




UPPSALA
UNIVERSITET




ESS weekly meeting (2023 W17)

M. Zhovner et al



Global planning



- CM13 is in Uppsala, Almost ready for warm conditioning.
- CM14 expected delivery time is middle of September 2023.



Local planning



week		W16											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		17-Apr		18-Apr		19-Apr		20-Apr		21-Apr		22-Apr	23-Apr
		m	a	m	a	m	a	m	a	m	a		
next CM	CM13	departure from IJCLab				flat tire! --> 1 day delay				arrival at FREIA		reception test	
last CM	CM14												
week		W17 We are here											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		24-Apr		25-Apr		26-Apr		27-Apr		28-Apr		29-Apr	30-Apr
		m	a	m	a	m	a	m	a	m	a		
next CM	CM13	doorknobs connection	Another connections outside of bunker		Move to the bunker	cryogenic connection	vacuum connection	vacuum pumping		coupler warm conditioning + Valborg			
last CM	CM14												
week		W18											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		1-May		2-May		3-May		4-May		5-May		6-May	7-May
		m	a	m	a	m	a	m	a	m	a		
next CM	CM13	holiday		start N2 cooling		LHe cooling	4K filling		2K pumping	MP conditioning			
last CM	CM14												
week		W19											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		8-May		9-May		10-May		11-May		12-May		13-May	14-May
		m	a	m	a	m	a	m	a	m	a		
next CM	CM13	CTS tests		heat load measurement				warming up					
last CM	CM14												


Possible interesting day for Cecilia? High risk to be postponed to May 8th.
Akira will be in Uppsala from May 2nd to May 10th

CM13 delivery to FREIA




- CM13 was arrived to FREIA April 21 at the morning.
- Box was open for Visual inspection and further thermalization.
- Continuity of temperature sensors was checked (LC01 connector).


CM13 shock loggers data



Measurement information	
Total number of measurements:	582
Valid measurements:	557
First coordinates:	48.696911°, 2.174838°
Last coordinates:	59.838066°, 17.646513°



- MSR (CavIN) also detects some small shocks during the way.
- MSR175+ (CavOUT) detects wary short inverts during unloading.



All RAW data is available



CM13 Reception test. Instrumentation



Cables verification CM13 at IJCLab					v1
Socket assembly				Verified by : M. Pierens	
Socket name	Sensor / Actuator type	PID name	Serial number	Electrical value (Ω) (before shipping)	C / NC
LC01	Cernox	TT04	X137013	67.28	C
	Cernox	TT05	X132660	60.19	C
	Cernox	TT06	X135471	66.39	C
	Cernox	TT07	X139085	60.56	C
	Cernox	TT08	X135472	65.94	C
	Cernox	TT09	X137012	74.34	C
	PT100	TT10	PT38	107.3	C
	PT100	TT11	PT40	107.38	C
	Cernox	TT12	X133108	54.44	C
	PT100	TT20	PT01	107.27	C
	PT100	TT21	PT50	107.35	C
	Cernox	TT22	X132661	59.04	C
PT Coupler	PT100	TT120	PTC12	107	C
		TT220	PTC18	107	C
LC02	Heaters	EH01	EH28	85.18	C
		EH02	EH30	85.39	C
		EH10		83.39	C
		EH20		84.43	C
LC03	Motor sensor	SM10		2.44 / 2.47	C
	a limit sensor	LS10		2	C
	Motor sensor	SM20		2.52 / 2.51	C
	a limit sensor	LS20		2.06	C
LC07	Liquid Helium Level Sensor	LT01	7331	366.14	C
		LT02	7332	369.87	C
Socket name	Sensor / Actuator type	PID name	Serial number	Electrical value (μF) (before shipment)	C / NC
LC04	Actuators	PZ10		13.19	C
		PZ11		13.1	C
		PZ20		12.75	C
		PZ21		12.42	C

Cables verification CM13 at UU					v1
Socket assembly				Verified by :	
Socket name	Sensor / Actuator type	PID name	Serial number	Electrical value (Ω) (before shipping)	C / NC
LC01	Cernox	TT04		68.1	C
	Cernox	TT05		60.85	C
	Cernox	TT06		67.1	C
	Cernox	TT07		61.25	C
	Cernox	TT08		66.5	C
	Cernox	TT09		74.9	C
	PT100	TT10		105.7	C
	PT100	TT11		106.3	C
	Cernox	TT12		55.05	C
	PT100	TT20		105.7	C
	PT100	TT21		106.2	C
	Cernox	TT22		59.75	C
PT Coupler	PT100	TT120		108.1	C
		TT220		108.1	C
LC02	Heaters	EH01		85.3	C
		EH02		85.6	C
		EH10		83.6	C
		EH20		84.5	C
LC03	Motor sensor	SM10		2.6 / 2.6	C
	a limit sensor	LS10		2.1	C
	Motor sensor	SM20		2.6 / 2.6	C
	a limit sensor	LS20		2.1	C
LC07	Liquid Helium Level Sensor	LT01		365.25	C
		LT02		369.2	C
Socket name	Sensor / Actuator type	PID name	Serial number	Electrical value (μF) (before shipment)	C / NC
LC04	Actuators	PZ10		13.8	C
		PZ11		13.7	C
		PZ20		13.6	C
		PZ21		13.7	C

CM13 Reception test. Cavities.





	CavIN	CavOUT
f_c "300K" FREIA [MHz]	351.5790	351.5855
f_c "300K" IJC Lab [MHz]	351.5790	351.5880
S11 on/off resonance [dB]	-0.83 / -0.14	-0.89 / -0.20
S12/S21 Mag. [dB]	-85.51 / -85.59	-84.10 / -84.06
S22 [dB]	-3.76	-3.74



Before VNA measurement we reduced pressure in insulation volume down to atmospheric

CM13 Reception test. Installation.



- Ring from CM02 (which used for cryobellow connection) from CM side does not fit.
- Ring from CM13 also didn't fit.
- Ring (CM13) was machined in our workshop and removed 1 mm in radius. Now it fits good.



- Cooling water system restarted.
- Tetrode RF power stations ON.
- Insulation vacuum pumping ON.
- Beam vacuum connected and started pumping. Now at 2E-6 mbar.
- Coupler cooling lines are connected.
- CTS stepper motor test (at warm) is done.

CTS1

Using Beckhoff driver. Go back by 10 turns at a time until Low limit indicator goes on (limit switch open) on MTR1. Then it is not possible to continue negative.

Use the offset variable ESSPMAC:MTR1.OFF to start at 0

Move negative

Turns	Limit switch (1 = closed, 0 = open)
0	1
-10	1
-20	1
-30	1 Stops at -20.4 turns, -4080 steps but no limit switch indication. After a few tests back and forward, the limit indication blinks.

Positive direction

-20.4	0/1 only blinks and is on from start at -20.4, 4080 steps
-20	1
-10	1
0	1

Test the Homing procedure: OK (limit blinks)
Put the offset to -25.6

CTS2

Using Beckhoff driver. Go back by 10 turns at a time until Low limit goes on MTR2. Then it is not possible to continue negative.

Use the offset variable ESSPMAC:MTR2.OFF to start at 0

Move negative

Turns	Limit switch (1 = closed, 0 = open)
0	1
-10	1
-20	0 at -17.4 turns <=> -3480 steps

Positive direction

-17.4	0
-10	1 on immediately at -17.4 turns <=> -3480 steps
0	1

Test the Homing procedure OK
Put the offset to -25.6

- Today we are waiting for pumping of Beam vacuum to required level.
- Tomorrow we plan to start warm couplers conditioning in auto mode

week		W16											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		17-Apr		18-Apr		19-Apr		20-Apr		21-Apr		22-Apr	23-Apr
		m	a	m	a	m	a	m	a	m	a		
next CM	CM13	departure from UCLab				flat tire! --> 1 day delay				arrival at FREIA		reception test	
last CM	CM14												

week		W17												
date		MON		TUE		WED		THU		FRI		SAT	SUN	
		24-Apr		25-Apr		26-Apr		27-Apr		28-Apr		29-Apr	30-Apr	
		m	a	m	a	m	a	m	a	m	a			
next CM	CM13	doorknobs connection	Another connections outside of bunker		Move to the bunker	cryogenic connection	vacuum connection	vacuum pumping		coupler warm conditioning + Valborg				
last CM	CM14													

week		W18													
date		MON		TUE		WED		THU		FRI		SAT	SUN		
		1-May		2-May		3-May		4-May		5-May		6-May	7-May		
		m	a	m	a	m	a	m	a	m	a				
next CM	CM13	holiday		start N2 cooling		LHe cooling		4K filling		2K pumping		MP conditioning			
last CM	CM14														

week		W19											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		8-May		9-May		10-May		11-May		12-May		13-May	14-May
		m	a	m	a	m	a	m	a	m	a		
next CM	CM13	CTS tests		heat load measurement				warming up					
last CM	CM14												

Hello Maja,

Last week Mats told me to briefly highlight the foreseen activities at ESS starting from June to determine the possible need of the FREIA team joining locally.

It is still currently foreseen to start the Spoke installation in the tunnel starting in Mid July, after the second CDS cooldown.

Activities that lead to this are (among others):

- Completion of the refurbishing of 11 CM CTS systems (opening, removing collars and relocating PT100, closing)
 - While most of the mechanical operations will be in charge of the ESS engineering staff, the SRF team needs to provide support for the operations on the motor and the testing of the small tuning range with a dedicated setup under frequency control
- Torque measurements at the tunnel point, with the equipment and method described by IJCLAB and performed in the past at Uppsala
- Operation and debugging of the SPK coupler conditioning procedure on the RFPS gallery systems. The conditioning procedure is prepared by the SRF Team and its deployment supported by ESS ICS, on the basis of the information received from IJCLAB and FREIA.
 - Still, we need expert RF operators for the debugging of the procedure on the real systems and the testing of proper response of all (simulated) interlock conditions.
- In June the CDS and CM will be cold and we will perform Elliptical and Spoke low power testing (with VNA) to validate previous cold values at ESS and FREIA, to test commissioning software and procedures (e.g. far tuning).
- TS2 is continuing its operation and is a relevant environment to familiarize with the ESS EPICS environment that will be used for the linac technical commissioning after the installation.

So, in conclusion, my team has more scope than people at the moment, and we will need presence in several locations: B02 Laboratories (spk motor exchange), Local Control Room (for TS2 ops), Main Control Room (for G02 RF system control), G02 Gallery (RF operation and RFDS access) and G01 Tunnel (torque measurements). Indeed we would profit a lot of reinforcing the team with Spoke experts, allowing to achieve the above program and be able to maintain the steady flow of modules ready for the installation stage.

More details could be provided, if needed,

Sincerely,

Paolo

Where FREIA team can participate?