




ESS spoke CM04/CM02 (2nd run)
weekly meeting
202103011
Han Li



- CM04 packing
- CM02 installation
- Series CM statistic
- Test plan



- Dismount with valve-box, waveguide ✓
- Move out of the bunker ✓
- Fill the insulation vacuum with dry nitrogen ✓
- Dismount the doorknob ✓
- Electric continuity check ✓
- Outgoing test ✓
- Mount shock sensors ✓
- Packing ✓



➤ Electrical sensors verification

Incoming

| Cables verification CM04 at UU | | | v1 |
|--------------------------------|----------|--|--------|
| Socket assembly | | Verified by: | |
| Socket name | PID name | Electrical value (Ω) (before shipment) | C / NC |
| LC01 | TT004 | 0,85 | NC |
| | TT005 | 68 | C |
| | TT006 | 71,35 | C |
| | TT007 | 61,6 | C |
| | TT008 | 71,7 | C |
| | TT009 | 68,3 | C |
| | TT010 | 103,8 | C |
| | TT011 | 99,85 | C |
| | TT012 | 59,55 | C |
| | TT013 | 105,25 | C |
| | TT020 | 100,25 | C |
| | TT021 | 73,15 | C |
| LC02 | EH01 | 84,9 | C |
| | EH02 | 84,4 | C |
| | EH10 | 82,8 | C |
| | EH20 | 82,5 | C |
| LC03 | SM10 | 2,2 AB / 2,2 CD | C |
| | LS10 | 1,9 | C |
| | SM20 | 2,1 AB / 2,2 CD | C |
| | LS20 | 1,8 | C |
| LC07 | LT01 | 363,65 | C |
| | LT02 | 365,2 | C |
| Socket name | PID name | Electrical value (μF) (after shipment) | C / NC |
| LC04 | PZ10 | 13,2 | C |
| | PZ11 | 13,06 | C |
| | PZ20 | 13,4 | C |
| | PZ21 | 13,33 | C |

outgoing

| Cables verification CM04 at UU | | | v1 |
|--------------------------------|----------|--|--------|
| Socket assembly | | Verified by: | |
| Socket name | PID name | Electrical value (Ω) (before shipment) | C / NC |
| LC01 | TT004 | 7 | NC |
| | TT005 | 64,2 | C |
| | TT006 | 66,5 | C |
| | TT007 | 57,25 | C |
| | TT008 | 67,85 | C |
| | TT009 | 65,1 | C |
| | TT010 | 107 | C |
| | TT011 | 103,5 | C |
| | TT012 | 65,5 | C |
| | TT013 | 106,5 | C |
| | TT020 | 106 | C |
| | TT021 | 65,5 | C |
| | LC02 | EH01 | 85 |
| EH02 | | 85 | C |
| EH10 | | 83 | C |
| EH20 | | 83 | C |
| LC03 | SM10 | 2,5AB / 2,4 CD | C |
| | LS10 | 1,9 | C |
| | SM20 | 2,3 AB / 2,4 CD | C |
| | LS20 | 1,9 | C |
| LC07 | LT01 | 365,6 | C |
| | LT02 | 368,55 | C |
| Socket name | PID name | Electrical value (μF) (after shipment) | C / NC |
| LC04 | PZ10 | 14,06 | C |
| | PZ11 | 14,06 | C |
| | PZ20 | 14,12 | C |
| | PZ21 | 14 | C |



CM04 Cavity parameters @ RT



| CONFIG | | | | | | | | |
|---|--|-----------------|--|-----------------|---|-----------------|---|-----------------|
| Cryomodule | CM4 | | | | | | | |
| Location | Hall 106 | | FREIA | | FREIA | | FREIA | |
| Date | 12/15/2020 | 12/15/2020 | 1/12/2021 | 1/12/2021 | 2/11/2021 | | 3/8/2021 | |
| VNA model | Agilent | Keysight | | | Keysight | | Keysight | |
| T° (C) | | | 20 | | 2 | | 20 | |
| Pcavity (mbar) | 1,50E-03 | 1,50E-03 | 4,90E-03 | 4,90E-03 | 1,50E-09 | | 3,60E-03 | |
| Pinsulating vacuum (mbar) | PA | PA | PA | PA | Vacuum | | PA | |
| Pcryolines (mbar) | PA | PA | PA | PA | Vacuum | | PA | |
| | RF measurements @ T=300K before testing | | RF measurements @ T=292K at the reception | | RF measurements @ T=2K during the test | | RF measurements @ T=300K after testing | |
| Cavity location | Cavity IN | Cavity OUT | Cavity IN | Cavity OUT | Cavity IN | Cavity OUT | Cavity IN | #REF! |
| Cavité | DSPK10 | DSPK17 | DSPK10 | DSPK17 | DSPK10 | DSPK17 | DSPK10 | #REF! |
| Coupleur | CPL11 | CPL03 | CPL11 | CPL03 | CPL11 | CPL03 | CPL11 | #REF! |
| Manchette | DWT26 | DWT03 | DWT26 | DWT03 | DWT26 | DWT03 | DWT26 | #REF! |
| S11 (off resonance) | -0,1782 | -0,1566 | -0,03 | -0,02 | | | -0,16 | -0,16 |
| S11 (@ resonance) | -0,9024 | -1,027 | -0,77 | -0,86 | | | -0,81 | -0,9 |
| S21 (@ resonance) | -84,05 | -83,09 | -83,91 | -83,06 | -75,78 | -74,29 | -83,79 | -83,1 |
| Frequency (MHz) | 351,554 | 351,564 | 351,580 | 351,580 | | | 351,573 | 351,576 |
| Frequency @ 2K (MHz) | 352,132 | 352,144 | | | 352,128 | 352,125 | | |
| Shift (MHz) | 0,578 | 0,580 | | | | | | |
| Bandwidth (kHz) | 39,3 | 40 | 39,636 | 39,933 | 2,03 | 2,274 | 39,735 | 40,07 |
| Qloaded | 8890 | 8778 | 8871 | 8804 | 175838 | 154829 | 8838 | 8803 |
| For information S11 pick-up cable (measurement @ reception) | -1,85 | -1,82 | | | | | | |
| S11 pick-up cable (measurement on CM) | -3,76 | -3,51 | | | | | | |
| Qt (calculated) | 3,00E+11 | 3,00E+11 | 3,00E+11 | 3,00E+11 | | | | |
| Qt (measurement in vertical test @ 2K) | 2,50E+11 | 2,10E+11 | 2,50E+11 | 2,10E+11 | | | | |
| | Results (under coupled) | | Results (under coupled) | | Results (over coupled) | | Results (under coupled) | |
| S11 (corrected) | -0,72 | -0,87 | -0,74 | -0,84 | 0,0 | 0,0 | -0,7 | -0,7 |
| S21 (corrected) | -82,1 | -81,3 | -83,9 | -83,1 | -75,8 | -74,3 | -83,7 | -83,0 |
| Qext (measured on CM @ 300K) | 2,22E+05 | 1,84E+05 | 2,17E+05 | 1,91E+05 | | | 245151 | 215582 |
| Qext (measured on CM @ 2K) | | | | | 175838 | 154829 | | |
| For information Qext (calculated with CST Studio) | 1,86E+05 | 2,01E+05 | 1,86E+05 | 2,01E+05 | | | | |
| Qt (measured on CM) | 2,30E+11 | 2,24E+11 | 3,55E+11 | 3,28E+11 | | | 2,99E+11 | 2,88E+11 |
| Qt (measured on CM @ 2K) | | | | | 2,50E+11 | 2,10E+11 | | |
| Qo | 9260 | 9217 | 9249 | 9229 | | | 9169 | 9178 |
| G (Ohm) | 131 | 131 | 131 | 131 | | | 130 | 130 |




Hardware:

- Doorknob ✓
- Sensors and gauges: arc detector, electron pickup ✓
- Waveguide bellows mounting ✓
- Safety valve mounting ✓
- Pressure gauge mounting ✓
- Turbo-pump mounting for insulation vacuum ✓
- Cryogenic jumper ✓
- View ports for alignment ✓
- Beam vacuum pumping cart connection ✓
- FPC water cooling pipe connection ✓
- Cabling: arc, e-pickup, lemo connector... ✓
- CM alignment checking with insulation vacuum
- Close bunker



- Keep the installation with the new set of doorknob (doorknob pair 2) (No doorknob swap)
- Polished and cleaned dark marker on the doorknob (CAV_IN) with alcohol



The surface
is clean now



- Both CM02 and CM04 were installed with doorknob pair 1, in which doorknob_1 was at CAV_IN side while doorknob_2 at CAV_OUT side
- Unexpected Qext is not due to a certain doorknob
- **Could it be the installation procedure?**


| | CAV_IN | CAV_OUT |
|------|--------|---------|
| CM02 | 1.5E5 | 2E5 |
| CM04 | 1.77E5 | 1.54E5 |

Doorknob_1 Doorknob_2

- Will connect two pumping carts on both sides.
- Connect compress gas to both gate valves.
- One gate valve (CAV_IN) is fully open.
- The other side (CAV_OUT) is still close and will be open after pipe leak check.



- A leak in the pumping cart has been found .
- This issue might happened from the beginning.
- Should not affect/block the CM test.
- Further checking and repair need to be done after CM02 test



Leak point

Leak detector background $2\text{E-}7$ mbar.l/s
Leak signal $2.4\text{E-}6$ mbar.l/s





FPC warm conditioning prepare



- Will perform two pumping carts on both sides.
- RF stations are powered on (filament on).
- Pre-amplifier for Electrosys section 2 is not functioning.
 - ✓ Similar issue has occurred 3 times.
 - ✓ Solution is prepare.
 - ✓ Need further investigation after CM02 test.
- RF calibration and system checking will be done tomorrow



| Test item | time | comment |
|---|---|-----------------|
| CM04 Warm up (RGA connect) CM02 arrival | 15 th -21 th Feb. | |
| CM04 Leak test /alignment at warm CM02 unpack, incoming test | 22 th Feb. | |
| CM04 Disconnect, packing | 23 th -26 th Feb. | |
| CM02 installation CM04 Disconnect, packing, shipment | 1 st - 12 th Mar. | |
| CM02 FPC warm conditioning | 15 th -17 th Mar. | CM02 |
| CM alignment measurement | 18 th Mar. | CM02 |
| CM cooldown to 4 K | 19 th Mar. | CM02 |
| CM cooldown to 2 K | 22 th Mar. | CM02 |
| FPC cold conditioning | 23 rd Mar. | Simultaneously |
| CTS test | 24 th -25 th Mar. | CTS measurement |
| Cavity conditioning (on resonance) Heat load/Q measurement | 29 th -31 st Mar. | Open loop |
| Warm up | 1 st -4 th Apr. | |
| alignment at warm | 5 th Apr. | |
| Disconnect, packing, shipment | 6 th -14 th Apr. | |