




UPPSALA
UNIVERSITET



ESS weekly meeting (W23)

A. Miyazaki et al.




W23 progress



week	date			CM under test	next CM	next next CM
				CM03	CM01	CM04
22	THU	03-jun	m	Heat load measurements	arrive at UU	
			a		thermalization at UU	
	FRI	04-jun	m	LFD and decay curve		
			a	CTS1 disengage		
	SAT	05-jun		thermalize CTS1		
SUN	06-jun					
23	MON	07-jun	m	investigate CTS1 stepper	open the box	preparation at Orsay
			a	heat load measurement	reception tests (LEMO)	
	TUE	08-jun	m	prepare motor driver	reception tests (VNA)	
			a	CTS1 test with new driver		
	WED	09-jun	m	CTS1 disengage	put on the frame	
			a	start warming up		
	THU	10-jun	m	warming up		
			a			
	FRI	11-jun	m			
			a			
	SAT	12-jun				
	SUN	13-jun				



CM01 reception test: no problem



VACUUM GAUGE OF CAVITY STRING AT UU				
Date	Time	Pfeiffer TPG2020 (mbar)	Limit	Name of controller
2021-06-07	13:48	2,80E-03	1,00E-01	Carl Svanberg
2021-06-08	09:50	2,80E-03	1,00E-01	Carl Svanberg
2021-06-09	10:45	2,90E-03	1,00E-01	Carl Svanberg

CM01

Content Summary Edit Relations History Archive

New Filter ...

Uploaded to Atrium

Type	Title	Atrium ID	Created	Creator	Modified	Last contributor	Version	State
<input type="checkbox"/>	CM01 reception tests at UU	ATRIUM-519387	Jun 9, 2021	Akira MIYAZAKI	Jun 9, 2021	Akira MIYAZAKI	0.1	Project
<input type="checkbox"/>	File sent with Cryomodule CM01 - Fichier envoyé avec le Cryomodule à UU	ATRIUM-433624	Oct 20, 2020	Jean NSIMAKETO	Jun 3, 2021	Jean NSIMAKETO	0.7	Project
<input type="checkbox"/>	Shipping Bill CM01 & accessories		May 19, 2021	Sylvain BRAULT	May 19, 2021	Sylvain BRAULT		
<input type="checkbox"/>	Cernox Call							

From next time, the file is to be uploaded to the folder Fichier envoye

Thermocouple to monitor doorknob

The doorknob used for CAV IN CM05 has a dark surface




Anomaly in power or field for CM05 CAV IN might be due to heating?

Eacc_pk_Pt

5,98785

Eacc_pk_Pf

8,49807



Monitor temperature from the other side





W23 progress



week	date			CM under test	next CM	next next CM
				CM03	CM01	CM04
22	THU	03-jun	m	Heat load measurements	arrive at UU	thermalization at UU
			a			
	FRI	04-jun	m	LFD and decay curve		
			a	CTS1 disengage		
	SAT	05-jun		thermalize CTS1		
SUN	06-jun					
23	MON	07-jun	m	investigate CTS1 stepper	open the box	preparation at Orsay
			a	heat load measurement	reception tests (LEMO)	
	TUE	08-jun	m	prepare motor driver	reception tests (VNA)	
			a	CTS1 test with new driver		
	WED	09-jun	m	CTS1 disengage	put on the frame	
			a	start warming up		
	THU	10-jun	m	warming up		
			a			
	FRI	11-jun	m			
			a			
	SAT	12-jun				
	SUN	13-jun				

Field decay measurement (at field below MP bands)




	Q_L (frequency domain)	Q_L (time domain)
CAV IN	1.91e5	1.95e5
CAV OUT	1.91e5	2.24e5


Mild field emission in CAV OUT



X-ray vs Eacc







Plot by Mysha





We plan to improve the measurement accuracy in coming tests.
(For example, calibration and RF measurement within on pressure rise cycle)

Lorentz force detuning at 9MV/m CAV OUT



Eacc_pk_Pt




9,03417

Eacc_pk_Pf

10,8559

-150 Hz / + 100 Hz → 250 Hz @ 9MV/m

Relevant position of CTS2 at 352.21 MHz



Eacc_pk_Pt

9,16034





Eacc_pk_Pf

10,6263

-150 Hz / + 75 Hz → 225 Hz @ 9MV/m

Irrelevant position of CTS1 at 352.145 MHz

CTS1 disengage



Cooling down CTS1 over the weekend





Del	Plot	Name	DBRType	Units	Processing	Scale	Time (local)	Value	Notes
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CTS:TT10:sRdV	DBR_SCALAR_DOUBLE	K		linear	2021-06-06 19:59:59	103.10541883577851	
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CTS:TT11:sRdV	DBR_SCALAR_DOUBLE	K		linear	2021-06-06 19:59:59	91.21682554600793	

WINDOW SIZE:

END: 2021-06-06 20 :23 :49

AUTO





1.2A from the beginning → Did not move at all




Checked stepper motor's electrical connections



At the feedthrough

LC03


SM10	0,8 / 0,9
LS10	0,9
SM20	0,9 / 0,9
LS20	0,9



At the rack

LC03

SM10	3,2 / 3,2
LS10	3,2
SM20	3,2 / 3,2
LS20	3,1



Another driver from Orsay



- This is the driver that was used to qualify the tuners at Orsay
- CTS1 was OK in the outgoing test at Orsay




Results: new driver



Del	Plot	Name	DBRType	Units	Processing	Scale	Time (local)	Value	Notes
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CTS:TT11:sRdV	DBR_SCALAR_DOUBLE	K	<input type="text"/>	linear	2021-06-08 18:42:13	143.9725621864785	
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CTS:TT21:sRdV	DBR_SCALAR_DOUBLE	K	<input type="text"/>	linear	2021-06-08 18:42:13	98.127794514032	


WINDOW SIZE:

END: 2021-06-08 10 :19 :45





- CTS2 moved (reference)
- CTS1 did **NOT move more than 2 kHz** even if we sent 2944 turns (11.5 screw turns), 1.2A from the beginning

Results: monitored by cavity frequency



- CTS2 moved (reference)
- CTS1 did **NOT** move more than 2 kHz even if we sent 2944 turns (11.5 screw turns), 1.2A from the beginning

Disengage system again



We tried to move the stepper motor backward after disengagement
 → We could **NOT find the limit switch even at -5888 turns** (-23 turns) from the stuck position

Conclusion: CM03 CTS1



- The stepper motor seems not moving even though we release the possible mechanical stress from the cavity by using the disengage system
- The other driver from Orsay certainly sends more current than what we have now at Uppsala (→ feedback to ESS) but it still does not move CTS1
- We need to warm up the module and investigate inside the vacuum vessel
- Question: where to open the vessel?

Accessibility at the bunker

2.7 m to HNOSS from CAV OUT side



Accessibility at the bunker


Open the wall

→ >3m space from CAV IN



Open the roof (how many blocks?)

→ Crane access



W24 plan A and plan B



week	date			CM under test	next CM	next next CM	
				CM03	CM01	CM04	
22	THU	03-jun	m a	Heat load measurements	arrive at UU	thermalization at UU	
	FRI	04-jun	m a	LFD and decay curve	thermalization at UU		
	SAT	05-jun		CTS1 disengage			
	SUN	06-jun		thermalize CTS1			
	23	MON	07-jun	m			investigate CTS1 stepper
a				heat load measurement	reception tests (LEMO)		
TUE		08-jun	m	prepare motor driver	reception tests (VNA)		
			a	CTS1 test with new driver			
WED		09-jun	m	CTS1 disengage	put on the frame		
			a	start warming up			
			m				
THU		10-jun	a			to	
FRI		11-jun	m a	warming up			
SAT		12-jun					
SUN	13-jun						
24	MON	14-jun	m a	Remove concrete blocks	water cooling connection	preparation at Orsay	
	TUE	15-jun	m a	possible visit from Orsay to fix CTS1			
	WED	16-jun	m a				
	THU	17-jun	m a				
	FRI	18-jun	m a				
	SAT	19-jun					
	SUN	20-jun					

week	date			CM under test	next CM	next next CM		
				CM03	CM01	CM04		
22	THU	03-jun	m a	Heat load measurements	arrive at UU	thermalization at UU		
	FRI	04-jun	m a	LFD and decay curve				
			CTS1 disengage					
	SAT	05-jun	thermalize CTS1					
	SUN	06-jun						
23	MON	07-jun	m	investigate CTS1 stepper	open the box	preparation at Orsay		
			a	heat load measurement	reception tests (LEMO)			
	TUE	08-jun	m	prepare motor driver	reception tests (VNA)			
			a	CTS1 test with new driver				
	WED	09-jun	m	CTS1 disengage	put on the frame			
			a	start warming up				
	day	THU	10-jun	m a				
		FRI	11-jun	m a	warming up			
SAT		12-jun						
	SUN	13-jun						
24	MON	14-jun	m a	Dismounting cryogenic line	doorknob mounting	preparation at Orsay		
	TUE	15-jun	m a					
	WED	16-jun	m a					
	THU	17-jun	m a	swap modules				
	FRI	18-jun	m a	ready at docking area	preparation for coupler conditioning			
	SAT	19-jun						
	SUN	20-jun						

Which one is better? UU prefers the left (less mechanical work)₂₂



Plan C



23	MON	07-jun	m	investigate CTS1 stepper	open the box	preparation at Orsay	
			a	heat load measurement	reception tests (LEMO)		
	TUE	08-jun	m	prepare motor driver	reception tests (VNA)		
			a	CTS1 test with new driver			
	WED	09-jun	m	CTS1 disengage	put on the frame		
			a	start warming up			
	THU	10-jun	m	today			
			a				
24	FRI	11-jun	m	warming up		preparation at Orsay	
			a				
	SAT	12-jun					
	SUN	13-jun					
25	MON	14-jun	m	Dismounting cryogenic line	doorknob mounting		preparation at Orsay
			a				
	TUE	15-jun	m				
			a				
	WED	16-jun	m	swap modules			
			a				
	THU	17-jun	m				
			a				
FRI	18-jun	m		preparation for coupler conditioning			
		a					
SAT	19-jun						
SUN	20-jun						
26	MON	21-jun	m	out going test and put in the box	mounting cryogenic line, leak test	departure from Orsay	
			a				
	TUE	22-jun	m			over the sea	
			a				
	WED	23-jun	m	departure?	2 turbor pump connection	possible arrival	
			a				
	THU	24-jun	m				
			a				
27	FRI	25-jun	m		RF preparation	possible thermalization	
			a				
	SAT	26-jun			Coupler warm conditioning		
	SUN	27-jun					

Orsay prefers to ship CM03 back because the expected test will be rather complicated