


ESS weekly meeting (2021 W43)

A. Miyazaki et al.



General planning: no major change



Lesson learned in past months

- Green weeks (coupler warm conditioning) are the best time-slot for departure/arrival of modules
- If everything works fine, we need
 - 1w for mechanical preparation
 - 1w for coupler conditioning
 - 4-5 days 1.5w for cold RF tests (incl. thermalization) •
 - 1.5w for preparing for departure (incl. warming up) • 3 days

In total 5 weeks

- \rightarrow 9-10 modules per year
 - \rightarrow + maintenance weeks? 2



W42 & W43 progress



week			W42												
	date		MON		TUE		WED		THU		RI	SAT	SUN		
date			18-Oct		19-Oct		20-Oct		21-Oct		22-Oct		24-Oct		
			а	m	а	m	а	m	а	m	а				
previous CM	CM04	-	ture to ESS preparation of documents			publish test report									
present CM	CM03	coupler warm conditioning, purging He circuit			N2 cooling			cooling down 4K filling, coupler cold conditioning							
next CM	CM06	transport over the sea					receptio 8:00		U thermalization at UU						

wee	week		W43											
		M	ON	TUE		WED		THU		FRI		SAT	SUN	
date	date		25-Oct		26-Oct		27-Oct		28-Oct		29-Oct		31-Oct	
			а	m	а	m	а	m a		m	а			
present CM	CM03	2K pumping		after restarting control		2K pump servvice	2K pumping	MP conditioning at 2K		CTS test at 2K				
		f vs p	RF calibaration	RF interlo	ock setup									
next CM	CM06	reception test LEMO reception test VNA		test VNA										
next next CM	CM07	preparation at Orsay												

We are here

Thanks everybody for the hard work!



W44 & W45 & W46 planning




week		W44												
		MON		TUE		WED		THU		FRI		SUN		
е	1-Nov		2-Nov		3-Nov		4-Nov		5-Nov		6-Nov	7-Nov		
	m	а	m	а	m	а	m	а	m	а				
CM03	heat load measurement				start warming up		vent insulation vacuum		start disconnecting things		warming up completed			
CM06	doorknob mounting & water le;				ık check			waiting in the docking area						
СМ07		preparation at Orsay												
k							W45							
	M	ON	TUE		WED		THU		FRI		SAT	SUN		
9	8-Nov		9-Nov		10-Nov		11-Nov		12-Nov		13-Nov	14-Nov		
	m	а	m	а	m	а	m	а	m	а				
CM03	disconnect c	ryogenic line			filling dry N2		doorknob dismounting		activate shock sensors, close the box		waiting in the box			
CM06	water le	ater leak check				beam pumps, leak check	beam vacu	beam vacuum pumping RF calibration		ibration				
CM07		preparation at Orsay												
	1					. <u> </u>					-			
k	N4(т							DI	CAT	SUN		
2												21-Nov		
<u>,</u>	m	a	m	a	m	a	m	a	m	a	20-1100	21-1100		
CM03	departur						publish t	test report						
CM06		coupler warm conditioning												
CM07	preparation at Orsay							departure from Orsay				over the sea		
	CM03 CM06 CM07 CM03 CM06 CM07	● M ● 1-1 m m CM03 Im CM06 Im CM07 Im CM03 disconnect c M04 Im CM03 disconnect c CM06 water le CM07 Im CM06 Im CM07 Im CM06 Im CM07 Im CM06 Im CM07 Im CM06 Im CM03 Im CM03 Im CM03 Im CM03 Im CM04 Im CM05 Im CM06 Im CM06 Im CM06 Im Im Im	MON 1-Nov m a CM03 heat load r CM06 doc CM07 doc CM07 MON CM07 8-Nov m a CM03 disconnect cryogenic line CM06 water leak check CM07 vater leak check CM06 mater leak check CM07 MON c mater leak check CM07 mater leak check CM07 CM07 CM07 CM07 <td>$M \cup N T T T T T T T T T$</td> <td>MON TUE 1-Nov 2-Nov m a m a CM03 heat load measurement cmonob doorknob mounting & water lead CM06 doorknob doorknob mounting & water lead mounting & water lead CM07 MON TUE mounting & water lead CM07 9-Nov mounting & water lead Server MON TUE swap modules mounting & water lead CM03 disconnect cryogenic line swap modules swap modules CM06 water leak check swap modules CM07 MON TUE</td> <td>MON TUE Image: start of the start of th</td> <td>MON TUE WED 1-Nov 2-Nov 3-Nov m a m a m a m a cM03 heat load measurement start warming up cM06 doorknob mounting & water leak check pre cM07 TUE WED e MON TUE WED e MON TUE WED e MON 9-Nov 10-Nov m a m a cM03 disconnect cryogenic line swap modules filling dry N2 cM06 water leak check swap modules connect cM07 water leak check pre cM06 m TUE WED cM07 water leak check pre cM07 m a m cM06 deam pumps, leak check pre cM07 m a m cM07 m a m cM08 GMON TUE WED cM07 m a m a cM08 GMON TUE WED cM09 grad m a m</td> <td>MON TUE WED T 1-Nov 2-Nov 3-Nov 4 m a m a m a m CM03 heat load measurement start warming up vent insula CM06 doorknob mounting & water leak check preparation at Or CM07 m a m a m CM06 doorknob mounting & water leak check w45 m m a m CM07 WED T WED T m a m</td> <td>$\begin{array}{ c c c c c c c c c c c c c c c c c c c$</td> <td>$\begin{array}{ c c c c c c c c c c c c c c c c c c c$</td> <td>MON TUE WED THU FRI 1.Nov 2-Nov 3-Nov 4-Nov 5-Nov m a m a m a m a CM03 Heat load measurement start warming up vent insulation vacuum start disconnecting things CM06 doorknob mounting & water leak check waiting in the docking CM07 doorknob mounting & water leak check waiting in the docking cM07 TUE WED THU FRI cM06 doorknob mounting & water leak check waiting in the docking waiting in the docking cM07 TUE WED THU FRI set MON TUE WED THU FRI disconnect cryogenic line g-Nov 10-Nov 11-Nov 12-Nov disconnect cryogenic line swap modules filling dry N2 doorknob sensors activate shock sensors, lasc the box cM06 water leak check swap modules filling dry N2 beam pumps, leak check beam vacuum pumping</td> <td>MON TUE WED THU FRI SAT 1-Nov 2-Nov 3-Nov 4-Nov 5-Nov 6-Nov m a m a m a m a m a CM03 </td>	$ M \cup N T T T T T T T T T $	MON TUE 1-Nov 2-Nov m a m a CM03 heat load measurement cmonob doorknob mounting & water lead CM06 doorknob doorknob mounting & water lead mounting & water lead CM07 MON TUE mounting & water lead CM07 9-Nov mounting & water lead Server MON TUE swap modules mounting & water lead CM03 disconnect cryogenic line swap modules swap modules CM06 water leak check swap modules CM07 MON TUE	MON TUE Image: start of the start of th	MON TUE WED 1-Nov 2-Nov 3-Nov m a m a m a m a cM03 heat load measurement start warming up cM06 doorknob mounting & water leak check pre cM07 TUE WED e MON TUE WED e MON TUE WED e MON 9-Nov 10-Nov m a m a cM03 disconnect cryogenic line swap modules filling dry N2 cM06 water leak check swap modules connect cM07 water leak check pre cM06 m TUE WED cM07 water leak check pre cM07 m a m cM06 deam pumps, leak check pre cM07 m a m cM07 m a m cM08 GMON TUE WED cM07 m a m a cM08 GMON TUE WED cM09 grad m a m	MON TUE WED T 1-Nov 2-Nov 3-Nov 4 m a m a m a m CM03 heat load measurement start warming up vent insula CM06 doorknob mounting & water leak check preparation at Or CM07 m a m a m CM06 doorknob mounting & water leak check w45 m m a m CM07 WED T WED T m a m	$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	MON TUE WED THU FRI 1.Nov 2-Nov 3-Nov 4-Nov 5-Nov m a m a m a m a CM03 Heat load measurement start warming up vent insulation vacuum start disconnecting things CM06 doorknob mounting & water leak check waiting in the docking CM07 doorknob mounting & water leak check waiting in the docking cM07 TUE WED THU FRI cM06 doorknob mounting & water leak check waiting in the docking waiting in the docking cM07 TUE WED THU FRI set MON TUE WED THU FRI disconnect cryogenic line g-Nov 10-Nov 11-Nov 12-Nov disconnect cryogenic line swap modules filling dry N2 doorknob sensors activate shock sensors, lasc the box cM06 water leak check swap modules filling dry N2 beam pumps, leak check beam vacuum pumping	MON TUE WED THU FRI SAT 1-Nov 2-Nov 3-Nov 4-Nov 5-Nov 6-Nov m a m a m a m a m a CM03		

UPPSALA UNIVERSITET

CM06 reception tests










CM03: 300K to 4K history




It was unstable even though we precooled the N2 longer (2 days) than usual (1 day) REI



CM03: FPC cold conditioning





EPICS Archiver Appliance Viewer

30s 1m 5m 15m 30m 1h 4h 8h 1d 2d 1w 2w 1M 6M YTD 1Y Live

- As usual the case, it was very smooth
- The tube (916278) installed recently in DB-A tripped (?) by the fist Crowbar-IN \rightarrow not sure if this is really from the tube



-90.00

-95.00

-100.00

-105.00

-110.00

-115.00

-120.00

-125.00

-130.00

-135.00

140.00


1

CM03 cavities: f and QL shift



2K

300K w/ insulation vacuum 4K





		300K w/o insulation	w/ insulatio	n 4K	2K
	f0 MHz	351.638	351.649	352.149	352.134
CAV IN	QL	8974	9590	1.89e5	1.90e5
CAV OUT	f0 MHz	351.627	351.641	352.135	352.118
CAV OUT	QL	9223	8910	1.88e5	1.85e5
		•	7	\mathbf{i}	7
		+12	kHz +50	00 kHz -1	5 kHz



CM03: f vs p during 2K pumping









2K pump malfunctioning






- Oil change
- Cooling water as messy as circulation compressor
- 2 days for recovery









<u>Clean up the filter</u>









Reminder: messy heat exchange of compressor





We would seriously need some annual maintenance of something, for example, allocate some weeks before or after the summer vacation¹³






FREID



But unstable due to crazy 4K regulation



- 4K LHe in Vbox dropped down to 0cm every 1 hour
- 2K Lhe drops and 2K pressure increase from 31 to 46 mbar $\rightarrow \Delta f/p=-15Hz/mbar$ leads to +225 Hz shifts every one hour \otimes

We are contacting Linde to investigate the reason of instability