





ESS spoke CM04/CM02 (2nd run)
weekly meeting
20210225
Han Li



- CM04 warm up
- CM04 leak test
- CM04 alignment test
- CM02 arrival
- Test plan

- CM04's warm-up took around 3 days
- Breaking insulation vacuum (by injecting N_2 gas) is effective to shorten the warming procedure





Leak test



➤ 1st run:

- ✓ With RGA connected, 1 hour RGA running for measurement stabilization, then angle-valve on (all pipes and accessory have been leak test when installed)
- ✓ Pump down the helium circuit (< 10 mbar) @ around 220 K of the cavities
- ✓ Refill the helium circuit with helium gas to 1 atm


Purpose : to check if the helium leak appears at warm

Observation:

| | |
|---------------------------|---------------|
| Helium circuit pressure ↓ | Helium peak ↓ |
| Helium circuit pressure ↑ | Helium peak ↑ |

Conclusion: It is a leak at warm !

➤ Separate cavity helium vessel and FPC supercritical helium gas line





Leak test



- 2nd run:
- ✓ Isolate the 4 K tank and the 2 K tank by closing relate valves (CV01, CV02, CV07, CV04 for the cryomodule)
- ✓ With RGA connected and angle-valve on
- ✓ Start purging procedure , pump down the 4 K tank(< 10 mbar) @ RT
- ✓ Monitor pressure in interested region:
 - Cavity helium vessel pressure (2 K tank , PT03)
 - FPC supercritical helium line pressure (4 K tank , PT01)
- ✓ Refill the helium circuit with helium gas to 1 atm

Purpose: localize the leaking position

Observation:


the pressure is only pumping down in the 4 K tank (including the supercritical helium line)

the 2 K tank pressure(including cavity vessels) are constant (PT03 around 1025 mbar)

supercritical helium line pressure ↓ Helium peak ↓

supercritical helium line pressure ↑ Helium peak ↑



- Leak test with purging system at warm
- **conclusion: the leak is in FPC line (the double wall tube of Cav_OUT?)**




Baseline
1 atm

Purging
< 10 mbar


Venting with helium gas
1 atm



- Leak rate at warm 8.8 E-7 mbar.l/s





after angle-valve open




Helium pressure from 31mabr to 1bar

- What cause the leak?
- ✓ Welding procedure?
- ✓ CM assembly (FPC, doorknob)?
- ✓ Transportation? ➡ No shock has been logged during the shipment
- ✓ Cooldown procedure at FREIA?



Cross-section of double-wall tube

FPC cooldown




What is the standard FPC cooldown procedure?
Which one has the priority (inlet temperature or flow)?

- FPC cooldown: from 240 K -> 120 K within 6 hours **0.33K/min**
- from 120 K -> 15 K within 0.5 hours **3.5K/min**
- a temperature peak due to warm He gas from 120 -> 160 K
- from 160 K -> 15 K within 15 min **9.6K/min**

| Del | Plot | Name | DBRType | Units | Processing | Scale | Time (local) | Value | Notes |
|-------------------------------------|-------------------------------------|---------------------|-------------------|-------|------------|--------|---------------------|--------------------|-------|
| <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | CM-CM:TT06:sRdV | DBR_SCALAR_DOUBLE | K | | linear | 2021-01-27 06:40:04 | 249.16040675324675 | |
| <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | CM-CM:TT05:sRdV | DBR_SCALAR_DOUBLE | K | | linear | 2021-01-27 06:40:04 | 229.0303490294599 | |
| <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | CM-PwrCpl:TT22:sRdV | DBR_SCALAR_DOUBLE | K | | linear | 2021-01-27 06:40:04 | 244.9869747204752 | |
| <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | CM-PwrCpl:TT12:sRdV | DBR_SCALAR_DOUBLE | K | | linear | 2021-01-27 06:40:04 | 252.0028957793765 | |
| <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | CM-PwrCpl:FT21:sRdV | DBR_SCALAR_DOUBLE | mg/s | | linear | 2021-01-27 06:40:04 | 0.3110540012518565 | |


WINDOW SIZE: 1 year 1 month 2 w 1 w 2.5 d 1 d 18 h 12



| date | | 20210126 | | |
|---------------------------------|-----------------|------------|-------------------------|--|
| Measurement at room temperature | Side B | Y (mm) | Z (mm) | |
| | View port in B | / | / | |
| | Cross B1 | 0.29 (red) | 0.04 (black) | |
| | Cross B2 | 0.61 (red) | > -1.2 (black) (-1.35?) | |
| | Cross B3 | 0.89 (red) | 1.05 (red) | |
| | Cross B4 | 0.74 (red) | 0.1 (red) | |
| | View port out B | / | / | |

| date | | 20210128 | | |
|---------------------|-----------------|--------------|-------------------------|--|
| Measurement at cold | Side B | Y (mm) | Z (mm) | |
| | View port in B | / | / | |
| | Cross B1 | 0.6 (black) | 0 (without offset) | |
| | Cross B2 | 0.32 (black) | > -1.2 (black) (-1.35?) | |
| | Cross B3 | 0.14 (black) | 1.15 (red) | |
| | Cross B4 | 0.4 (black) | 0.39 (red) | |
| | View port out B | / | / | |

| date | | 20210222 | | |
|--|-----------------|------------|-------------------------|--|
| Measurement at room temperature after cold | Side B | Y (mm) | Z (mm) | |
| | View port in B | / | / | |
| | Cross B1 | 0.1 (red) | 0.04 (red) | |
| | Cross B2 | 0.43 (red) | > -1.2 (black) (-1.35?) | |
| | Cross B3 | 0.74 (red) | 0.98 (red) | |
| | Cross B4 | 0.6 (red) | 0.14 (red) | |
| | View port out B | / | / | |




Conclusion:

- Mainly displacement at Y axis
- ~ 1 mm from 300K to 2 K
- ~ 0.15 mm before and after cooldown
what is the acceptance criteria?

- CM02 arrival on 19th Feb.
- No big vibration has been logged during transportation
- Incoming test:
 - Electrical continuity check ✓
 - Cavity parameter check ✓




Electrical continuity check




- Instrumentation cabling has been modified
- Similar result as previous test -> TT12 is malfunctional

| Cables verification CM02 at IJCLab | | | | v2 | Cables verification CM02 at UU | | | | v2 |
|------------------------------------|----------|---|--------|----|--------------------------------|----------|---|--------|----|
| Socket assembly | | Verified by : T. Gerardin / J.-C. Roux | | | Socket assembly | | Verified by : A. Miyazaki | | |
| Socket name | PID name | Electrical value (Ω) (before shipment) | C / NC | | Socket name | PID name | Electrical value (Ω) (after transport) | C / NC | |
| LC01 | TT04 | 60,51 | C | | LC01 | TT04 | 59,8 | C | |
| | TT05 | 60,51 | C | | | TT05 | 59,95 | C | |
| | TT06 | 60,77 | C | | | TT06 | 60,4 | C | |
| | TT07 | 61,25 | C | | | TT07 | 61,9 | C | |
| | TT08 | 91,99 | C | | | TT08 | 91,25 | C | |
| | TT09 | 93,87 | C | | | TT09 | 93,5 | C | |
| | TT10 | 106,5 | C | | | TT10 | 105,5 | C | |
| | TT11 | 106,52 | C | | | TT11 | 105,75 | C | |
| | TT12 | 1,93 | NC | | | TT12 | 2,95 | NC | |
| | TT20 | 106,48 | C | | | TT20 | 105,55 | C | |
| | TT21 | 106,56 | C | | | TT21 | 107,7 | C | |
| | TT22 | 88,71 | C | | | TT22 | 87,8 | C | |
| PT Coupler | TT120 | 107,54 | C | | PT Coupler | TT120 | 107 | C | |
| | TT220 | 107,55 | C | | | TT220 | 107 | C | |
| LC02 | EH01 | 84,24 | C | | LC02 | EH01 | 84,1 | C | |
| | EH02 | 85,44 | C | | | EH02 | 85,2 | C | |
| | EH10 | 82,32 | C | | | EH10 | 82,3 | C | |
| | EH20 | 82,33 | C | | | EH20 | 82 | C | |
| LC03 | SM10 | 2,38 / 2,41 | C | | LC03 | SM10 | 2,2 / 2,3 | C | |
| | LS10 | 2,07 | C | | | LS10 | 1,9 | C | |
| | SM20 | 2,45 / 2,55 | C | | | SM20 | 2,2 / 2,3 | C | |
| | LS20 | 2,21 | C | | | LS20 | 1,9 | C | |
| LC07 | LT01 | 369,1 | C | | LC07 | LT01 | 367,6 | C | |
| | LT02 | 368,91 | C | | | LT02 | 368,1 | C | |
| Socket name | PID name | Electrical value (μF) | C / NC | | Socket name | PID name | Electrical value (μF) | C / NC | |
| LC04 | PZ10 | 12,72 | C | | LC04 | PZ10 | 14,2 | C | |
| | PZ11 | 12,96 | C | | | PZ11 | 14,21 | C | |
| | PZ20 | 12,63 | C | | | PZ20 | 14,13 | C | |
| | PZ21 | 11,88 | C | | | PZ21 | 14,36 | C | |

CM02 Cavity parameters @ RT



Cav_IN



Cav_OUT

| Item/Cavity location | Cavity IN | Cavity OUT |
|-----------------------|-----------|------------|
| Cavity | DSPK2 | DSPK7 |
| Frequency (MHz) Osary | 351.588 | 351.546 |
| Frequency (MHz) UU | 351.590 | 351.547 |
| Qext Orsay | 1.9E5 | 2.4E5 |
| Qext UU | 2E5 | 2.5E5 |



| Test item | time | comment |
|---|---|-----------------|
| CM04 Warm up (RGA connect) CM02 arrival | 15 th -21 th Feb. | |
| CM04 Leak test /alignment at warm CM02 unpack, incoming test | 22 th Feb. | |
| CM04 Disconnect, packing | 23 th -26 th Feb. | |
| CM02 installation CM04 shipment | 1 st - 12 th Mar. | |
| CM02 FPC warm conditioning | 15 th -17 th Mar. | CM02 |
| CM alignment measurement | 18 th Mar. | CM02 |
| CM cooldown to 4 K | 19 th Mar. | CM02 |
| CM cooldown to 2 K | 22 th Mar. | CM02 |
| FPC cold conditioning | 23 rd Mar. | Simultaneously |
| CTS test | 24 th -25 th Mar. | CTS measurement |
| Cavity conditioning (on resonance) Heat load/Q measurement | 29 th -30 th Mar. | Open loop |

Note: Plan might be adjusted depend on FREIA's situation