




UPPSALA
UNIVERSITET



ESS weekly meeting (W17)

A. Miyazaki et al.



W17: what was performed



W17 2021			next CM	CM under test	previous CM
			CM03	CM05	CM02
THU	22-apr	m	reception	4K cooling	discussion on feets fixed by Guillaume
		a	thermalization at FREIA		
FRI	23-apr	m		4K filling, cavity alignment, coupler cold conditioning	
		a			
SAT	24-apr			thermalization	
SUN	25-apr				
MON	26-apr	m	open, shock sensor, LEMO, reception test	2K pumping, f vs P measument (VNA)	
		a	VNA measurement	RF cable calibration	
TUE	27-apr	m	arc detector, e-pickup	CTS, piezo tests, static heat load measurement	
		a			
WED	28-apr	m		static heat load, LLRF interlock setup, cavity conditioning	
		a			




W17: what was performed



W17 2021			next CM	CM under test	previous CM
			CM03	CM05	CM02
THU	22-apr	m	reception	4K cooling	discussion on feets fixed by Guillaume
		a	thermalization at FREIA		
FRI	23-apr	m		4K filling, cavity alignment, coupler cold conditioning	
		a			
SAT	24-apr			thermalization	
SUN	25-apr				
MON	26-apr	m	open, shock sensor, LEMO, reception test	2K pumping, f vs P measument (VNA)	
		a	VNA measurement	RF cable calibration	
TUE	27-apr	m	arc detector, e-pickup	CTS, piezo tests, static heat load measurement	
		a			
WED	28-apr	m		static heat load, LLRF interlock setup, cavity conditioning	
		a			



CM02 received by ESS: feet



- Adjustable feet are necessary to unload CM from the box
- Two set of feet are used by FREIA for the test and CM02 was without the set
- A set of feet are shipped with jumper bellows for each CM
- **Solution: Guillaume sends spare feet for CM02 directly to ESS and we will send a set of CM+feet+jumper for CM05 and CM03**

Felix asked:

To check the **alignment of the string after transport**, and later **also in the tunnel** we would like to apply the same procedure than you do at FREIA.

Akira answered:

We do not and/or cannot perform such tests because our measurement is **only relative** to compare before/after cooling down

Guillaume, does Felix need to this measurement as he proposed, or is it unnecessary?





W17: what was performed



W17 2021			next CM	CM under test	previous CM
			CM03	CM05	CM02
THU	22-apr	m	reception	4K cooling	discussion on feets fixed by Guillaume
		a	thermalization at FREIA		
FRI	23-apr	m			
		a			
SAT	24-apr			thermalization	
SUN	25-apr				
MON	26-apr	m	open, shock sensor, LEMO, reception test	2K pumping, f vs P measument (VNA)	
		a	VNA measurement	RF cable calibration	
TUE	27-apr	m	arc detector, e-pickup	CTS, piezo tests, static heat load measurement	
		a			
WED	28-apr	m		static heat load, LLRF interlock setup, cavity conditioning	
		a			



VACUUM GAUGE OF CAVITY STRING AT UU

Date	Time	Pfeiffer TPG2020 (mbar)	Limit	Name of controller
2021-04-26	08:45	3,70E-03	1,00E-01	A.Miyazaki
2021-04-27	08:08	3,80E-03	1,00E-01	E. Pehlivan
2021-04-28	08:03	3,90E-03	1,00E-01	E. Pehlivan
2021-04-29	08:15	3,90E-03	1,00E-01	E. Pehlivan

- No major shocks by the new transporter
- shock sensors returned to Orsay
- Distribute workloads to all colleagues to compensate Han Li

All OK


To be uploaded to Atrium

Cables verification CM03 at IJCLab				v1
Socket assembly		Verified by : J.-C. Roux		
Socket name	PID name	Electrical value (Ω) (before shipment)	C / NC	
LC01	TT04	66,27	C	
	TT05	66,42	C	
	TT06	63,58	C	
	TT07	66,01	C	
	TT08	62,51	C	
	TT09	71,25	C	
	TT10	108,55	C	
	TT11	108,6	C	
	TT12	69,44	C	
	TT20	108,37	C	
	TT21	108,43	C	
	TT22	64,23	C	
PT Coupler	TT120	108,50	C	
	TT220	108,51	C	
LC02	EH01	84,17 Ω	C	
	EH02	84,74 Ω	C	
	EH10	82,54 Ω	C	
	EH20	84,74 Ω	C	
LC03	SM10	2,46 / 2,49 Ω	C	
	LS10	2,14 Ω	C	
	SM20	2,51 / 2,40 Ω	C	
	LS20	2 Ω	C	
LC07	LT01	366,70 Ω	C	
	LT02	369,55 Ω	C	
Socket name	PID name	Electrical value (μF) (before shipment)	C / NC	
LC04	PZ10	13,58 μ	C	
	PZ11	13,25 μ	C	
	PZ20	13,20 μ	C	
	PZ21	13,52 μ	C	


Cables verification CM03 at UU				v1
Socket assembly		Verified by :		
Socket name	PID name	Electrical value (Ω) (before shipment)	C / NC	
LC01	TT04	66,25	C	
	TT05	66,35	C	
	TT06	66	C	
	TT07	63,65	C	
	TT08	62,6	C	
	TT09	71,4	C	
	TT10	106,6	c	
	TT11	106,9	C	
	TT12	69,5	c	
	TT20	106,8	C	
	TT21	106,45	C	
	TT22	64,35	c	
PT Coupler	TT120	107,87	c	
	TT220	107,85	c	
LC02	EH01	84,6 Ω	c	
	EH02	83,9 Ω	C	
	EH10	82,5 Ω	C	
	EH20	82,4 Ω	C	
LC03	SM10	2,3 / 2,3 Ω	C	
	LS10	2 Ω	C	
	SM20	2,5 / 2,6 Ω	C	
	LS20	2,1 Ω	C	
LC07	LT01	363,95	c	
	LT02	367,55	C	
Socket name	PID name	Electrical value (μF) (before shipment)	C / NC	
LC04	PZ10	14,68 μ	C	
	PZ11	14,53 μ	C	
	PZ20	14,35 μ	C	
	PZ21	14,52 μ	c	

Identification number	Before shipment to UU						After delivery @ UU		
	Thermocoax assembled on Double Wall Tube n°	Cavity string n°	Coupler's serial number	Cavity number	Factory measured values (Ω)	Measured values cryomodule before shipping @ UU (Ohm)	C / NC	Measured values (Ω)	C / NC
AMG59/25	2	3	6	09 (IN)	2,81	3	C	2,7	C
AMG59/04	19	3	26	12 (OUT)	2,53	2,6	C	2,4	C


CM03: Time Domain Analysis of pick-up cable



Frequency domain raw data




FFT →




FFT →

CAV IN pick-up cable



CAV OUT pick-up cable



No obvious damage in the cable inside CM




W17: what was performed



W17 2021			next CM	CM under test	previous CM
			CM03	CM05	CM02
THU	22-apr	m	reception	4K cooling	discussion on feets fixed by Guillaume
		a	thermalization at FREIA		
FRI	23-apr	m			
		a			
SAT	24-apr				
SUN	25-apr			thermalization	
MON	26-apr	m	open, shock sensor, LEMO, reception test	2K pumping, f vs P measument (VNA)	
		a	VNA measurement	RF cable calibration	
TUE	27-apr	m	arc detector, e-pickup	CTS, piezo tests, static heat load measurement	
		a			
WED	28-apr	m		static heat load, LLRF interlock setup, cavity conditioning	
		a			




4K cooling



150 K (13:04h) < TT06 and TT07 < 50 K (13:48)
→ rate=2.27 K/min

Resonant frequency shift by cooling




Frequency increase by thermal contraction


+450 kHz



4K filling



4K operation suddenly achieved by Konrad's 3rd attempt
 → Is 27 hours intrinsic or any black magic in parameters?




- 2 hours in total
- 30 min intervention to optimize ceramic windows temperature because heater current was not sufficient to regulate their temperature above 280K

Cavity shrinkage measurement



T (K)	Side B	Y (mm)	Z (mm)
300	Cross B1	1.00 (red)	0.01 (red)
	Cross B2	1.10 (red)	0.59 (black)
	Cross B3	0.13 (red)	>1.2 (red)
	Cross B4	1.20 (red)	0.05 (red)
4.2	Cross B1	0.22 (red)	0.12 (red)
	Cross B2	0.18 (red)	0.25 (black)
	Cross B3	1.15 (black)	>1.2 (red)
	Cross B4	0.49 (red)	0.67 (red)
motion	Cross B1	+0.78	+0.11
	Cross B2	+0.92	+0.34
	Cross B3	+1.02	No data
	Cross B4	+0.71	+0.62

Horizontal
uniform shrinkage 0.86 +/- 0.24 mm (RMS)




Thermalization of CTS over weekend



Del	Plot	Name	DBRType	Units	Processing	Scale	Time (local)	Value	Notes
<input type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CM:TT06:sRdV	DBR_SCALAR_DOUBLE	K	<input type="text"/>	linear	2021-04-26 09:09:05	4.336163783766409	
<input type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CTS:TT10:sRdV	DBR_SCALAR_DOUBLE	K	<input type="text"/>	linear	2021-04-26 09:09:05	91.1765742481203	
<input type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CTS:TT11:sRdV	DBR_SCALAR_DOUBLE	K	<input type="text"/>	linear	2021-04-26 09:09:05	105.08722748759436	
<input type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CTS:TT20:sRdV	DBR_SCALAR_DOUBLE	K	<input type="text"/>	linear	2021-04-26 09:09:05	93.94273966165414	
<input type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CTS:TT21:sRdV	DBR_SCALAR_DOUBLE	K	<input type="text"/>	linear	2021-04-26 09:09:05	106.44300592519124	


WINDOW SIZE: END: 2021-04-26 09 :26 :26



- 4 days to be ready for CTS tests
- Thursday (cooling down)
 - Friday (filling)
 - Saturday
 - Sunday
- Monday 2K pumping





2K pumping



1h to reach 31 mbar

CAV IN

CAV OUT



$f/p = 20.06 \text{ Hz/mbar}$

$f/p = 17.60 \text{ Hz/mbar}$

Both are on spec (<20 Hz/mbar)

CAV IN

Atten_fwd = 81.30 dB

Atten_rfl = 81.55 dB

Atten_trans = 17.46 dB

Under debate


CAV OUT

Atten_fwd = 81.16 dB


Atten_rfl = 81.25 dB

Atten_trans = 17.65 dB

We are recalibrating the
cable to be 100% of the
accelerating field value



Loaded Q at 2K: frequency domain



CAV IN

$$QL = 1.63e5 < 1.75 e5$$


CAV OUT

$$QL = 1.82e5 < OK$$

Acceptance (given by beam parameter)
 $QL = 1.75e5 - 2.85e5$


2K	CAV IN	CAV OUT
CM02	1.54e5	2.20e5
CM04	1.76e5	1.55e5
CM05	1.63e5	1.82e5

CAV IN



- Reach target frequency 352.21 MHz
- +112.3 kHz tuning
- 4670 turns from limit switch
- Motor position 1.824 mm
- Sensitivity in linear zone: 85 kHz/mm

CAV OUT



- Reach target frequency 352.21 MHz
- +58.5 kHz tuning
- 2590 turns from limit switch
- Motor position 1.012 mm
- Sensitivity in linear zone: 80 kHz/mm

Motor current 0.6A → OK

Piezo tests: CAV IN



[PZ10 + PZ11]
unipolar: 630 Hz
bipolar: 866 Hz



[PZ10]
unipolar: 540 Hz
bipolar: 670 Hz

[PZ11]
unipolar: 370 Hz
bipolar: 487 Hz

CAV IN BW (Hz) 2177

20210427 TT11=104,0K
both piezos simultaneously

Voltage (V)	Phase (°)	df(Hz)
0	132,26	0
50	139,38	172,22489
100	146,13	335,49989
150	152,39	486,92233
200	158,18	626,976
150	154,34	534,09067
100	149	404,922
50	141,97	234,87411
0	132,43	4,1121111
0	132,26	0
50	139,76	181,41667
100	146,67	348,56189
150	153,02	502,16133
200	158,12	625,52467
150	154,43	536,26767
100	149,68	421,37044
50	142,67	251,80633
0	133,07	19,593
0	132,68	0
-40	121,69	-265,8359
0	127,82	-117,558
50	137,16	108,36622
100	145,09	300,18411
150	152,41	477,24678
200	158,32	620,20311
150	154,16	519,57733
100	148,7	387,506
50	141,13	204,39611
0	131,6	-26,124
-40	123,53	-221,3283
0	130,35	0
-40	122,49	-246,4848
0	128,7	-96,27178
50	136,38	89,498889
100	144,71	290,99233
150	152,12	470,232
200	158,13	615,60722
150	154,06	517,15844
100	148,68	387,02222
50	141,53	214,07167
0	132,05	-15,239
-40	123,73	-216,4906
0	130,01	-64,58433
	866,68789	





PZ10 only		
Voltage (V)	Phase (°)	df(Hz)
0	115,5	0
50	120,75	126,99167
100	126,22	259,30489
150	131,8	394,27889
200	137,53	532,88122
150	134,37	456,44433
100	130,43	361,14011
50	124,56	219,15133
0	117,08	38,218444
0	116,64	0
50	121,75	151,18056
100	127,33	286,15456
150	132,71	416,29078
200	137,9	541,83111
150	133,95	446,285
100	129,22	331,87156
50	123,51	193,753
0	116,89	33,622556

PZ11 only		
Voltage (V)	Phase (°)	df(Hz)
0	129,32	0
50	133,05	90,224556
100	136,73	179,23967
150	140,48	269,948
200	144,56	368,63867
150	142,13	309,85967
100	138,74	227,85933
50	134,82	133,03889
0	130,69	33,138778
0	130,52	0
50	134,2	118,04178
100	138,06	211,41089
150	140,86	279,13978
200	144,95	378,07233
150	142,31	314,21367
100	138,88	231,24578
50	134,55	126,50789
0	130,19	21,044333

0	116,77	0
-40	110,98	-140,0537
0	114,78	-48,13589
50	120,07	79,823333
100	126,75	241,40511
150	132,71	385,57089
200	138,49	525,38267
150	133,95	415,56511
100	129,32	303,57056
50	123,6	165,21011
0	117,01	5,8053333
-40	110,86	-142,9563
0	114,7	0
-40	110,74	-145,859
0	114,62	-52,00611
50	120,01	78,372
100	125,78	217,94189
150	131,66	360,17256
200	137,71	506,51533
150	133,96	415,807
100	129,43	306,23133
50	123,73	168,35467
0	118,05	30,961778
-40	112,38	-106,1892
0	115	-42,81433

0	129,8	0
-40	124,99	-116,3486
0	128,19	-38,94411
50	132,29	60,230333
100	136,46	161,098
150	140,74	264,62644
200	145,34	375,89533
150	142,6	309,61778
100	139,87	243,58211
50	135,78	144,64956
0	131,27	35,557667
-40	125,47	-104,7379
0	128,35	0
-40	125,18	-111,7527
0	128,34	-35,31578
50	132,37	62,165444
100	136,51	162,30744
150	140,93	269,22233
200	145,11	370,33189
150	142,67	311,311
100	139,32	230,27822
50	135,42	135,94156
0	130,48	16,448444
-40	125,8	-96,75556
0	129,6	0



Piezo tests: CAV OUT



[PZ20 + PZ21]
unipolar: 940 Hz
bipolar: 1218 Hz



[PZ20]
unipolar: 585 Hz
bipolar: 720 Hz

[PZ21]
unipolar: 490 Hz
bipolar: 628 Hz

CAV OUT BW (Hz) 1998



20210324 TT21=104K
both piezos simultaneously

Voltage (V)	Phase (°)	df(Hz)
0	45,74	0
50	56,26	233,544
100	67,41	481,074
150	78,72	732,156
200	88	938,172
150	80,7	776,112
100	71,56	573,204
50	59,77	311,466
0	45,86	2,664
0	45,61	-2,886
50	56,13	230,658
100	67,26	477,744
150	78,38	724,608
200	88,07	939,726
150	80,98	782,328
100	71,72	576,756
50	59,6	307,692
0	45,69	-1,11



PZ20 only Voltage (V)	Phase (°)	df(Hz)
0	44,97	0
50	50,88	131,202
100	57,52	278,61
150	64,36	430,458
200	71,31	584,748
150	67,41	498,168
100	62,12	380,73
50	55,43	232,212
0	46,52	34,41
0	46,34	30,414
50	52,33	163,392
100	58,25	294,816
150	64,92	442,89
200	72,19	604,284
150	66,86	485,958
100	61,13	358,752
50	53,98	200,022
0	46,26	28,638





PZ21 only Voltage (V)	Phase (°)	df(Hz)
0	43,67	0
50	48,41	105,228
100	54,02	229,77
150	60,03	363,192
200	65,91	493,728
150	61,35	392,496
100	56,17	277,5
50	50,34	148,074
0	43,79	2,664
0	43,82	3,33
50	48,64	110,334
100	53,88	226,662
150	59,49	351,204
200	65,61	487,068
150	61,14	387,834
100	57,08	297,702
50	51,93	183,372
0	45,82	47,73



0	45,9	0
-40	39,19	-148,962
0	43,7	-48,84
50	49,96	90,132
100	56,85	243,09
150	64,03	402,486
200	71,55	569,43
150	66,46	456,432
100	60,63	327,006
50	53,65	172,05
0	45,65	-5,55
-40	38,82	-157,176
0	43,34	-56,832
-40	38,81	-157,398
0	43,23	-59,274
50	51,26	118,992
100	58,16	272,172
150	65,76	440,892
200	72,44	589,188
150	66,62	459,984
100	60,63	327,006
50	53,68	172,716
0	45,99	1,998
-40	38,84	-156,732
0	43,09	-62,382


0	43,67	0
-40	38,36	-117,882
0	41,72	-43,29
50	47,27	79,92
100	53,3	213,786
150	59,17	344,1
200	65,96	494,838
150	61,25	390,276
100	56,02	274,17
50	50,24	145,854
0	43,55	-2,664
-40	37,93	-127,428
0	41,62	-45,51
-40	37,65	-133,644
0	41,37	-51,06
50	46,55	63,936
100	52,16	188,478
150	58,56	330,558
200	65,16	477,078
150	60,96	383,838
100	55,78	268,842
50	49,93	138,972
0	43,17	-11,1
-40	39,19	-99,456
0	43,06	-13,542

CAV OUT: Lorentz force detuning @ 9MV/m



-150Hz / +120Hz
<< piezo tuning

CAV OUT reached 12MV/m





Static heat load measurement



Test 1 (during CTS tests)

Measured from 09:07 to 09:11:

FT551= 14.80 m³/h (std dev 0.35 m³/h)

PT03_min= 30.40 mbar

PT03_max= 32.30 mbar

LT01_min= 48.5 cm

May be

LT01_max= 58.97 cm

too low

CV551=17%

CV03=29%

Static heat load: 15,84 (37) W

Test 2 (CTS fully engaged)

Measured from 14:11 to 14:16

FT551 = 13,7 m³/h (Std.dev. 0.24m³/h)

PT03 Min: 30.2 mBar

PT03 Max: 30.8 mBar

LT01 Min: 58,92 cm

LT01 Max: 60,62 cm

CV551 17%

CV03 30%

Static heat load: 14,66 (25) W

Test 3 (CTS fully engaged)

Measured from 08:31 to 08:34:

FT551= 12.47 m³/h (std dev 0.29 m³/h)

PT03_min= 30.90 mbar

PT03_max= 32.40 mbar

LT01_min= 60.58 cm

LT01_max= 61.58 cm

CV551=17%

CV03=30%

Static heat load: 13,34 (31) W

→ 13.3-14.7 W

OK



Doubt in CAV IN calibration



FREIA SPOKE HIGH POWER TEST_Cav 1
time: 19:14:17

Configuration Calibration and pulse parameter setting Phase shifter and Gain control PNA Scope decay measurement heat load measurement LFD measurement

Q Measurement results display Other Measurement results display Conditioning results display



FPGA setup

Mode: Real IO Mixer freq [MHz]: 352.21 Trigger: Trigger input

Output mixer frequency [MHz]: 352.21 Period: 0

Output enabled:

Output delay: 0 ns

Output delay delta: 0 ps

PID control Adaptive FF Offsets Feed forward Cavity model FFT Delay

Quench detection Scale

Measure Tau at Time: 32200 Tau set: 110 Enable: Reset Quench Warning:

Tau [us]: 154.537 Quench Warning:

Pf_max (dBm): 80,2642	Pf_max (W): 106273	P_total (W): 0	Qt: 162832	Qt: 2,31E+11
Pr_max (dBm): 85,926	Pr_max (W): 391380	P_static (W): 0	real time frequency_fc: 0E+0	
Pt_max(dBm): 21,7252	Pt_max (W): 0,148773	P_heater (W): 0	Pc_dynamic(W): 0	
			Vc_ave (MV): 0	

Pf_max (W)	Q0_Dynamic	Eacc_Dynamic	Eacc_pk_Pt	Eacc_pk_Pf
106273	0	0	5,98785	8,49807

TT04: 2,08846	TT06: 2,63652	PT02: 9999	PT03: 30,7	Radiation: 409	PT10: 3,3E-9	PT20: 3,1E-9
---------------	---------------	------------	------------	----------------	--------------	--------------

CAV IN: two methods to estimate E_{acc}



From pick-up power

$$E_{acc} = \sqrt{\frac{Q_t P_t}{k \omega}}$$

Eacc_pk_Pt	Eacc_pk_Pf
5,98785	8,49807

This is always valid

From forward power

$$E_{acc} = \sqrt{\frac{4 Q_L P_f}{k \omega}}$$

k and ω are determined by cavity geometry

This is valid if 1) coupler is strongly over coupled (OK) and 2) cavity is perfectly tuned (checked)

Atten_fwd = 81.30 dB
Atten_rfl = 81.55 dB
Atten_trans = 17.46 dB

We need **factor two wrong** in either power (3dB) or Q

- We recalibrate RF cables to get proper transmitted power P_t and P_f
- Q_L is from VNA (1.6e5)
- Q_t is from Orsay (2.31e11) which could vary or be uncertain

We need to study the source of errors before we proceed to the next step

Potential issue

pick-up antenna Q_t could get loose by transportation or cooling down



Determination of the Bardeen–Cooper–Schrieffer material parameters of the HIE-ISOLDE superconducting resonator

A Miyazaki^{1,2} and W Venturini Delsolaro¹

¹CERN, Switzerland

²University of Manchester, United Kingdom

$$Q_L = \omega\tau, \quad (\text{A.1})$$

where ω is the angular resonant frequency $\omega = 2\pi f$. With the same configuration as the field-decay measurement, the steady state powers (P_f , P_r , P_t) were measured, and the coupling coefficient was calculated by

$$\beta = \frac{1 \pm \sqrt{P_r/P_f}}{1 \mp \sqrt{P_t/P_f}}, \quad (\text{A.2})$$

where the upper sign is used for over-coupling, and the lower sign is used for under-coupling case. The power consumption in the cavity P_c is

$$P_c = P_f - P_r - P_t. \quad (\text{A.3})$$

The coupling coefficient of the pick-up port β_{pick} was also evaluated as

$$\beta_{\text{pick}} = \frac{P_t}{P_c}. \quad (\text{A.4})$$

Then, the cavity quality factor was calculated by



$$Q_0 = Q_L(1 + \beta + \beta_{\text{pick}}), \quad (\text{A.5})$$

and the quality factor of the pick-up port is given by

$$Q_{\text{pick}} = \frac{Q_0 P_c}{P_t}. \quad (\text{A.6})$$

- Comparing 2K (high β) and 4K (low β) gives some insight
- Still 30% error is maximum
- Factor two sounds too much

- The typical method (David's method at Orsay is the same) to evaluate Q_t in vertical tests contains source of error
- Because of phase mismatch and standing-wave, estimated Q_t depends on coupling coefficient $\beta = Q_0/Q_{\text{ext}}$



W18 2021			next CM	CM under test	previous CM
			CM03	CM05	CM02
THU	29-apr	m		RF cable calibration	
		a			
FRI	30-apr	m			
		a			
SAT	01-maj		Valborg		
SUN	02-maj				
MON	03-maj	m	doorknob mounting	CAV IN conditioning	
		a		dynamic heat load measurement	
TUE	04-maj	m			
		a			
WED	05-maj	m		start warming up	
		a			

- When will be the potential arrival of the next next CM (CM06?) ?
- CM05 might be ready to ship in the end of W19 (May 13th)
- Reception of the next next CM must be after CM05 shipping