



ESS weekly meeting (2021 W38)

A. Miyazaki et al.



Cedric from Orsay may join us in W43-W44-W45

FREIA Planning	2021-08-25										Γ	1								1		1			20	22			
				Au	gust				Se	ptem	ber		Oct	tobe	r		Nov	/eml	ber		Dec	cem	ber			Ja	anua	ıry	
Equipment	Responsible			2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	6	13	20	27	1	8	15	22	29
		wee	k #	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	1	2	3	4	5
Liquefier & 2K pumps	Esat																												
RF power stations	Mykhailo																												
Cryomodule test stand	Akira					C١	/101					CN	/04				CN	/103				CN	106					CN	107
- -			V	Ne	e a	re	h	er	e´		, 	J						N				ro			h				-

In Oct and Nov, Akira will be <u>physically away</u> from Sweden but <u>remotely</u> lead the project from Germany



W37&W38 progress



week	(W37						
		M	ION	т	JE		WED		THU	FRI		SAT	SUN
date		13	-sep	14-	sep	1	.5-sep	1	.6-sep	17-se	0	18-sep	19-sep
		m	а	m	а	m	а	m	а	m	а		
previous				doorknob	outgoing								
CM	CM01			dismountin	test (VNA),				waiting in the	e box		SAT 18-sep issue stat	
				g	shock sens.								
		connect	connect	leak test of b	eam vacuum	leak test 8	k purging of He					issue	in DB
present CM	CM04	cryogenic	pumping	pumps, pur	np from one	circuit, R	F calibration,		coupler war	m conditioning		stat	tion
		lines	stations	side, TPG	i300 starts	stat	ions ON					Stat	.1011
					prepared	at Orsav				departure a	t Orsav		
next CM CM03										a opartare a			

week							W38							
		M	NC	Т	UE	١	NED	-	THU	FRI		SAT	SUN	
date		20-	sep	21-	sep	22	2-sep	23	3-sep	24-se	р	SAT 25-sep 1 Ie Conc cro contam	26-sep	
		m	а	m	а	m	а	m	а	m	а			
previous	CM01	shock se	nsor ON		nrenaration	tc	nuhlish	test report						
СМ	CIVIOI	departu	re to ESS		preparation	or document		publish	testreport					
		Flectrosv	s for FPC1 cou	nditioning	Electrosys	Electrosys	Electrosys f	r FPC2 cou	nditioning	Chance to co	ntinue	Cond	lition	
procent CM	CM04	Licenosy		lattoning	fixed	for FPC1	Electrosyst		lationing	cinultan		cond		
present civi		DB station t	:o repair> C	c <mark>rowbar & f</mark> us	e may be due	e to a short ci	rcuit in either	Test DB s	tation with a	condition	ing?	SAT 25-sep Cond cro contam at UU	ination	
				tube or cav	ity of tetrode			nev	w tube	condition	iiig:	contain	ination	
next CM	CIV103			transpo	rt via Lund			recept	tion at UU	theri	malization	at UU		

We are here





- FPC2 is under conditioning by Eletrosys
- Cross-contamination must be cleaned over the weekend: "2nd round"





- We decided to take a risk and use the second pumping station in which I suspect a leak in its internal gate-valve (see slides W37)
- Unfortunately, we probably need to sacrifice weekends to make it on time



Issues in DB station (Mysha sacrificed WES)

<u>Story</u>

- Annoyed by "Crowbar IN" of DB-B in past months
- This time, fuses were damaged and happen again and again even if it is fixed
- Disconnect the HV line from the tube → no problem



ightarrow tube or cavity of tetrode was doubted







DB-B: either cavity or tube



Cavity passed the HV test



The tube under debate: 595A 901204

- Start operation on September 2019
- The first 595A type tube



- Total service (filament ON) time: 4800 hours (0.5 years)
- ESS project requirements :> 20,000 hours (2 years)
- No short-circuit or low capacitance at room temperature between any grids and/or cathode

HV test at room temperature (preliminary)

- → Cathode-G1:2kV OK, Anode-G2:20kV OK,
- → G1-G2: 750-1000V discharge << 1500V with 6uA (spec.)

Cf. TH595 761496 was broken in DB-B in 26 UNIVERSITET

THALES Customer Technical support RFMS0T 60088363 13 Sep 2019

Tetrode insulation in cold condition is OK.

Short-circuit, K to G1, as soon as filament voltage is exceeding 2 V.

Not repairable / Non réparable

The upper (first) thermal/getter shield got deformed. The second one got partially stuck with filament plate. Filament plate deformed, resulting in cathode deformed, and cathode eventually in touch to G1 mesh. Marks of severe arcs, G1 to G2, at the bottom of grid mesh. (see picture of G1)

R. Ruber et al., FREIA report 2019/6

"G1 voltage went down to 5V with warm filament and when the filament cold off the voltage reached normal -300 to -200 V"



Cf. TH595 755305 was broken in Electrpsys

THALES Customer Technical support RFMS0T 60086796 22 Jul 2019 Filament service time 573 hours

-Anode inner surface got blackened. Main insulator got darkened (see picture) -Marks of severe arcs, G1 to G2, at the bottom of grid mesh. (see picture of G1)

-The upper (first) thermal/getter shield got deformed, which fostered electrical arc with G1 top inner surface

-The second thermal/getter shield got stuck with filament plate. -Inside the heater cylindrical inner structure, the uppest thermal shield got rolled in shape, and brittle.

-Cathode got deformed. Also, the tantalum belts, onto which cathode mesh ends are welded, got partly crushed into powder, resulting in snow crystal-shaped particles inbetween cathode-to-G1 gap.

filament shields support thermal/getter shields: first (upper); second filament plate cathode mesh cylinder shape got altered filament cylinder, links filament terminal to top of heater mesh across severe arc marks filament plate below the bottom end of G1 mesh cathode plate cathode cylinder, links cathode plate to cathode terminal

Not repairable / Non réparable



Actions for cryomodule testing



- The tube 595A 901204 was replaced to a new spare 912223
- The new filament was flushed over night
- OK with HV test without RF
- RF test with a dummy load is planned before connecting it to the module
 - Cavity may need to be tuned
- Hopefully simultaneous conditioning again from Friday tomorrow
 - Otherwise, re-conditioning of FPC1&2 needs some iterations over WE



week	(
		M	ON	TI	UE	۱	WED		THU	FRI		SAT	SUN
date		20-	sep	21-	sep	22	2-sep	2	3-sep	24-se	р	25-sep	26-sep
		m	а	m	а	m	а	m	а	m	а		
previous CM	СМ01	shock se departu	ensor ON re to ESS		preparation	of document	test report						
	CN 404	Electrosy	s for FPC1 co	nditioning	Electrosys fixed	Electrosys for FPC1	Electrosys fo	or FPC2 co	nditioning	Chance to co	ontinue	Cond	lition
present Civi	CIVIU4	DB station t	to repair> (rowbar & fus tube or cav	e may be due ity of tetrode	e to a short ci	rcuit in either	Test DB s nev	tation with a w tube	condition	ing?	SAT 25-sep Conc crc contam	ination
next CM	next CM CM03 transport via Lund reception at UU										malization	at UU	10



Electrosys issues (HPA2-SSA3)





- We have three spare PSs replaced HPA2-SSA3-PS1 to a spare module S1
- One transistor is still malfunctioning but without any issues in the PSs (not critical)
- Asking Electrosys about spare SSA (we ordered before but they did not answer)







Electrosys issues (HPA2-SSA3)





Cf. R. Ruber et al., FREIA report 2019/6



3.2. Pre-amplifier for HPA2

The pre-amplifier module 3 for HPA2 gives low output RF power. An extensive investigation shows that the "driver" and "final" amplifier modules are working correctly and therefore the problems must be located in the RF input control. The PA (AH101 transistor), right before the input to the pre-driver stage, was broken.

Itelco-Electrosys ships (for free) a new part: AH101 RF-amplifier.

Next another part in the RF control is malfunctioned: analogue switch ADG901BRM.

Itelco-Electrosys ships a new part. Since then the pre-amplifier works correctly.

- We have three spare PSs replaced HPA2-SSA3-PS1 to a spare module S1
- One transistor is still malfunctioning but without any issues in the PSs (not critical)
- Asking Electrosys about spare SSA (we ordered before but they did not answer)





One minor point: small leak in water cooling

Small leak at the coupler cooling line was fixed by tightening but O-ring may be old

Water parameters:

- 3 bar (differential)
- 100L/h





					-		
9	Tuyau	Alim eau Ø10 e	ep1	1		24-A-05-24	
8	Ra	ccord Vebeo 10		1		SNFBO	0213-120-1072
7	J	oint Dia10 T2		1	Viton		
6	J	oint Dia37 T2		1	Viton		
5	Jo	oint Dia34,5 T3		1	Viton		
4	J	oint Dia14 T2		1	Viton		
3	F	Fermeture Inf		1		24-A-05-23	
2	C	ircuit Interne		1		24-A-05-22	
1	C	orps Antenne		1		24-A-05-21	
Rep.	De	escription		Ŕ	Matière	N° Plan/Ref	Observation
24 Z S S S S S S S S S S S S S S S S S S	- A - 05 - 1 Ensemble INPS - INPS Ensemble INPS INPS Ensemble Ensembl	00 Institut Division / rue Geo Er E	"Jc ce ext ≁	oint qu éri In	diam e c'es eur ou n er di a	nètre", es st intérieu u l'autre? ameter!	St- Format A2 Format A2 A1, ECh 1:1 It Systeme CATIA V5 Folio
		A 1/1					



Departure of CM01







Reports on CM01 finalized





FREIA

Department of Physics and Astronomy

Uppsala University

Summary of CM01

Report time: 20210923

	inc.		CM01				_	v1	on CM01 at UU	verificatio	Cables	
Perfo	Intrie Joliot-Curie				UU							
	an 2 trafinis	-09-14	2021	-08-19	2021-	06-08	2021-	fied by :	Veri	lv	assemb	Socket
		N5221A	PNA	J5221A	PNA N	5221A	PNA N	'		·y	accounts	000000
IN	-	easured	not m	:K	2	1	2		Electrical value (O)			
In cavity		UR		E-10	7,00	E-03	2,80	C/NC	(hefere chinains)	Serial number	PID name	Socket name
Coupler		PA		E-07	5,00	A	F		(before snipping)			
Double wall tube	3	PA		31		A	F	С	67,75	X132594	TT04	
Turing System		ents @ T=300K	RF measurem	ents @ T=2K	RF measuren	nts @ T=300K	RF measureme	С	91,85	X132597	TT05	
	1	testing	after	the test	during	elivery	after d	С	58	X133036	TT06	
		testing	uner		uunig	envery	unter u	С	52.45	X133037	TT07	
		Cavity OUT	Cavity IN	Cavity OUT	Cavity IN	Cavity OUT	Cavity IN	С	53.45	X133045	TT08	
	1	DSPK14	DSPK13	DSPK14	DSPK13	DSPK14	DSPK13	С	52.5	X133075	TT09	
External Q		CPL12	CPL10	CPL12	CPL10	CPL12	CPL10	C	107	PT01	TT10	LC01
	-	DWT14	DWT12	DWT14	DWT12	DWT14	DWT12	C	107.35	PT02	TT11	
Cavity "IN"	5	-0,01	-0,03			-0,01	-0,02	C	57.6	X133076	TT12	
Cavity "OUT"	,	-0,69	-0,7			-0,7	-0,69	C	107.3	PT03	TT20	
Frequency min @ 2K (tuning system OFF)	1	-84,07	-83,94	-73,34	-75,08	-84,1	-83,9	C	106.85	PT04	TT21	
Cavity "IN" M	,	351,576	351,567			351,568	351,558	C	51.95	¥133077	TT22	
Cavity "OLIT" M				352,128	352,112			с С	109.2	RTC05	TT120	
Eace may		00.15		-0,560	-0,554		10.1	C	108,3	PTC46	TT220	PT Coupler
Carde The M		39,15	39,4	1,83	1,91	39,3	40,1	°	84.4	ELION	EH01	
Carly av	1	8981	8924	192899	184025	8940	8750	с С	84.5	EH02	EH02	
Cavity "OUT" MV	1							C	04,0		EH40	LC02
Heat losses								C	82.7	EH03	EH20	
Static losses (RF OFF)		40004 040 00	42024 040 04	42024 040 02	40004 040 04	40004 040 00	40004 040 04	•	02,7	L1104	LIIZU	
Dynamic losses (RF ON, Eacc=9MV/m)		13824-010-02	13824-010-01	13824-010-02	13824-010-01	13824-010-02	13824-010-01	c	24/22		CM10	
Pressure sensitivity				-1,86	-1,93	-3,76E+00	-3,58E+00	Ŭ	2.4/2.3		SMID	
Cavity "IV" Hz/r	1							0	4.0		1.010	
Cavity "OUT" Hz/r	2							U	1,9		LSTU	LC03
Lorenz forces detuning factor		der coupled)	Results (ur	er coupled)	Results (or	der coupled)	Results (up)	0				
Cavity IV Hz/(M		act coupleay	i tesuits (ui	er coupieu)	Results (0V	ici coupieu)	itesuits (un	C	2.3/2.4		SM20	
Tuning sensitivity				0.0	0.0							
Cavity "IN" Hz/	1			0,0	0,0			C	1,9		LS20	
Cavity "OUT" Hz/	i	-0,68	-0,67	-72,4	-74,1	-0,69	-0,67	C	365,75	7319	LT01	LC07
Piezo detuning for KL=-8 Hz/(MV/m) ²	è	-84,1	-83,9			-82,2	-82,1	C	366,75	7320	LT02	
Cavity IN H	-	2,39E+05	2,40E+05	100000	101005	2,34E+05	2,36E+05		Electrical value (uE)			
Vacuum				192899	184025			C/NC	(before shipment)	Serial number	PID name	Socket name
insulation vacuum mi)	2,07E+05	2,07E+05			2,07E+05	2,07E+05		(a store empirishiy			
Beam vacuum (coupler gauge of Cavity		2.455.144	2.075144	4.245142	4 005 142	0.075144	0.445144	C	13,81		PZ10	
Beam vacuum (coupler gauge of Cavity		3,45E+11	3,27E+11	1,34E+13	1,90⊑+13	2,276+11	2,11E+11	C	13,98		PZ11	LC04
"OUT") m	1	0000	0000			0205	0007	C	13,94		PZ20	
	A CONTRACT OF		11 11-11			U /UB						

Date	Time	Pfeiffer TPG2020 (mbar)	Limit	Name of controller
2021-06-07	13:48	2,80E-03	1,00E-01	C. Svanberg
2021-06-08	09:50	2,80E-03	1,00E-01	C. Svanberg
2021-06-09	10:45	2,90E-03	1,00E-01	C. Svanberg
2021-06-10	10:30	3,00E-03	1,00E-01	C. Svanberg
2021-06-11	10:30	3,00E-03	1,00E-01	C. Svanberg
2021-06-14	10:00	3,20E-03	1,00E-01	C. Svanberg
2021-06-15	09:30	3,20E-03	1,00E-01	C. Svanberg
2021-06-16	09:20	3,20E-03	1,00E-01	C. Svanberg
2021-06-17	10:30	3,30E-03	1,00E-01	C. Svanberg
2021-06-18	10:00	3,30E-03	1,00E-01	C. Svanberg
2021-06-21	11:45	3,50E-03	1,00E-01	C. Svanberg
2021-06-22	09:30	3,60E-03	1,00E-01	C. Svanberg
2021-06-23	13:30	3,60E-03	1,00E-01	C. Svanberg
2021-09-09	10:40	UR	1,00E-01	C. Svanberg
2021-09-10	09:15	UR	1,00E-01	C. Svanberg
2021-09-13	09:20	UR	1,00E-01	C. Svanberg
2021-09-14	09:15	UR	1,00E-01	C. Svanberg
2021-09-15	13:00	UR	1,00E-01	C. Svanberg
2021-09-16	09:30	UR	1,00E-01	C. Svanberg
2021-09-17	10:00	UR	1,00E-01	C. Svanberg

, ,		Performanc			ATTG0M-433024		
		renormanc	.05		Date : 31/05/2021		
		CM01 (Configuration				
	IN			OUT			
	In cavity		SPK-DSPK-13	Out cavity :	SPK-DSPK-14		
	Coupler		SPK-CPL-10	Coupler	SPK-CPL-12		
	Double wall tube		SPK-DWT-12	Double wall tube	SPK-DWT-14		
	Tuning System		SPK-TUN-02	Tuning System	SPK-TUN-03		
			Specification or measured value @ Orsay (before shipping)	Measured values @ UU	C/NC	Measured values @ Lund	C / NC
	External Q						
	Cavity "IN"		1.75E+05< QL<2.85E+05	1,94E+05	с		To be completed
	Cavity "OUT"		1.75E+05< QL<2.85E+05	2,29E+05	С		To be completed
	Frequency min @ 2K (tuning syst	em OFF)					
	Cavity "IN"	MHz	>352.089 <352.175	352,112	С		To be completed
	Cavity "OUT"	MHz	>352.089 <352.175	352,128	С		To be completed
	Eacc max						
	Cavity "IN"	MV/m	≤12	12	С		To be completed
	Cavity "OUT"	MV/m	≤12	12	С		To be completed
	Heat losses						
	Static losses (RF OFF)	W	<8	16,45	NC		To be completed
	Dynamic losses (RF ON, Eacc=9MV/m)	w	<13	17,48	NC		To be completed
	Pressure sensitivity						
	Cavity "IN"	Hz/mbar	<20	17	С		To be completed
	Cavity "OUT"	Hz/mbar	<20	14	С		To be completed
	Lorenz forces detuning factor						
	Cauty 'IN'	Hz/(MV/m)*	>-8	-4,0/40/40/4	С		To be completed
	Cavity "OUT"	Hz/(MV/m)*	>-8	-3,2098/6543	С		To be completed
	Tuning sensitivity		0.145 / 0.007	0.170	10		* 1 1.1
	Cavity IV	Hz/step	0.145 +/- 0.027	0,176	NG		To be completed
	Cavity "OUT"	Hz/step	0.145 +/- 0.02/	0,169	C		To be completed
	Piezo detuning for KL=-8 Hz/(MV/m) ²		040	040			T 1 1 1 1
	Cavity IN	HZ	>040	342	U		To be completed
	Cavity "OUT"	Hz	>640	/01	C		To be completed
	vacuum			4 500 07	0		To be excepted
	Beam vacuum (coupler gauge of Cavity	mbar	<1078	6.10E-10	c		To be completed
	IN7 Beam vacuum (coupler gauge of Cavity	mbar	<10 ⁻⁸	1.20E-09	c		To be completed
	-0017						



Reception of CM03





- Only stepper motor was fixed
- The cavity string STR04 was never exposed to air
- → coupler conditioning may be as quick as CM02's 2nd test
- \rightarrow Within one day (?)



One Pump & two stations





time [hour





FREIA Planning	2021-08-25																								20	22			
				Au	gust				Se	ptem	ber		Oct	ober			Nov	/emb	ber		Dec	eml	ber			Ja	anua	ry	
Equipment	Responsible			2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	6	13	20	27	1	8	15	22	29
		wee	k #	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	1	2	3	4	5
Liquefier & 2K pumps	Esat																												
RF power stations	Mykhailo																												
Cryomodule test stand	Akira					CN	/101					CN	104				CN	103				CN	106					CM	107
			N	Ne	a a	ire	h	er	e ^			J .						- :											

In Oct and Nov, Akira will be <u>physically away</u> from Sweden but <u>remotely</u> lead the project from Germany



W39, 40 41 planning



-		Theo will come to help up											
week		eo will	<u>come t</u>	<u>o neip l</u>	JS		W39	-		•			-
		М	ON	וד	UE		WED		THU	FRI	t a oning t a n vacuum ng area VCC	SAT	SUN
date		27-	-sep	28-	sep	2	9-sep	30	D-sep	01-ok	t	02-okt	03-okt
		m	а	m	а	m	а	m	а	m	а		
present CM	СМ04	Purging	N2 cooling	coolin	g down	4K filling	coupler cold conditioning	2K pumping	RF calibration at cold	MP conditi	oning	C therma	TS lization
next CM	CM03	reception	test LEMO	receptior	ו test VNA		-		•	•			
next next CM	СМ06					ŗ	preparation at O)rsay	ntative	goal			
week	(3					
		М	ON	יד	UE		WED		THU	FRI		SAT	SUN
date		04	-okt	05-	okt	0)6-okt	0	7-okt	08-ok	t	09-okt	10-okt
		m	а	m	а	m	а	m	а	m	а		
present CM	СМ04	CTS te	st at 2K		heat load m	easuremen	start w	arming up	vent insulatio	n vacuum	warm	ing up	
next CM	CM03		doorl	knob mountin	ıg & water lea	ık check			wait	ing in the docki	ng area		
next next CM	СМ06					F	preparation at C)rsay			we	еке	end
week	(W41						
		М	ON	IT	UE		WED		THU	FRI		SAT	SUN
date		11-	-okt	12-	okt	1	3-okt	1	4-okt	15-ok	t	16-okt	17-okt
		m	а	m	а	m	а	m	а	m	а		
present CM	СМ04	remove concrete blocks	disc. Pumping stations & cables	disc. Water pipes, insulation bellows	disc. waveguide	disc. cryogenic lines	swap modules. Connect	fillin	g dry N2	outgoing test	t (LEMO)		
next CM	СМ03						waveguide	warm stepp	test of the er motors				
next next CM	СМ06					F	preparation at O	Irsay		-			18