




ESS weekly meeting (2021 W42)

A. Miyazaki et al.



General planning





Lesson learned in past months

- Green weeks (coupler warm conditioning) are the best time-slot for departure/arrival of modules
- If everything works fine, we need
 - 1w for mechanical preparation
 - 1w for coupler conditioning 4-5 days
 - 1.5w for cold RF tests (incl. thermalization)
 - 1.5w for preparing for departure (incl. warming up) 3 days

In total 5 weeks → 9-10 modules per year



W41 & W42 progress



weel	k			•				W41					· · ·
weer	n.	M	ON	Т	UE	V	VED	1	HU	F	RI	SAT	SUN
date	е	11-	Oct	12-	Oct	13	-Oct	14-	-Oct	15-	Oct	16-Oct	17-Oct
		m	а	m	а	m	а	m	а	m	а		
previous CM	CM04	disconnect cryogenic lines	swap modules	filling	dry N2	doorknob	outgoing test (LEMO, VNA) shock sensors		ock sensors, the box		wa	iting in the box	
present CM	СМ03	water leak check	modules	connect cryogenic lines	beam pumps, leak check		beam vacuun	n pumping		RF cali	bration		
next CM	CM06				preparati	on at Orsay				departure	from Orsay	transp	ort over the sea
wee	ek												
		M	ION	Т	UE	١	NED	Г	ΉU	F	RI	SAT	SUN
date	е	18	-Oct	19	-Oct	20	0-Oct	21	-Oct	22-	-Oct	23-Oct	24-Oct
		m	а	m	а	m	а	m	а	m	а		

	date		18-	Oct	19-	Oct	20	-Oct	21	-Oct	22-	Oct	23-Oct	24-Oct
			m	а	m	а	m	а	m	а	m	а		
previous CM	Ċ	CM04		e to ESS) am		preparation	of documents		publish t	est report				
present	см	СМ03	coupler warr	m conditioning circuit	g, purging He		N2 cooling		coolin	ng down	-	coupler cold tioning		
next CM		CM06			transport	over the sea				on at UU 0 am		therr	nalization at UU	

We are here

Thanks everybody for the hard work!



W43 & W44 & W45 planning



wee	k							W43				- <u>.</u>	
		M	ON	Τl	UE	V	VED		HU	F	RI	SAT	SUN
date	е	25-	Oct	26-	Oct	27	'-Oct	28	-Oct	29-	Oct	30-Oct	31-Oct
		m	а	m	а	m	а	m	а	m	а		
present CM	CM03	2K pumping	RF calibration at cold	CTS	test	RF interlock setup	MP conditioning		heat load n	neasurements			
next CM	CM06	reception	test LEMO	reception	test VNA		•						
next next CM	CM07						prepa	aration at Or	say				
wee	k							W44					
		M	NC	TI	UE	V	VED	Т	HU	F	RI	SAT	SUN
date	9	1-N	Vov	2-1	Nov	3.	-Nov	4-	Nov	5-	Nov	6-Nov	7-Nov
		m	а	m	а	m	а	m	а	m	а		
present CM	СМ03	start wa	rming up	vent insulat	tion vacuum	warming u	up completed	discor	nect waveguid	de, pumping st	ations, …		
next CM	CM06		door	knob mountin	ıg & water lea	k check				waiting	; in the docking	g area	
next next CM	CM07						prepa	aration at Or	say				
wee	k							W45					
		M	ON	Τl	UE	V	VED		HU	F	RI	SAT	SUN
date	Э	8-1	Vov	9-1	Nov	10)-Nov	11-	-Nov	12-	Nov	13-Nov	14-Nov
		m	а	m	а	m	а	m	а	m	а		
present CM	СМ03	disconnect cryogenic lines	swap	filling	dry N2	doorknob dismounting	outgoing test (LEMO, VNA) shock sensors		ock sensors, the box		wa	iting in the box	
next CM	CM06	water leak check	modules	connect cryogenic lines	beam pumps, leak check		beam vacuun	n pumping		RF cal	ibration		
next next CM	CM07				preparati	on at Orsay				departure	from Orsay	transpo	rt over the sea 4





wee	k							W46					
		M	NC	ΤI	JE	V	VED	Т	THU	F	RI	SAT	SUN
date	e	15-	Nov	16-	Nov	17	'-Nov	18	-Nov	19-	Nov	20-Nov	21-Nov
		m	а	m	а	m	а	m	а	m	а		
previous CM	CM03	departu	re to ESS		preparation	of documents		publish ⁻	test report				
present CM	CM06					coupler wa	rm conditioning						
next CM	CM07			transport	over the sea			recepti	ion at UU		therr	nalization at Ul	J

CM03 departure to ESS: Nov 15th CM07 reception at UU: Nov 18th

Cf. We might have another chance for departure/arrival in Dec


					•		· · · · · · · · · · · · · · · · · · ·		•	•	•		
wee	ek							W50					
		M	ON	Τl	JE	۷	VED	Т	HU	F	RI	SAT	SUN
dat	te	13-	Dec	14-	Dec	15	-Dec	16	-Dec	17-	Dec	18-Dec	19-Dec
		m	а	m	а	m	а	m	а	m	а		
previous	CM06	departu	re to ESS		preparation	of documents		nublish	test report				
СМ	CIVIOO	uepartu			preparation	or documents		publish	lest report				
present CM	CM07					coupler wa	rm conditioning						
next CM	CM08			transport	over the sea			recepti	ion at UU		ther	malization at U	U

CM06 departure to ESS: Dec 13th CM08 reception at UU: Dec 16th



CM04 departed & CM06 arrived





We are matured for Series tests !





FRE CM04's report will be circulated after the meeti

Time Pleifer TPG2020 (mbar) Limit Name of contr

FREIR

FREIA Department of Physics and Astronomy Uppsala University

Summary of CM04 2nd test

Report time: 20211021

Vacuum

date	2021-06-30	2021-09-30	2021-10-08
Temperature (K)	300	2	300
Beam vacuum (mbar)	2,10E-3	2,0E-9	<5E-4
Isolating vacuum (mbar)	1000	1,8E-7	1000

Cavity performance

			CAV_IN	CAV_OUT	Target
Cavit	y name		DSPK08	DSPK11	-
	varm (MHz)		351.566	351.538	
fo at 2	2K (MHz) @ witho	out CTS engaged	352.121	352.104	352.090 - 352.174
Qext			1.91e5	1.9e5	1.75e5 - 2.85e5
	om Orsay)		2.31e11	3.35e11	
	E _{acc} (MV/m)		12.3	12.1	>9
	emission onset (M	.V/m)	-	-	-
	9MV/m		>1.63e9	>1.63e9	>1.5e9
	MV/m (W)		<2.0	<2.0	2.5
Dyna	mic heat load for (CM@9MV/m (W)	14.96 -	⊦/- 1.0	
	heat load for CM	(W)		+/-1.0	
df/dI	P (Hz/mbar)		14.5	15.7	<20
	Stepper motor ²⁾	motor steps	678400	828800	-
	setting for	motor position (mm)	1.325	1.61875	
	nominal frequency	driving current (A)	0.6	0.6	0.6
	Limit switch pos	ition (steps)	-40	-5000	
	Stepper motor tuning	(Hz/ step)	0.171	0.182	0.145 +/- 0.027
CTS	sensitivity in linear region	(kHz/ mm)	87.4	93.3	-
	Piezo1 tuning	unipolar	604	451	>640
	range (Hz)	bipolar	695	658	
	Piezo1 tuning ser	nsitivity (Hz/V)	3.02	2.25	-
	Piezo2 tuning	unipolar	478	566	>640
	range (Hz)	bipolar	856	558	1
	Piezo2 tuning ser	nsitivity (Hz/V)	2.39	2.83	-
LFD(@9MV/m in open	loop (Hz)	232	237	-

C.Svanberg	1,00E-01	2,10E-03	11:00	2021-7-1
C.Svanberg	1,00E-01	2,30E-03	8:45	2021-7-5
C.Svanberg	1,00E-01	2,30E-03	9:30	2021-7-6
C.Svanberg	1,00E-01	2,30E-03	9:00	2021-7-7
C.Svanberg	1,00E-01	2,30E-03	8:30	2021-7-8
C.Svanberg	1,00E-01	2,40E-03	9:30	2021-7-9
A. Miyazaki	1,00E-01	2,60E-03	15:15	2021-7-12
A. Miyazaki	1,00E-01	2,60E-03	16:00	2021-7-13
A. Miyazaki	1,00E-01	2.60E-03	10:00	2021-7-14
A. Miyazaki	1,00E-01	2,60E-03	10:00	2021-7-16
A. Miyazaki	1.00E-01	2.80E-03	17:00	2021-7-19
A. Miyazaki	1,00E-01	2,80E-03	11:30	2021-7-20
A. Myazaki	1,00E-01	2,90E-03	10:20	2021-7-22
A. Miyazaki	1,00E-01	2,90E-03	8:15	2021-7-23
A. Miyazaki	1,00E-01	3.00E-03	10:15	2021-7-26
A. Miyazaki	1.00E-01	3.00E-03	7:45	2021-7-27
A. Miyazaki	1.00E-01	3.10E-03	10:50	2021-7-28
A. Miyazaki	1.00E-01	3.10E-03	7:50	2021-7-29
A. Miyazaki	1.00E-01	3.20E-03	9:00	2021-7-30
C.Svanberg	1,00E-01	3.30E-03	8:30	2021-8-2
C.Svanberg	1.00E-01	3.30E-03	9:30	2021-8-3
C.Svanberg	1.00E-01	3.40E-03	10:30	2021-8-4
C.Svanberg	1.00E-01	3.40E-03	9:30	2021-8-5
C.Svanberg	1.00E-01	3,40E-03	10:00	2021-8-6
A. Myazaki	1.00E-01	3.50E-03	10:15	2021-8-9
A. Miyazaki	1,00E-01	3.50E-03	9:20	2021-8-10
A. Miyazaki	1.00E-01	3.50E-03	9:00	2021-8-11
A Miyazaki	1.00E-01	3.60E-03	10:15	2021-8-12
A. Miyazaki	1.00E-01	3.60E-03	8:15	2021-8-13
C.Svanberg	1.00E-01	3,80E-03	9:00	2021-8-16
C.Svanberg	1,00E-01	3.80E-03	12:00	2021-8-17
C.Svanberg	1,00E-01	3.80E-03	12:15	2021-8-18
C.Svanberg	1.00E-01	3.80E-03	13:30	2021-8-19
C.Svanberg	1.00E-01	3.90E-03	10:15	2021-8-20
C.Svanberg	1,00E-01	4.00E-03	9:30	2021-8-23
C.Svanberg	1,00E-01	4.00E-03	9:00	2021-8-24
C.Svanberg	1,00E-01	4.10E-03	9:30	2021-8-27
C.Svanberg	1,00E-01	4,20E-03	11:00	2021-8-30
C.Svanberg	1,00E-01	4,20E-03	10:30	2021-8-31
C.Svanberg	1,00E-01	4.30E-03	10:10	2021-9-1
C.Svanberg	1,00E-01	4,30E-03	9:30	2021-9-2
C.Svanberg	1,00E-01	4.30E-03	14:45	2021-9-3
C.Svanberg	1,00E-01	4,50E-03	9:30	2021-9-5
C.Svanberg	1,00E-01	4,40E-03	14:20	2021-9-7
C.Svanberg	1,00E-01	4,40E-03	9:30	2021-9-7
C.Svanberg	1,00E-01	4,40E-03 4,50E-03	9:30	2021-9-8
C.Svanberg C.Svanberg	1,00E-01	4,50E-03 4,50E-03	9:15	2021-9-9
		4,50E-03 4,70E-03		2021-9-10
C.Svanberg	1,00E-01		9:20	
C.Svanberg	1,00E-01	UR	13:00	2021-10-8
C.Svanberg	1,00E-01	UR	9:00	2021-10-11
C.Svanberg	1,00E-01	UR	9:00	2021-10-12
C.Svanberg	1,00E-01	UR	15:30	2021-10-13
C.Svanberg	1,00E-01	UR	9:15	2021-10-14

							CONFIG	
Cryomodule							CM	04 (STR04)
Location	Hall 106					U		
Date	2021-6-15	2021-6-15	202			1-9-30		1-10-13
VNA model	Agilent	Agilent	Agi		Ag	ilent		ailent
T* (C)	26	26	2	1	1	K .		21
Pcavity (mbar)	8*10^4	8*10^4	2.3	e-3	1,00	E-10	L. L.	JR
Pinsulating vacuum (mbar)	PA	PA	P	A	1,00	E-07	F	PA
Pcryolines (mbar)	PA	PA	P	A		31	F	PA
	RF measureme	ents @ T=300K	RF measureme before			nents @ T=2K the test		testing
Cavity location	Cavity IN	Cavity OUT	Cavity IN	Cavity OUT	Cavity IN	Cavity OUT	Cavity IN	Cavity OUT
Cavité	SPK-DSPK-08	SPK-DSPK-11	SPK-DSPK-08	SPK-DSPK-11	SPK-DSPK-08	SPK-DSPK-11	SPK-DSPK-08	SPK-DSPK-11
Coupleur	SPK-CPL-32	SPK-CPL-05	SPK-CPL-32	SPK-CPL-05	SPK-CPL-32	SPK-CPL-05	SPK-CPL-32	SPK-CPL-05
Manchette	SPK-DWT-30	SPK-DWT-24	SPK-DWT-30	SPK-DWT-24	SPK-DWT-30	SPK-DWT-24	SPK-DWT-30	SPK-DWT-24
S11 (off resonance)	-0,1322	-0,1482	-0,08	-0,05			-0,02	-0,04
S11 (@ resonance)	-0,8441	-0,82	-0,79	-0,72			-0,73	-0,63
S21 (@ resonance)	-81,421	-84,335	-82,79	-84,57	-74,78	-74,14	-83,07	-84,24
Frequency (MHz)	351,560	351,530	351,566	351,538			351.579	351,549
Frequency @ 2K (MHz)	352,144	352,126			352,121	352,104		
Shift (MHz)	0.584	0.596			-0.555	-0.566		
Bandwidth (kHz)	40.57	40.02	38,7905	38,871	1,95	1.93	39.05	38,13
Qloaded	8624	8780	9065.5	9046,5	180751	182020	9002	9221
For information S11 pick-up cable (measurement @ reception)	-1,78	-1,85						
S11 pick-up cable (measurement on CM)	-3,72	-3,53	-3,63	-3,58	-1,94	-1,91	-3,49	-3,45
Qt (calculated)	3,00E+11	3,00E+11						
Qt (measurement in vertical test @ 2K)	2,31E+11	3,35E+11						
	Results (un	der coupled)	Results (une	der coupled)	Results (ov	rer coupled)	Results (un	nder coupled)
S11 (corrected)	-0,71	-0,67	-0,7	-0,7	0,0	0,0	-0,7	-0,6
S21 (corrected)	-79,5	-82,5	-80,9	-82,8	-74,8	-74,1	-81,3	-82,5
Qext (measured on CM @ 300K)	2,19E+05	2,36E+05	230997	243721			229379	280826
Qext (measured on CM @ 2K)								
For information Qext (calculated with CST Studio)	2,06E+05	2,17E+05			180751	182020		
Qt (measured on CM)	1,21E+11	2,32E+11	1,76E+11	2,53E+11			1,91E+11	2,15E+11
Qt (measured on CM @ 2K)					2,17E+13	1,89E+13		
Qo	8977	9119	9436	9395			9370	9534
G (Ohm)	127	129	134	133			133	135

Cables verification CM04 at UU

v1

Soc	ket assembly			Verified by:
Socket name	PID name	Serial number	Electrical value (Ω) (before shipping)	C/NC
	TT04	X138081	67,5	С
	TT05	X138082	64	С
	TT06	X139110	65,75	С
	TT07	X139111	57	С
	TT08	X139113	67,05	С
LC01	TT09	X139114	62,55	С
1001	TT10	PT21	107,4	С
	TT11	PT18	107,55	С
	TT12	X139126	66,05	С
	TT20	PT19	108,2	C
	TT21	PT20	107,25	С
	TT22	X139127	65,05	С
PT Coupler	TT120	PTC06	108,2	С
Ficoupier	TT220	PTC07	108,5	С
	EH01	EH13	85,1	С
LC02	EH02	EH14	84,6	С
LUUZ	EH10		83	С
	EH20		82,5	С
	SM10		2.3/2.4	С
LC03	LS10		1,9	С
LUUS	SM20		22/24	С
	LS20		1,8	С
LC07	LT01	7323	366,65	С
1007	LT02	7324	368,75	С
Socket name	PID name	Serial number	Electrical value (µF) (before shipment)	C/NC
	PZ10		14,45	С
LC04	PZ11		14,51	С
1004	PZ20		14,55	С
	PZ21		14,72	С


CLab		Performanc	es		ATRIUM-523637		
report a Physique alma					Date : 17/06/2021		
		CHO	Configuration				
	N	CMU	ornguration				
	in cavity		SPK-DSPK-08	Outcavity :	SPK-DSPK-11		
	Coupler		SPK-CPL-32	Coupler	SPK-CPL-05		
	Double wall tube		SPK-DWT-30	Double wall tube	SPK-DWT-24		
	Tuning System		SPK-TUN-24	Tuning System	SPK-TUN-25		
	Tuning System		anvion-24	runing system	anviole-zo		
			Specification or measured value @ Orsay (before shipping)	Measured values @ UU	C INC		
	External Q						
	Carily "N"		1.75E+05< QL<2.85E+05	1.91e5	С		
	Cavity*OUT*		1.75E+05< QL<2.85E+05	1.90e5	C		
	Frequency min @ 2K (tuning system O	EF)					
	Cavly"N"	MHz	>352.089 <352.175	351.121	с		
	Cavity"OUT"	MHz	>352.089 <352.175	352.104	с		
	Eacc max						
	Cauly"N"	MVim	s12	12.3	С		
	Cavity*OUT*	MVim	≲12	12.1	с		
	Heat losses						
	Staticiosses (RF OFF)	w	<8	14.54 +/-1.0	NC		
	Dynamiclosses (RF ON, Eaco=9MVIm)	w	<13	14.96 + / - 1.0	NC		
	Pressure sensitivity						
	Cavity "N"	Hzinbar	<20	14.5	C		
	Cavity "OUT"	Hzinbar	<20	15.7	C		
	Lorenz forces detuning factor						
	Carity "N"	Hz(MVim) ³	>-8	-2,864197531	C		
	Cavity*OUT*	Hz(MVim) ³	>-8	-2,919753086	C		
	Tuning sensitivity						
	Cavity "N"	Hzistep	0.145 +/- 0.027	0.171	C		
	Cavity*OUT*	Hzistep	0.145 +/- 0.027	0.182	C		
	Piezo detuning for KL=-8 Hz/(MV/m) ²						
	Cauly "N"	Hz	>640	1071	C		
	Cavity*OUT*	Hz	>640	1225	C		
	Vacuum						
	Insulation vacuum	mbar		1.8e-7	C		
	Beam vecuum (coupler gauge of Cavity "N")	mbar	<10.6	4.1e-10	С		



forward power [kW]

pressure [mbar


This coupler was conditioned in the second time without venting beam vacuum with two power stations and two pumping stations





Summary of coupler warm conditioning


REI





CM03: N2 cooling






But we decided to take 2 days for thermalization



CM03: f vs T during cooling down




The cavities were already cooled down from 300K to ~200K by N2 over the night



News in Kaeser circulation compressor







Kaeser service: Oil filter was changed



