




UPPSALA  
UNIVERSITET



# ESS weekly meeting (2022 W06)

A. Miyazaki et al

FREIA Planning		2022-01-19		2022														
		January					February				March				Apr			
Equipment	Responsible	3	10	17	24	31	7	14	21	28	7	14	21	28	4	11		
		week #																
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
Liquefier & 2K pumps	Esat		█	█	█			█	█			█	█					
RF power stations	Mykhailo		█		█		█		█		█		█		█			
Cryomodule test stan	Akira		█	CM07	█		█	CM08	█		█	CM09	█		█			

We are here

CM07 to ESS

CM09 from Orsay

CM08 to ESS

CM10 from Orsay

- Optimistic planning without any contingency
- We aim at testing three modules before the Easter holidays

# W05 & W06 progress & W07 planning



week		W05											
date		MON 31-jan		TUE 01-feb		WED 02-feb		THU 03-feb		FRI 04-feb		SAT 05-feb	SUN 06-feb
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM07	warming up completed	disconnect vac pumps	disconnect cryogenics	swap modules	N2 filling	out going test	waiting in the box			activate shock sensor	waiting in the box	
present CM	CM08	doorknob mounting				waveguide connection	connect cryo lines	connect vacuum pumps	pumping vacuum				
next CM	CM09	preparation at Orsay											

week		W06											
date		MON 07-feb		TUE 08-feb		WED 09-feb		THU 10-feb		FRI 11-feb		SAT 12-feb	SUN 13-feb
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM07	departure to ESS		preparing report				publish report					
present CM	CM08	coupler warm conditioning		Electrosys tripped		coupler warm conditioning continued		trouble shooting	purging	N2 cooling			
		build concrete blocks on the bunker		change SCHe valve to the original ones		Service in circulation compressor; test valves in requifier				start liquifier to fill the Dewar			
next CM	CM09	departure from Orsay		transport from Orsay				arrival at UU		reception test			

**We are here**

week		W07											
date		MON 14-feb		TUE 15-feb		WED 16-feb		THU 17-feb		FRI 18-feb		SAT 19-feb	SUN 20-feb
		m	a	m	a	m	a	m	a	m	a		
present CM	CM08	LHe cooling	4K filling		coupler cold conditioning	2K pumping	RF calibration interlock setup	MP conditioning		CTS test			
next CM	CM09												



**Summary of CM07 test**

Report time: 20220210

**Vacuum**

date	2021-11-18	2022-01-24	2022-02-01
Temperature (K)	300	2.0	300
Beam vacuum (mbar)	5.7E-3	1.85E-9	<3.0E-4
Isolating vacuum (mbar)	1000	9.65E-8	1000

**Cavity performance**






Cavity name	CAV_IN	CAV_OUT	Target
f at warm (MHz)	351.584	351.540	-
f at 2K (MHz) w/ without CTS engaged	352.146	352.097	352.090 - 352.174
Q <sub>ext</sub>	1.82e5	1.96e5	1.75e5 - 2.85e5
Q <sub>o</sub> (from Output)	1.78e11	2.1e11	-
Max E <sub>acc</sub> (MV/m)	12	12	>9
Field emission onset (MV/m)	-	-	>9
Q <sub>o</sub> @90MV/m	>1.63e9	>1.63e9	>1.5e9
F <sub>o</sub> @90MV/m (W)	<2.0	<2.0	2.5
Dynamic heat load for CM@90MV/m (W)	23.20 ± 1.0	-	-
Static heat load for CM (W)	24.13 ± 1.0	-	-

**SLP@90 mbar**

Stepper motor <sup>a</sup>	motor steps	537600	835200	
setting for nominal	motor position (mm)	1.05	1.63	
during current (A)	0.6	0.6	0.6	
Limit switch position (steps)	-4890	-3360	-	
Stepper motor tuning	(Hz/step)	0.173	0.175	0.145 +/- 0.027
resonance in linear region	(Hz/mm)	88.8	89.7	-

**CTS**

Piezo1 tuning range (Hz)	unipolar	621.9	573.9	>640
range (Hz)	bipolar	797.0	771.0	-
Piezo1 tuning sensitivity (Hz/V)	unipolar	3.1	2.9	-
range (Hz)	bipolar	539.0	502.3	>640
Piezo2 tuning range (Hz)	unipolar	667.0	669.5	-
Piezo2 tuning sensitivity (Hz/V)	unipolar	3.7	2.5	-
LFD@90V/m in m open loop (Hz)		320	290	-



- More appendices than usual to describe issues
- Sealing ring
  - Beckhoff driver
  - EH02-EH20
  - LT02
  - Field emission
  - Static heat load




# CM09 arrival




## CM08 Warm FPC conditioning results


10 Feb 2022






Beam vacuum and RF FWD power during warm FPC conditioning



Courtesy Mysha



# Electrosys → broken power supply replaced



- Unbalanced current in transistors in SSA2 even after replacing the power supply
- Similar issue as HPA2-SSA3-PS3
- We have spare PSs but no spare SSA module (ordered last May but huge delay due to lack of electric components in the market)



# Strategy about tetrode tubes




- Some meetings between THALES and Uppsala
  - We confirmed two initial TH595A in DB stations were malfunctioning
  - The issue is under investigation but THALES broke the tube during their test (water cooling was blocked)
  - New TH595A tubes in DB seem OK so far
  - Mysha pointed out quantitative difference
    - The very first TH595A showed crowbar issues from the very beginning and its frequency increased over months and eventually became a permanent crowbar without RF
    - The new TH595A did not show any crowbar from the beginning
- The old TH595 tubes have been operated in Electrosys for long time
- We have one spare of TH595 and one TH595A
  - We have another TH595A which showed crowbar in DB
- THALES has one TH595A in a shelf (delivery time a few days) and can provide others in 3 months
- We will order one spare but the decision is suspended until end Feb



# Maintenance campaign of cryogenics




2K tank in CM is stabilized but 4K tank in VBox is not




Del	Plot	Name	DBRType	Units	Processing	Scale	Time (local)	Value	Notes
x	<input checked="" type="checkbox"/>	CM-VBox:LT03:sRdV	DBR_SCALAR_DOUBLE	cm		linear	2022-01-18 00:21:46	0.5293941566313817	
x	<input checked="" type="checkbox"/>	CM-CM:LT01:sRdV	DBR_SCALAR_DOUBLE	cm		linear	2022-01-18 00:21:46	24.004177257932454	

WINDOW SIZE: 1 year 1 month 2 w 1 w 2.5 d 1 d 18 h 12 h 8 h 4 h 2 h 1 h 30 m 10 m 5 m 1 m 30 s END: 2022-01-31 09



We need to fix this issue

# Reminder: first-aid on October the 11<sup>th</sup> 2021



Circulation compressor "Kaeser"

Tripped on Sep 30<sup>th</sup> 2021 due to over-heating 70C → 98C

Cleaned heat-exchanger with acid + alkali

# Renewed the heat exchanger



- We hope that the system is safer now but how long?
- Do we need annual service?





# Results of valve testing



Order	Valve name	Stroke	Status	Additional information	Initialization
1.	CV3420	10 mm	OK	Smooth motion with ramp 1.0%	OK
2.	CV3114	16 mm	OK	Ramp 100%	OK
3.	CV3130	10 mm	OK	(Controller showed 3%, GUI 0%. When set to manual went to 0% and afterwards to 100%). Ramp 1%	OK
4.	CV2250	10 mm	OK	Ramp 1%	OK
5.	CV2160	10 mm	OK	Ramp 1%	OK
5.	CV2150	10 mm	OK	Ramp 1%	Vibration in valve when moving, low clicking sound.
6.	CV3435	10 mm	OK	Ramp 1%	OK
7.	CV3465	10 mm	OK	Ramp 1%	OK
8.	CV3112	10 mm	OK	Ramp 1%	OK
9.	CV3490	10 mm	OK	Ramp 1%	OK
10.	CV3160	10 mm	OK	Ramp 1%	OK
11.	CV3111	32 mm	OK	Ramp 1%	OK
12.	CV3117	32mm	OK	Ramp 1%	OK

Courtesy Iaroslava

No major issues identified → next step is to check pressure transducer 13