


## ESS weekly meeting (2022 W18)


A. Miyazaki, et al



### Planning updated (preliminary)









### W17 & W18 progress / W19 plan



_														
	wee	k	W17											
	date		MON		TUE		WED		THU		FRI		SAT	SUN
			25-apr		26-apr		27-apr		28-apr		29-apr		30-apr	01-maj
			m	а	m	а	m	а	m	а	m	а		
ı	present CM CM10		fix Electrosys	coupler warm conditioning		LN cooling		LHe cooling	4K filling		coupler cold conditioning		thermalization	
1	next CM	CM11	111											
	ext next M CM12 Preparation at Orsay													

#### We are here

						We are note									
wee	k		W18												
		MON		TUE		WED		THU		FRI		SAT	SUN		
date		02-maj		03-maj		04-maj		05-maj		06-maj		07-maj	08-maj		
		m	а	m	a	m	a	m	а	m	а				
present CM CM10		2K pumping	RF calibration	tun	tuner test 😮		tuner test contiuned / CTS2 disengage		CAVOUT MP conditioning	CAVIN MP conditioning					
next CM	CM11	leak test													
next next	CM12	preparation at Orsay													

#### Goal of the test

wee	ek	W19											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		09-maj		10-maj		11-maj		12-maj		13-maj		14-maj	15-maj
		m	а	m	а	m	а	m	а	m	а		
present CM CM10		heat I	oad measurem	nent / FREIA LLR	F tests	start warming up		break insulation vacuum		warming up			
next CM	CM11	doorknob mounting											
next next CM	CM12	preparation at Orsay											


CM10 will not depart to ESS→ TBD: repairing at FREIA or IJCLab



### CM11: small doubt in vacuum excluded








We performed a dedicated leak test (turbo + He leak detector) and confirmed no leak



### CM10: 2K pumping was OK




### **CAVIN**




df/dp = 13.3 Hz/mbar

### **CAVOUT**




df/dp = 16.2 Hz/mbar





## CM10: cavity parameters at 2K home position




	CAVIN	CAVOUT			
f0 [MHz]	352.124	352.096			
QL	1.77e5	1.73e5			



### CM10: CAVIN CTS1 was OK








# CM10: CAVOUT CTS2 with Beckhoff PLC








### CM10: CAVOUT CTS2 with Phytron








### CM10: CTS2 was disengaged





We kept it at 290K and tried to move the stepper motor back to the home position

→ No limit switch signal even with 18 turns