





UPPSALA  
UNIVERSITET



# ESS weekly meeting (2022 W49)

A. Miyazaki et al


## ESS found a leak in insulation vacuum



UC Lab Laboratoire de Physique and 2 others		Leak test of the cryomodule			ATRIUM-433618
					Date: 29/10/2021
<b>Leak test of CM08 at IJCLAB before shipping</b>					
Name of controllers	K. Biernacki			Date	2021-10-21
Method	injection				
<b>Données</b>					
Testing elements	Pressure (mbar)	admissible leak rate	measured leak rate (mbar.l/s)	Pumping time (hour)	
<b>Cryostat</b>	2,5.10E-2	Leak rate <	2,3.10E-10	19	
Comments			Conclusion	C	
			Visa	<i>B...</i>	Date 2021-10-21
<b>Final Leak test of CM08 at UU</b>					
Name of controllers	To be completed			Date	To be completed
Method	injection				
<b>Données</b>					
Testing elements	Pressure	admissible leak rate	measured leak rate	Pumping time	
<b>Cryostat</b>	To be completed	Leak rate <	To be completed	To be completed	
Comments			Conclusion	To be completed	
			Visa		Date

## Vacuum

date	2021-12-17	2022-02-26	2022-03-07
Temperature (K)	300	2.06	300
Beam vacuum (mbar)	4.1E-3	1.6E-9	<5.0E-4
Isolating vacuum (mbar)	1000	3.4E-7	1000



- UU do't perform leak test of insulation vac
- The cryogenic lines inside the bellows between CM and VBox was leaky but fixed




# Other two nonconformities in CM08



- Three clamps around the coupler flange were loose
- Plenty of grease in helium gas flanges and O-rings
  - It is there from the beginning
  - UU is aware of this and does not wipe them before or after our test



# Global planning



- Cryogenics was unstable (low LHe production rate?)
  - We cannot keep 2 K operation for several days
  - Rest of the tests have been prioritized
- The potential leak signal at  $A/q=4$  was identified when the cavities reached 13 K
  - The ESS LD, RGA, and Penning gauges consistently show the same signal
  - Goal is to answer: **what is the mechanism?** Where is it from? **Is it a problem?**



# CM09: progress and planning



week		W48											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		28-nov		29-nov		30-nov		01-dec		02-dec		03-dec	04-dec
		m	a	m	a	m	a	m	a	m	a		
present CM	CM09	stand-by operation		4 K filling		ESS's leak detector was connected, background leak rate is being pumped		leak test at cold with ESS' leak detector					

week		W49											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		05-dec		06-dec		07-dec		08-dec		09-dec		10-dec	11-dec
		m	a	m	a	m	a	m	a	m	a		
present CM	CM09	4K filling / 2K pumping	stepper motor test	piezo test	static heat load go to standby	4K filling / 2K pumping	MP conditioning / heat load meas		another leak test	start warming up	vent insulation vacuum	warming up	

We are here

week		W50											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		12-dec		13-dec		14-dec		15-dec		16-dec		17-dec	18-dec
		m	a	m	a	m	a	m	a	m	a		
present CM	CM09	warming up completed	vacuum cryolines disconnected	docking area	N2 filling		out going test		waiting in the box				
next CM	CM12												

week		W51											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		19-dec		20-dec		21-dec		22-dec		23-dec		24-dec	25-dec
		m	a	m	a	m	a	m	a	m	a		
present CM	CM09	departure to ESS		arrival at ESS		report writing		publish report					
next CM	CM12	Goal of CM09											




# Time is limited due to cryogenics




Del	Plot	Name	DBRType	Units	Processing	Scale	Time (local)	Value	Notes
x	<input checked="" type="checkbox"/>	Cryo-Dwr:LHe:LI5200-PercOut	DBR_SCALAR_DOUBLE	%	raw	linear	2022-11-25 11:26:19	41.22902297973633	
x	<input checked="" type="checkbox"/>	CM-CM:TT04:sRdV	DBR_SCALAR_DOUBLE	K	raw	linear	2022-11-25 11:26:50	4.821434926618378	

Standby  
operation

WINDOW SIZE: 1 year 1 month 2 w 1 w 2.5 d 1 d 18 h 12 h 8 h 4 h 2 h 1 h 30 m 10 m 5 m 1 m 30 s END: 2022-12-07 09 :03 :44 NOW < >



- Liquefaction rate 65 l/h (nominal 116 l/h) without CM load
- The Dewar level increased during stand-by and 4K but significantly dropped during 2K operation
- We do not know by 100% if this is due to heat load or poor liquefaction





# CM09\_2: CTS1 piezos





CAV IN BW (Hz) 1951

20221206 TT11=92,7K

both piezos simultaneously

Voltage (V)	Phase (°)	df(Hz)
0	85,83	0
50	98,32	270,755
100	108,93	500,757
150	120,59	753,52
200	130,01	957,724
150	123,32	812,7
100	114,59	623,453
50	102,88	369,606
0	87,74	41,4046
0	86,52	0
50	96,91	225,232
100	109,28	493,386
150	119,51	715,15
200	128,53	910,683
150	121,65	761,54
100	113,05	575,111
50	102,47	345,761
0	86,75	4,98589
0	87,55	0
-40	74,14	-290,7
0	81,7	-126,82
50	92,95	117,06
100	106,31	406,675
150	118,64	673,962
200	128,93	897,026
150	121,96	745,932
100	113,22	556,469
50	100,7	285,063
0	87,76	4,55233
-40	73,35	-307,82
0	82,35	0
-40	72,84	-206,16
0	80,95	-30,349
50	93,82	248,644
100	105,12	493,603
150	118,91	792,54
200	128,93	1009,75
150	122,63	873,181
100	114,16	689,57
50	102,74	442,01
0	87,69	115,759
-40	73,98	-181,44
0	82,78	9,32144



PZ10 only

Voltage (\ Phase (°)	df(Hz)	
0	85,75	0
50	92,7	150,661
100	100,1	311,076
150	107,12	463,254
200	115,34	641,445
150	109,31	510,728
100	102,78	369,173
50	95,39	208,974
0	86,29	11,706
0	86,23	0
50	93,81	164,318
100	100,99	319,964
150	108,4	480,596
200	115,58	636,243
150	111,33	544,112
100	104,92	405,158
50	97,8	250,812
0	88,94	58,7468

PZ11 only

Voltage (\ Phase (°)	df(Hz)	
0	86,62	0
50	92,27	122,479
100	98,28	252,763
150	104,63	390,417
200	112,18	554,084
150	106,25	425,535
100	100,86	308,692
50	93,46	148,276
0	86,72	2,16778
0	87,77	0
50	92,67	106,221
100	98,05	222,848
150	106,12	397,787
200	112,08	526,987
150	108,53	450,031
100	103,04	331,02
50	97,59	212,876
0	90,99	69,8024
0	87,89	0
-40	79,17	-189,03
0	84,28	-78,257
50	92,7	104,27
100	100,04	263,385
150	108,2	440,276
200	115,93	607,845
150	111,13	503,792
100	105,65	384,997
50	97,01	197,701
0	89,1	26,2301
-40	80,6	-158,03
0	87,44	0
-40	82,64	-104,05
0	86,16	-27,748
50	92,45	108,606
100	100,8	289,615
150	108,59	458,485
200	117,45	650,55
150	112,58	544,979
100	106,64	416,213
50	99,97	271,623
0	92,06	100,151
-40	84,47	-64,383
0	89,71	49,2086



PZ11 only

Voltage (\ Phase (°)	df(Hz)	
0	86,62	0
50	92,27	122,479
100	98,28	252,763
150	104,63	390,417
200	112,18	554,084
150	106,25	425,535
100	100,86	308,692
50	93,46	148,276
0	86,72	2,16778
0	87,77	0
50	92,67	106,221
100	98,05	222,848
150	106,12	397,787
200	112,08	526,987
150	108,53	450,031
100	103,04	331,02
50	97,59	212,876
0	90,99	69,8024
0	89,86	0
-40	83,95	-128,12
0	85,85	-86,928
50	91,77	41,4046
100	97,62	168,22
150	105,46	338,173
200	113,15	504,875
150	108,22	398,004
100	103,72	300,454
50	97,99	176,24
0	90,7	18,2093
-40	85,66	-91,047
0	89,22	0
-40	83,4	-126,16
0	86,34	-62,432
50	91,93	58,7468
100	100	233,686
150	106,45	373,508
200	112,1	495,988
150	109,33	435,94
100	104,43	329,719
50	98,48	200,736
0	91,86	57,2293
-40	85,14	-88,445
0	89,51	6,28656

tuning range bp 1215,91  
tuning range up 910,683

tuning range bp 754,603  
tuning range up 636,243

tuning range bp 622,152  
tuning range up 526,987







# CM09\_2: CTS2 piezos




CAV OUT BW (Hz) 1823


20221206 TT21=101,3K

both piezos simultaneously

Voltage (V)	Phase (°)	df(Hz)
0	20,52	0
50	33,38	260,486
100	46,07	517,529
150	58,01	759,381
200	68,62	974,292
150	61,47	829,465
100	51,34	624,276
50	38,82	370,677
0	21,59	21,6734
0	23,45	59,3488
50	36,05	314,569
100	48,57	568,168
150	59,7	793,613
200	68,56	973,077
150	61,73	834,731
100	52,24	642,506
50	38,59	366,018
0	22,71	44,3597



0	22,41	0
-40	7,81	-295,73
0	17,45	-100,47
50	31,82	190,605
100	45,91	476,006
150	58,85	738,112
200	69,51	954,037
150	62,46	811,235
100	53,09	621,44
50	40,32	362,777
0	23,66	25,3194
-40	9,13	-268,99
0	18,61	-76,971
-40	9,14	-268,79
0	18,59	-77,376
50	30,99	173,793
100	45,01	457,776
150	58,45	730,01
200	68,86	940,871
150	61,86	799,082
100	52,55	610,502
50	39,15	339,078
0	23,25	17,0147
-40	8,29	-286,01
0	18,35	-82,238



tuning range bp 1226,88  
tuning range up 928,717

PZ20 only		
Voltage (V)	Phase (°)	df(Hz)
0	22,12	0
50	28,59	131,053
100	35,54	271,83
150	41,9	400,655
200	52,37	612,731
150	46,04	484,513
100	39,88	359,739
50	32,53	210,86
0	21,85	-5,469
0	22,16	0,81022
50	29,64	152,322
100	36,84	298,162
150	43,71	437,317
200	50,71	579,106
150	43,98	442,786
100	38,6	333,812
50	29,57	150,904
0	21,04	-21,876



0	19,6	0
-40	12,47	-144,42
0	16,48	-63,197
50	23,37	76,3634
100	33,28	277,096
150	41,66	446,838
200	50,54	626,707
150	44,57	505,781
100	36,99	352,244
50	29,14	193,238
0	19,64	0,81022
-40	8,97	-215,32
0	13,47	-124,17
-40	8,14	-232,13
0	12,81	-137,54
50	19,33	-5,469
100	28,13	172,78
150	37,4	360,549
200	47,16	558,243
150	41,49	443,394
100	35,17	315,379
50	26,76	145,03
0	19	-12,153
-40	9,28	-209,04
0	14,6	-101,28

tuning range bp 858,836  
tuning range up 600,982

PZ21 only		
Voltage (V)	Phase (°)	df(Hz)
0	21,84	0
50	27,98	124,369
100	34,87	263,93
150	41,13	390,73
200	48,85	547,103
150	45,47	478,639
100	39,65	360,751
50	32,96	225,242
0	24,04	44,5622
0	23,64	36,46
50	28,76	140,168
100	35,23	271,222
150	42,1	410,378
200	48,62	542,444
150	44,11	451,091
100	38,41	335,635
50	31,31	191,82
0	24,53	54,4874

0	24,31	0
-40	17,66	-134,7
0	22,39	-38,891
50	28,83	91,5551
100	35,62	229,09
150	42,82	374,93
200	49,85	517,327
150	44,22	403,288
100	38,41	285,603
50	31,58	147,258
0	23,61	-14,179
-40	17,11	-145,84
0	21,7	-52,867
-40	16,48	-158,6
0	21,85	-49,829
50	28,38	82,4401
100	35,84	233,547
150	43,14	381,412
200	50,02	520,77
150	45,53	429,823
100	39,63	310,315
50	33,02	176,426
0	25,38	21,6734
-40	16,94	-149,28
0	21,49	-57,121

tuning range bp 675,928  
tuning range up 487,956





# CM09\_2: CAVIN reached 9 MV/m



**FREIA SPOKE HIGH POWER TEST\_Cav 1**

time: **12:46:33**

---

Configuration | Calibration and pulse parameter setting | Phase shifter and Gain controller | PNA | Scope | decay measurement | heat load measurement | LFD measurement

Pause | Single | status

High speed (10Ms/s) Transfer speed

Standard (50 kSample) FFT buffer size

select for decay measurement

Display:  Time and Frequency  Phase and Magnitude

Buffer:  Last data only  Buffer data

Amplitude | Time

Chart length: 400000

unwrap phase

Reference for phase: 5761 - Ch1

Show buffers

Amplitude | Time

Q Measurement results display | Other Measurement results display | Conditioning results display

Conditioning validate! Pulse width [us] 3200

RF forward power (W) | Pickup power (W) | radiation (uSv/h) | FPC vacuum (mbar) | Multipacting (A)

FFT of Cavity and Generator Signals

Amplitude vs Frequency [kHz]

Decay and Best Fit

Amplitude vs frequency [kHz]

---

FPGA setup

Mode: Real IO | Mixer freq [MHz]: 352.2 | Trigger: Trigger input

Output mixer frequency [MHz]: 352.2 | Period: 0

Output enabled:

Output delay: 0 ns

Output delay delta: 0 ps

PID control | Apactive FF | Offsets | Feed forward | Cavity model | FFT | Delay

Quench detection

Measure Tau at Time: 32000 | Tau set: 115 | Enable:  | Reset Quench Warning:

Tau [us]: 167.2 | Quench Warning:

Pf_max (dBm)	Pf_max (W)	P_total (W)	Ct_Toms Method	QL	Ct
81,0273	126686	0	2,69918	178000	2,3E-11
Pr_max (dBm)	Pr_max (W)	P_static (W)	Ct_fr_Prefl_max	real time frequency_fc [0E+0]	
87,1898	523579	0	2,79838		
Pt_max(dBm)	Pt_max (W)	P_heater (W)	Ct_fr_Pfow_ecc	Pc_dynamic(W) 0	
25,3109	0,339694	0	2,22323	Vc_ave (MV) 0	
			QL_fr_Decay		
			185550		

<b>Pf_max (W)</b>	<b>Q0_Dynamic</b>	<b>Eacc_Dynamic</b>	<b>Eacc_pk_Pt</b>	<b>Eacc_pk_Pf</b>
<b>126686</b>	<b>0</b>	<b>0</b>	<b>9,02838</b>	<b>9,70092</b>

TT04	TT06	PT02	PT03	Scale_fact_Integr	Prefl_ecc	Prefl_max
2,85694	2,3178	9999	30,5	0,0004802	0,0277564	0,128127
Radiation		PT10	PT20	Scale_fact_Prefl	Pfow_ecc	Decay Integral
11200		3E-9	2,2E-9	0,3841	0,0240451	98,8528
				Scale_fact_Pfow	Ptrans_ecc	
				1,62606	0,0175865	



# CM09\_2: CAVOUT reached 9 MV/m



## FREIA SPOKE HIGH POWER TEST\_Cav 2

time: 12:57:02

HELP QUIT




Configuration Calibration and pulse parameter setting Phase shifter and Gain controller PNA Scope decay measurement heat load measurement LFD measurement


Pause Single status

High speed (10Ms/s) Transfer speed  
Standard (50 kSample) FFT buffer size

- 5785 - Ch0
- Trans\_Q-det
- 5785 - Ch1
- 5761 - Ch0
- Forward
- Reflected
- Transmitted



- 5785 - Ch0
- Trans\_Q-det
- 5761 - Ch1
- 5761 - Ch0
- Forward
- Reflected
- Transmitted



select for decay measurement

Display  
 Time and Frequency  
 Phase and Magnitude  
Buffer  
 Last data only  
 Buffer data

Time Amplitude

Chart length 40000

unwrap phase  
Reference for phase 5761 - Ch1

Time Amplitude

FPGA setup

Mixer: Mixer freq [MHz] 352.2  
Real IO: Trigger input  
Output mixer frequency [MHz] 352.2  
Period: 0

Output enabled

Output delay: 0 ms


Output delay delta: 0 ps

PID control Offsets Feed forward Cavity model FFT Delay Scale  
Adaptive FF Quench detection

Measure Tau at Time: 32000  
Tau set: 115  
Enable  Reset Quench Warning

Tau [µs]: 178,286  
Quench Warning

Q Measurement results display Other Measurement results display Conditioning results display



Pf_max (dBm): 82,1407	Pf_max (W): 163707	P_total (W): 0	Ct_Toms Method: 2,06844
P_r_max (dBm): 86,6893	P_r_max (W): 466579	P_static (W): 0	Ct_fr_Prefl_max: 2,02224
Pt_max (dBm): 26,3011	Pt_max (W): 0,426686	P_heater (W): 0	Ct_fr_Pflor_ecc: 2,14247
			Ct_fr_Decay: 199892



QL: 192000 Qt: 1,85E+11  
real time frequency\_fc: 0E+0

Pc\_dynamic(W): 0  
Vc\_ave (MV): 0

<b>Pf_max (W)</b> 163707	<b>Q0_Dynamic</b> 0	<b>Eacc_Dynamic</b> 0	<b>Eacc_pk_Pt</b> 9,07491	<b>Eacc_pk_Pf</b> 11,4531
-----------------------------	------------------------	--------------------------	------------------------------	------------------------------

TT05: 2,53952	TT07: 2,60475	PT02: 9999	PT03: 30,6	Scale_fact_Integral: 0,0005661	Prefl_ecc: 0,0298666	Prefl_max: 0,119298
Radiation: 4910	PT10: 3E-9	PT20: 2,3E-9	Scale_fact_Prefl: 0,45274	Pflor_ecc: 0,0321274	Decay Integral: 97,3037	
			Scale_fact_Pflor: 1,7311	Ptrans_ecc: 0,0267085		

FFT of Cavity and Generator Signals



Best fit method: Least Square


residue: 7,2581E-10

Trigger?


Pf\_position: -2  
Position: 31702  
shifts: n (= -position): -31702

TadJ Prefl Integral: 2  
TadJ Prefl 6: 6  
TadJ Pflor 6: 8  
TadJ Ptrans 10: 10

## CAVIN





## CAVOUT





	CAVIN	CAVOUT
f (warm) [MHz]	351.574	351.559
f (2K) [MHz]	352.140	352.123
QL from VNA (2K)	1.77e5	1.90e5
QL from decay	1.86e4	2.00e5

CAVIN



$$|\Delta f| = 284 \text{ Hz}$$


CAVOUT



$$|\Delta f| = 337 \text{ Hz}$$




UPPSALA  
UNIVERSITET




## Helium signal in CM09



- Liquefaction rate was not sufficient to keep the LHe level in the Dewar
- Decided to go to the standby
  - Of course, LN2 line was frozen ☹️ (thanks, Rocio!!)
- Then, we observed the famous signal of potential leak!
- RGA was not running but the behavior is the same as others





The leak detector is CAVIN side and RGA is at CAVOUT side<sub>16</sub>







# List of facts and hypothesis





- A helium signal ( $A/q=4$ ) appears when cavities reach 13 K
    - Penning gauge observes increase in total vacuum
    - RGA observes  $A/q=4$  signal
    - The leak detector observes the helium
- Let's check this point**
- The signal level is increased if the cavities are with LHe for longer time
    - Thermal cycles (10-50K) without having LHe does not show signal
- The signal appears at a thermal cycle after 2 K operation or 4 K operation without going down to 2 K
    - Superfluid is not a necessary condition
  - Hypothesis
    - There is a leak between the beam vacuum and the helium circuit and the leaky helium is accumulated in the cavity
    - The leak is not necessarily at the 2 K boundary and can be again at the supercritical helium line of the coupler's double-wall tube
    - CM12 and CM10 probably have the same issue → how about others?<sup>17</sup>


# CM09\_2: helium signal (13K) vs time at cold



# CM09\_2: helium signal (13K) vs time at cold



# CM09\_2: helium signal (13K) vs time at cold




The helium signal at 13 K is correlated to how long the cavities are at cold



CM09 2nd leak rate after thermalcycles


**Mysha's idea**

LD's signal  
instead of total  
vacuum →




Correlation between helium signal vs time at cold is confirmed


Note: "leak rate" is misleading → helium signal in  $nRT/\Delta t = PV/\Delta t$  [mbar\*L/s]






## *Mysha's idea*


Penning gauge observes the He signal only in the 1<sup>st</sup> cycle but the leak detector is so sensitive that it can observe smaller signal every cycle





## Enlarged one cycle







## High sensitivity He desorption leak detection method

Cite as: Journal of Vacuum Science & Technology A 11, 1598 (1993); <https://doi.org/10.1116/1.578511>  
Submitted: 09 November 1992 • Accepted: 12 April 1993 • Published Online: 04 June 1998

M. G. Rao

The reliable operation of the accelerator depends on the continued leak tightness of each and every indium seal in superfluid He over the lifetime of the machine with repeated thermal cyclings. In order to achieve this goal, careful assembly procedures and stringent He leak checks of the cavity pairs need to be carried out.<sup>3</sup> The leak rate of the individual components and the bagged cavity pair assembly is specified to be  $< 2 \times 10^{-10} \text{ atm cm}^3 \text{ s}^{-1}$  at 293 K. Further, the integral leak rate of the cavity pair at 2 K is specified to be  $< 2 \times 10^{-8} \text{ atm cm}^3 \text{ s}^{-1}$  at 293 K based on the formation of one helium monolayer/year on the cavity pair internal surface. Conventional leak detection techniques are not appropriate to leak check these cavity pairs at superfluid helium temperature, since He will be adsorbed onto the cavity surfaces.

## SENSITIVE HELIUM LEAK DETECTION IN CRYOGENIC VACUUM SYSTEMS

1996

M. G. Rao

Continuous Electron Beam Accelerator Facility  
12000 Jefferson Avenue  
Newport News, Virginia, 23606, USA






Figure 2. The corrected cold extractor gauge and RGA readings as a function of temperature.

onto the He peak at 4 amu). The He is expected to be completely desorbed at a temperature of  $\sim 10$  K for an




Except for the pumping by TP, our data  
 surprisingly reproduces the results in 1996!


# What happens in fact?




At warm leak was not detected or does not exist or invisibly small



- Thermal contraction may open up a very small hole
- A very small leak increases the “background” leak rate to  $5e-10 \text{ mbar} \cdot \text{l/s}$




No gas helium signal is observable in RGA, LD and even by Penning gauge until the amount of helium reaches some equilibrium value



- The helium absorption and desorption are probably the right interpretation of this phenomenon
- However, the source of helium may still be from outside

→ We are closing the angle valves during the tests below 10 K

# Warming up after being below 10 K



- The accumulated liquid helium eventually desorbed when the measured temperature reaches 13 K (not on the cavity)
- The detectors see the helium signal but NOT the leak itself

- **Is such a small leak really a problem?**

- From the saturation of helium signal above 15K monitored by the leak detector, the leak rate would be around **5e-10 mbar\*L/s**
  - Another way is to calculate it from the amount of accumulated helium over some period:

$$\text{Leak rate} = \frac{P}{t} [V_{RT} + (T_{RT}/T_C)^{1/2} V_C],$$

- We reach 5e-9 mbar after 1 day and cavity volume may be of the order of 1 m<sup>3</sup> → 5e-11 mbar\*L/s

## If helium is accumulated for 1 year

$$nRT \sim PV = 5 \times 10^{-10} \times 365 \times 24 \times 60 \times 60 \\ \sim 1.6 \text{ Pa} * \text{L}$$

$$\rightarrow n \sim 1.6 / (8314 \text{ LPaK}^{-1} \text{mol}^{-1} \times 10 \text{ K}) \\ = 1.9 \times 10^{-5} \text{ mol} \quad (1.2 \times 10^{19} \text{ atoms})$$

Helium is 4 g/mol → 77 μg accumulated

One helium atom occupies 1Å × 1Å

$$\rightarrow n \times 10^{-10} \times 10^{-10} = 0.12 \text{ m}^2$$

Are will be covered by helium monolayer → **Maybe nothing?**

The reliable operation of the accelerator depends on the continued leak tightness of each and every indium seal in superfluid helium. A leak rate of  $1 \text{ atm cm}^3 \text{ s}^{-1} = \text{mbar L s}^{-1}$  repeated three times a year requires careful assembly procedures and stringent He leak checks of the cavity pairs need to be carried out.<sup>3</sup> The leak rate of the individual components and the bagged cavity pair assembly is specified to be  $< 2 \times 10^{-10} \text{ atm cm}^3 \text{ s}^{-1}$  at 293 K. Further, the integral leak rate of the cavity pair at 2 K is specified to be  $< 2 \times 10^{-8} \text{ atm cm}^3 \text{ s}^{-1}$  at 293 K based on the formation of one helium monolayer/year on the cavity pair internal surface. Conventional leak detection techniques are not appropriate to leak check these cavity pairs at superfluid helium temperature, since He will be adsorbed onto the cavity surfaces.