





UPPSALA
UNIVERSITET



ESS weekly meeting (2023 W47)

FREIA team





Local planning



week		W51											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		18-Dec		19-Dec		20-Dec		21-Dec		22-Dec		23-Dec	24-Dec
		m	a	m	a	m	a	m	a	m	a		
next CM	CM14	departure from IJCLab				arrival at FREIA				Thermalization			

week		W52											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		25-Dec		26-Dec		27-Dec		28-Dec		29-Dec		30-Dec	31-Dec
		m	a	m	a	m	a	m	a	m	a		
Last CM	CM14	Holidays				reception test		Doornobs connection		Another connections outside of bunker			

week		W01											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		1-Jan		2-Jan		3-Jan		4-Jan		5-Jan		6-Jan	7-Jan
		m	a	m	a	m	a	m	a	m	a		
Last CM	CM14	Holidays		Move to the bunker		cryogenic connection		vacuum connection		Vacuum pumping			

week		W02												
date		MON		TUE		WED		THU		FRI		SAT	SUN	
		8-Jan		9-Jan		10-Jan		11-Jan		12-Jan		13-Jan	14-Jan	
		m	a	m	a	m	a	m	a	m	a			
Last CM	CM14	Coupler warm conditioning										Start LN2 cooling		



Local planning




week		W03												
date		MON		TUE		WED		THU		FRI		SAT	SUN	
		15-Jan		16-Jan		17-Jan		18-Jan		19-Jan		20-Jan	21-Jan	
		m	a	m	a	m	a	m	a	m	a			
Last CM	CM14	LHe cooling	4K filling				2K pumping and RF calibration	Cold coupler conditioning				CTS test		
week		W04												
date		MON		TUE		WED		THU		FRI		SAT	SUN	
		22-Jan		23-Jan		24-Jan		25-Jan		26-Jan		27-Jan	28-Jan	
		m	a	m	a	m	a	m	a	m	a			
Last CM	CM14	MP conditioning				Heat Load measurement				From 4K to 2K	Start warm up	Warm up		
week		W05												
date		MON		TUE		WED		THU		FRI		SAT	SUN	
		29-Jan		30-Jan		31-Jan		1-Feb		2-Feb		3-Feb	4-Feb	
		m	a	m	a	m	a	m	a	m	a			
Last CM	CM14	Warm up completed				disconnect lines		dismount doorknobs		Filling with GN2	Outgoing tests			
week		W06												
date		MON		TUE		WED		THU		FRI		SAT	SUN	
		5-Feb		6-Feb		7-Feb		8-Feb		9-Feb				
		m	a	m	a	m	a	m	a	m	a			
Last CM	CM14	Departure to ESS, Report publishing												



Schedule Update after meeting

Adding 3 weeks for CTS end of life test

Updated global planning





Updated local planing



week		W51											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		18-Dec		19-Dec		20-Dec		21-Dec		22-Dec		23-Dec	24-Dec
		m	a	m	a	m	a	m	a	m	a		
next CM	CM14	departure from IJCLab								arrival at FREIA		Thermalization	
week		W52											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		25-Dec		26-Dec		27-Dec		28-Dec		29-Dec		30-Dec	31-Dec
		m	a	m	a	m	a	m	a	m	a		
Last CM	CM14	Hollidays				reception test		Doornobs connection		Another connections outside of bunker			
week		W01											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		1-Jan		2-Jan		3-Jan		4-Jan		5-Jan		6-Jan	7-Jan
		m	a	m	a	m	a	m	a	m	a		
Last CM	CM14	Hollidays		Move to the bunker		cryogenic connection		vacuum connection		Vacuum pumping			
week		W02											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		8-Jan		9-Jan		10-Jan		11-Jan		12-Jan		13-Jan	14-Jan
		m	a	m	a	m	a	m	a	m	a		
Last CM	CM14	Coupler warm conditioning									Start LN2 cooling		
week		W03											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		15-Jan		16-Jan		17-Jan		18-Jan		19-Jan		20-Jan	21-Jan
		m	a	m	a	m	a	m	a	m	a		
Last CM	CM14	LHe cooling	4K filling			2K pumping and RF calibration		Cold coupler conditioning			CTS test		



Updated local planning



week		W04													
date		MON		TUE		WED		THU		FRI		SAT	SUN		
		22-Jan		23-Jan		24-Jan		25-Jan		26-Jan		27-Jan	28-Jan		
		m	a	m	a	m	a	m	a	m	a				
Last CM	CM14	MP conditioning				Heat Load measurement				CTS end of life test					
week		W05													
date		MON		TUE		WED		THU		FRI		SAT	SUN		
		29-Jan		30-Jan		31-Jan		1-Feb		2-Feb		3-Feb	4-Feb		
		m	a	m	a	m	a	m	a	m	a				
Last CM	CM14	CTS end of life test													
week		W06													
date		MON		TUE		WED		THU		FRI		SAT	SUN		
		5-Feb		6-Feb		7-Feb		8-Feb		9-Feb		10-Feb	11-Feb		
		m	a	m	a	m	a	m	a	m	a				
Last CM	CM14	CTS end of life test													
week		W07													
date		MON		TUE		WED		THU		FRI		SAT	SUN		
		12-Feb		13-Feb		14-Feb		15-Feb		16-Feb		17-Feb	18-Feb		
		m	a	m	a	m	a	m	a	m	a				
Last CM	CM14	CTS end of life test								From 4K to 2K	Start warming up	Warm up			
week		W08													
date		MON		TUE		WED		THU		FRI		SAT	SUN		
		19-Feb		20-Feb		21-Feb		22-Feb		23-Feb		24-Feb	25-Feb		
		m	a	m	a	m	a	m	a	m	a				
Last CM	CM14	Warm up completed				disconnect lines		dismount doorknobs		Filling with GN2	Outgoing tests				
week		W09													
date		MON		TUE		WED		THU		FRI		SAT	SUN		
		26-Feb		27-Feb		28-Feb		29-Feb		1-Mar					
		m	a	m	a	m	a	m	a	m	a				
Last CM	CM14	Departure to ESS, Report publishing													