




UPPSALA  
UNIVERSITET



# ESS weekly meeting (2021 W49)

A. Miyazaki et al.



# General planning



FREIA Planning		2021-12-08											2022								
		November						December					January					February			
Equipment	Responsible	25	1	8	15	22	29	6	13	20	27	3	10	17	24	31	7	14	21	28	
		week #	#	#	#	46	47	#	49	50	51	#	1	2	3	4	5	6	7	8	9
Liquefier & 2K pump	Esat	[Blue bar]											[Blue bar]								
RF power stations	Mykhailo	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]	[Green]
Cryomodule test sta	Akira	CM03	[Yellow]	[Green]	[Yellow]	[Green]	CM06	[Yellow]	[Green]	[Yellow]	[Green]	[Yellow]	[Green]	CM07	[Yellow]	[Green]	CM08	[Yellow]	[Green]	[Yellow]	[Green]

We are here

Send CM06  
Receive CM08

Two weeks gap?  
We will try but no guarantee

- CM06 is warming up
- We do not want to leave turbo pumps over the Christmas holidays  
→ Coupler conditioning of CM07 after holidays



# W48 & W49 progress



week		W48											
date		MON 29-nov		TUE 30-nov		WED 01-dec		THU 02-dec		FRI 03-dec		SAT 04-dec	SUN 05-dec
		m	a	m	a	m	a	m	a	m	a		
present CM	CM06	cooling down	4K filling		2K pumping, coupler cold conditioning, RF calibration	crain training	MP conditioning	CTS test at 2K	heat load measurement	piezo test	kept at 2K		
next CM	CM07	waiting in the docking area											
next next CM	CM08	preparation at Orsay											

week		W49											
date		MON 06-dec		TUE 07-dec		WED 08-dec		THU 09-dec		FRI 10-dec		SAT 11-dec	SUN 12-dec
		m	a	m	a	m	a	m	a	m	a		
present CM	CM06	RF conditioning of FE	heat load again	start warming up	warming up		break insulation vacuum	warming up completed					
next CM	CM07					VNA reception test		doorknob mounting & water leak check					
next next CM	CM08	preparation at Orsay											

**We are here**

- 1 week was enough for the cold test because we started N2 cooling one week before
- 2 additional days for extra work on observed field emission



# W50 & W51 & W52 planning




week		W50													
date		MON		TUE		WED		THU		FRI		SAT		SUN	
		13-dec		14-dec		15-dec		16-dec		17-dec		18-dec		19-dec	
		m	a	m	a	m	a	m	a	m	a				
previous CM	<b>CM06</b>	disconnect cryogenic lines	swap modules	filling dry N2		doorknob dismounting	outgoing test (LEMO, VNA) shock sensors	<b>departure to ESS</b>		<b>arrival at ESS / publish reports</b>					
present CM	<b>CM07</b>			connect cryogenic lines		vacuum pump mounting						vacuum pumping			
next CM	<b>CM08</b>	departure from Orsay										<b>reception at UU morning</b>		reception test LEMO / VNA	

Same track





week		W51													
date		MON		TUE		WED		THU		FRI		SAT		SUN	
		20-dec		21-dec		22-dec		23-dec		24-dec		25-dec		26-dec	
		m	a	m	a	m	a	m	a	m	a				
present CM	<b>CM07</b>	vacuum pumping						closed valves							
next CM	<b>CM08</b>	doorknob mounting													

week		W52													
date		MON		TUE		WED		THU		FRI		SAT		SUN	
		27-dec		28-dec		29-dec		30-dec		31-dec		01-jan		02-jan	
		m	a	m	a	m	a	m	a	m	a				
present CM	<b>CM07</b>														
next CM	<b>CM08</b>														

# CM06: doubt in TT04 and TT05 → Any answers?



# CM06: QL may be OK from time domain



		CAV IN	CAV OUT
VNA	$\Gamma$ [kHz]	2.07	2.13
	$Q_L$	<b>1.70e5</b>	<b>1.66e5</b>
decay	$\tau_L$ [us]	164	160
	$Q_L$	<b>1.82e5</b>	<b>1.77e5</b>

- Specification is **>1.74e5**

$$\tilde{P}(f) \propto \frac{1}{(f - f_0)^2 + (\Gamma/2)^2}$$

$$V(t) \propto e^{-t/\tau_L}$$

$$\tau_L = \frac{1}{\pi\Gamma} \quad \text{Fourier transform}$$

$$Q_L = \frac{f_0}{\Gamma}$$


## First try on Dec the 2nd

Value name	Dynamic	Dynamic	Dynamic	Dynamic	Dynamic	Static
Cav 1	9 MV/m	9 MV/m	12 MV/m	0 MV/m	0 MV/m	0 MV/m
Cav 2	9 MV/m	0 MV/m	0 MV/m	9 MV/m	12 MV/m	0 MV/m
FT551 [m3/h]	16.09	17.47	17.29	16.93	16.87	17.39
Heat Load [W]	17.22	18.69	18.39	18.12	18.05	18.61

## Second try on Dec the 6th

Value name	Dynamic	Dynamic	Dynamic	Dynamic	Dynamic	Static
Cav 1	9 MV/m	9 MV/m	12 MV/m	0 MV/m	0 MV/m	0 MV/m
Cav 2	9 MV/m	0 MV/m	0 MV/m	9 MV/m	12 MV/m	0 MV/m
FT551 [m3/h]	14.25	14.7		14.49		14.26
Heat Load [W]	15.25	15.73		15.5		15.26
sigma [W]	0.31	0.29		0.3		0.28

- We do not have a resolution to see RF power dissipation of the order of 1 W
- The baseline flow became smaller in the 2<sup>nd</sup> try
  - This correspond to 3W, in this method is reliable
  - The 2<sup>nd</sup> try showed more typical values from other modules
- The 1<sup>st</sup> heat load measurement was performed a few days earlier than usual after LHe filling









# CM06: CAVIN piezo





CAVIN BW (Hz)		
2043		
20211203 TT11=113,6K		
both piezos simultaneously		
Phase (°)	df(Hz)	
0	100,65	0
50	109,93	210,656
100	120,99	461,718
150	131,02	689,399
200	139,52	882,349
150	133,28	740,701
100	124,76	547,297
50	113,88	300,321
0	101,53	19,976
0	101,31	0
50	111,69	235,626
100	121,99	469,436
155	132,17	700,522
200	140,53	890,294
150	133,59	732,756
100	125,27	543,892
50	114,51	299,64
0	101,09	-4,994
0	100,75	0
-40	89,51	-255,15
0	97,44	-75,137
50	108,23	169,796
100	119,95	435,84
150	130,8	682,135
200	140,34	898,693
150	134,05	755,91
100	124,88	547,751
50	113,82	296,689
0	101,05	6,81
-40	89,63	-252,42
0	96,95	0
-40	88,73	-186,59
0	96,49	-10,442
50	108,34	258,553
100	119,45	510,75
150	130,18	754,321
200	140,62	991,309
150	133,4	827,415
100	124,51	625,612
50	113,81	382,722
0	100,93	90,346
-40	89,62	-166,39
0	97,03	1,816



PZ10 only		
Phase (°)	df(Hz)	
0	100,48	0
50	106,11	127,801
100	112,89	281,707
150	119,19	424,717
200	125,91	577,261
150	121,75	482,829
100	116,5	363,654
50	109,45	203,619
0	102,02	34,958
0	101,87	0
50	107,51	128,028
100	113,52	264,455
150	118,98	388,397
200	126,36	555,923
150	121,48	445,147
100	116,64	335,279
50	110,03	185,232
0	102,99	25,424
0	102,91	0
-40	96,6	-143,24
0	101,18	-39,271
50	106,88	90,119
100	113,26	234,945
150	120,03	388,624
200	126,92	545,027
150	122,26	439,245
100	116,43	306,904
50	110,32	168,207
0	103,03	2,724
-40	96,67	-141,65
0	100,83	0
-40	96,65	-94,886
0	101	3,859
50	106,52	129,163
100	112,75	270,584
150	119,95	434,024
200	126,6	584,979
150	122,33	488,05
100	117,19	371,372
50	111,23	236,08
0	104,11	74,456
-40	97,49	-75,818
0	101,4	12,939

PZ11 only		
Phase (°)	df(Hz)	
0	99,45	0
50	104,52	115,089
100	109,44	226,773
150	115,24	358,433
200	121,22	494,179
150	117,05	399,52
100	112,42	294,419
50	106,67	163,894
0	100,62	26,559
0	100,42	0
50	105,08	105,782
100	110,16	221,098
150	115,89	351,169
200	121,79	485,099
150	118,06	400,428
100	112,93	283,977
50	107,65	164,121
0	100,98	12,712
0	100,73	0
-40	94,12	-150,05
0	97,81	-66,284
50	103,08	53,345
100	108,2	169,569
157	115,41	333,236
200	121,27	466,258
150	117,29	375,912
100	113,05	279,664
50	107,46	152,771
0	100,93	4,54
-40	95,46	-119,63
0	99,11	0
-40	94,72	-99,653
0	98,05	-24,062
50	103,34	96,021
100	108,42	211,337
150	114,71	354,12
200	121,36	505,075
150	117,18	410,189
100	112,64	307,131
50	107,12	181,827
0	101,15	46,308
-40	95,18	-89,211
0	98,78	-7,491



tuning range bp	1177,9
tuning range up	895,288

tuning range bp	679,865
tuning range up	555,923

tuning range bp	604,728
tuning range up	485,099





# CM06: CAVOUT piezo



CAV OUT BW (Hz) 2070

20211203 TT21=116,5K  
both piezos simultaneously

Voltage (V)	Phase (°)	df(Hz)
0	51,48	0
50	62,83	261,05
100	73,74	511,98
150	84,52	759,92
200	93,57	968,07
150	86,77	811,67
100	77,94	608,58
50	66,67	349,37
0	52,15	15,41
0	51,62	3,22
50	62,14	245,18
100	73,5	506,46
150	84,23	753,25
200	93,44	965,08
150	86,78	811,9
100	77,99	609,73
50	66,4	343,16
0	52,21	16,79
0	51,82	0
-40	39,8	-276,46
0	47,85	-91,31
50	60,22	193,2
100	72,88	484,38
150	83,64	731,86
200	93,73	963,93
150	87,56	822,02
100	78,84	621,46
50	67,65	364,09
0	52,37	12,65
-40	40,26	-265,88
0	48,13	-84,87
-40	39,55	-282,21
0	47,69	-94,99
50	60,01	188,37
100	71,86	460,92
150	83,26	723,12
200	93,51	958,87
150	87,06	810,52
100	78,15	605,59
50	66,72	342,7
0	52,92	25,3
-40	40,66	-256,68
0	48,85	-68,31





PZ20 only	PZ21 only	
Voltage (V) Phase (°) df(Hz)	Voltage (V) Phase (°) df(Hz)	
0	50,1	0
56	57,16	162,38
100	63,18	300,84
150	70,93	479,09
200	78,11	644,23
150	73,14	529,92
100	67,46	399,28
50	60,59	241,27
0	52,12	46,46
0	52,11	46,23
50	58,24	187,22
100	65,56	355,58
150	72,23	508,99
200	79,61	678,73
150	74,55	562,35
100	68,28	418,14
50	61,06	252,08
0	52,97	66,01

0	52,95	0
-40	45,79	-164,68
0	50,44	-57,73
50	57,52	105,11
100	64,66	269,33
150	72,11	440,68
200	79,85	618,7
150	74,76	501,63
100	68,98	368,69
50	61,35	193,2
0	53,54	13,57
-40	45,36	-174,57
0	49,81	-72,22
-40	45,13	-179,86
0	49,47	-80,04
50	56,37	78,66
100	63,58	244,49
150	71,28	421,59
200	78,86	595,93
146	73,38	469,89
100	67,66	338,33
50	60,87	182,16
0	52,37	-13,34
-40	45,48	-171,81
0	50,15	-64,4

PZ21 only		
Voltage (V) Phase (°) df(Hz)		
0	52,21	0
50	57,52	122,13
100	62,38	233,91
150	67,81	358,8
200	74,42	510,83
150	70,4	418,37
100	65,37	302,68
50	59,26	162,15
0	52,05	-3,68
0	52,27	1,38
50	57,32	117,53
100	62,27	231,38
150	67,75	357,42
200	73,54	490,59
150	69,54	398,59
100	64,59	284,74
50	58,79	151,34
0	52,47	5,98




0	52,64	0
-40	46,95	-130,87
0	50,38	-51,98
50	55,46	64,86
100	61,28	198,72
150	67,37	338,79
200	73,65	483,23
150	69,65	391,23
100	64,67	276,69
50	59,08	148,12
0	52,63	-0,23
-40	47,06	-128,34
0	50,81	-42,09
-40	47,41	-120,29
0	51,37	-29,21
50	56,63	91,77
100	62,36	223,56
150	68,3	360,18
200	75,03	514,97
150	70	399,28
100	65,06	285,66
50	59,24	151,8
0	52,78	3,22
-40	47,02	-129,26
0	50,68	-45,08



tuning range bp	1241,08
tuning range up	961,86


tuning range bp	798,56
tuning range up	612,72





tuning range bp	603,52
tuning range up	484,61





- Slightly improved just within 30 minutes
- After that, no improvement for 6 hours
- ESS may try to condition this during RF commissioning

# CM06: CAVIN Lorentz force detuning @ 9MV/m





## Tune CTS after FE conditioning




- A huge drop in reconstructed resonant frequency was observed during RF filling
- This exists at 600 us from the beginning of the pulse
- The reconstruction of  $\Delta f$  is from
 
$$\frac{d}{dt} \Delta f(t) = -\frac{1}{\tau_m} \Delta f(t) - \frac{K_L}{\tau_m} E_{acc}^2(t)$$

$$\frac{d}{dt} E_{acc}(t) = -[\omega_{1/2} - i2\pi\Delta f(t)]E_{acc}(t) + 2\omega_{1/2} V_f(t)/L_{acc}$$
- After normalizing  $E_{acc}(t)$  and  $V_f(t)$ , numerical derivative of the complex pulse shape gives  $\Delta f(t)$
- Nonlinear response from field emission is not included in the model
- Higher power in “prepulse” would accelerate the filling and this “-380 Hz” would be anyway earlier than 600 us in real operation


# CM06: warming up in progress





## CM06





N2 vent  
insulation  
vacuum



## Cf. CM05



## Cf. CM01




- 24 hours after venting is a time to start disconnecting cryogenic lines (Friday morning)
- 28 amu line is interesting because it may contain C<sub>2</sub>H<sub>4</sub> signal which decreases work function of Nb and trigger field emission
- 28 amu line always shows more than three peaks

# CM07: cavity reception test



**CavIN**



**CavOUT**

The insulation vacuum seemed slightly pressurized than atmospheric pressure in Sweden





# Grease ?



- The grease on the module is as received
- We do not add grease there because it is too much from the beginning
- We added grease on safety valve section when we investigated leak there
- Small amount of grease too keep O-rings fresh unavoidably exist in our 2K infrastructure

