




UPPSALA
UNIVERSITET



ESS weekly meeting (2022 W07)

A. Miyazaki et al

FREIA Planning		2022-01-19		2022														
		January					February				March				Apr			
Equipment	Responsible	3	10	17	24	31	7	14	21	28	7	14	21	28	4	11		
		week #																
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
Liquefier & 2K pumps	Esat		█	█	█			█	█			█	█					
RF power stations	Mykhailo		█		█		█		█		█		█		█			
Cryomodule test stan	Akira		█	CM07	█		█	CM08	█		█	CM09	█		█			

We are here

CM08 to ESS
CM10 from Orsay

- We found a leak in our flange connection between CM08 and VBox
- We will try to catch up the initial plan and try to be ready on W10

W06 & W07 progress & W08 planning



week		W06											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		07-feb		08-feb		09-feb		10-feb		11-feb		12-feb	13-feb
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM07	departure to ESS		preparing report				publish report					
present CM	CM08	coupler warm conditioning		Electrosys tripped		coupler warm conditioning continued		purging		N2 cooling			
		build concrete blocks on the bunker		change SCHe valve to the original ones		Service in circulation compressor; test valves in requifier				trouble shooting		start liquifier to fill the Dewar	
next CM	CM09	departure from Orsay		transport from Orsay				arrival at UU		reception test			

week		W07											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		14-feb		15-feb		16-feb		17-feb		18-feb		19-feb	20-feb
		m	a	m	a	m	a	m	a	m	a		
present CM	CM08	LHe cooling	leak between insulation vac and Lhe	warming up		leak test		reconnect cryolines		coupler conditioning		start LN2 cooling	
next CM	CM09			reception test VNA									

We are here


week		W08											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		21-feb		22-feb		23-feb		24-feb		25-feb		26-feb	27-feb
		m	a	m	a	m	a	m	a	m	a		
present CM	CM08	LHe cooling		4K filling	coupler conditioning	2K pumping	RF calibration & interlock setup	CTS		MP conditioning	heat load	warming up	
next CM	CM09	doorknob mounting											
next next CM	CM10	preparation at Orsay											

Try to compensate the delay

CM09 reception tests




CAV IN



LHe level gauge does not touch the ground

CAV OUT




After delivery @ UU

Measured values (Ω)	C / NC
2,8	C
3,2	C

Cables verification CM09 at UU					v1
Socket assembly				Verified by:	
Socket name	Sensor / Actuator type	PID name	Serial number	Electrical value (Ω) (before shipping)	C / NC
LC01	Cemox	TT04	X138367	58,4	C
	Cemox	TT05	X133137	56,95	C
	Cemox	TT06	X133621	57,45	C
	Cemox	TT07	X133178	58,5	C
	Cemox	TT08	X133616	54,9	C
	Cemox	TT09	X138366	58,7	C
	PT 100	TT10	PT 62	106,25	C
	PT 100	TT11	PT 57	106,2	C
	Cemox	TT12	X138368	73,3	C
	PT 100	TT20	PT 66	105,8	C
	PT 100	TT21	PT 69	105,95	C
	Cemox	TT22	X138365	69,4	C
PT Coupler	PT 100	TT120	PTC31	108	C
		TT220	PTC32	107	C
LC02	Heaters	EH01	EH08	82,5	C
		EH02	EH09	84,2	C
		EH10		83,9	C
		EH20		82,5	C
LC03	Motor sensor	SM10		2,2 / 2,3	C
	a limit sensor	LS10		4,6	C
	Motor sensor	SM20		2,2 / 2,2	C
LC07	Liquid Helium Level Sensor	LT01	7343	367,75	C
		LT02	7345	365,65	C
LC04	Actuators	PZ10		14,01	C
		PZ11		14,25	C
		PZ20		13,95	C
		PZ21		14,06	C


VACUUM GAUGE OF CAVITY STRING AT UU

Date	Time	Pfeiffer TPG2020 (mbar)	Limit	Name of controller
2022-02-10	14:50	2,00E-03	1,00E-01	C. Svanberg
2022-02-11	09:00	1,90E-03	1,00E-01	C. Svanberg
2022-02-14	08:45	2,00E-03	1,00E-01	C. Svanberg
2022-02-15	08:50	2,10E-03	1,00E-01	C. Svanberg
2022-02-16	09:00	2,10E-03	1,00E-01	C. Svanberg



Part I: leak found in CM08 at cold



- Leak ($1e-4$ -- $1e-3$ mbar) was observed in insulation vacuum
- The leak seems correlated to the bottom temperature and LHe level inside the cryomodule



helium signal by the leak detector (at cold)

Open the angle valve
between the leak
detector and
insulation vacuum

After while
Max leak $1e-3$ mbar*L/sec




(He circuit **1100 mbar**; **4K cooling phase**)

→ We decided to warm up the module

Small He leak confirmed at warm




He circuit **30 mbar**
insulation vacuum $1e-4$ mbar



Leak $1e-7$ mbar*L/sec


He circuit **1175 mbar**
insulation vacuum $1e-4$ mbar



Leak $1e-5$ mbar*L/sec

Leak rate is smaller ($1e-3 \rightarrow 1e-5$ mbar*L/sec) than at cold but it is proportional to the differential pressure
 \rightarrow Leak exists also at warm

Where was the leak?





CF flange
connection
to VBox

This is GHe exhaust
→ Thermal shrinkage
happens at the very
end of the cooling
down process

→ We are reconnecting this part

Procedure: leak test before cooling down





Pressure drop in CM08 was larger than other modules but was not that much

← Usually dominated by leaky valves and insulation vacuum is still not closed at this stage

← Humidity contaminated our leak detector so we decided not to use it here. Instead, we judge no leak just by the vacuum reach

Add leak detection phase



Pressure drop in CM08 was larger than other modules but was not that much

← Usually dominated by leaky valves and insulation vacuum is still not closed at this stage

~2-3 days



No impact to the planning (W08, 09, 10)




week		W08											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		21-feb		22-feb		23-feb		24-feb		25-feb		26-feb	27-feb
		m	a	m	a	m	a	m	a	m	a		
present CM	CM08	LHe cooling		4K filling	coupler conditioning	2K pumping	RF calibration & interlock setup		CTS		MP conditioning	heat load	warming up
next CM	CM09	doorknob mounting											
next next CM	CM10	preparation at Orsay											

We might need to work on Saturday

week		W09											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		28-feb		01-mar		02-mar		03-mar		04-mar		05-mar	06-mar
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM08	warming up completed / open the bunker		disconnect cryogenics	swap modules	N2 filling		out going test		out going test		waiting in the box	
present CM	CM09					connect cryogenics	connect vacuum pumps		pumping vacuum				
next CM	CM10	preparation at Orsay						departure from Orsay		transport			

week		W10											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		07-mar		08-mar		09-mar		10-mar		11-mar		12-mar	13-mar
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM08	waiting in the box		departure to ESS		preparing report		publish report					
present CM	CM09	coupler warm conditioning						purging		N2 cooling			
next CM	CM10	transport from Orsay						arrival at UU		reception test			



Part II: TH595A in DB stations

Two broken tubes in the DB station (Sep 2021)



DB-A

595A 907196

4800 hours with filament ON

Since March 2020

DB-B

595A 901204

4800 hours with filament ON

Since September 2019

- Few crowbar events happened from the beginning of the series CM tests (Nov 2020)
 - Crowbar became more and more frequent over time (typically after May 2021)
 - Crowbar became permanent without RF only with HV (Sep 2021)
 - Crowbar logic was shared by the sections and we could not identify which one was first
 - We first replaced 901204 in DB-B with a virgin new spare 912223
→ Crowbar in was still there but less frequent
 - We also replaced 907196 in DB-A with a virgin new spare 916278
→ Crowbar in has never happened again
- **Conclusion: both were dead**



The screenshot displays the control interface for two DB stations, DB-A and DB-B. It is organized into a 4x2 grid of panels.

- Commands & Status System 1 (DB-A):** Shows 'Remote' control buttons (Turn Off, Turn On, APS Turn Off, APS Turn On, Combined Pwr Meas Off, Combined Pwr Meas On), 'Pulsed' buttons (Ampl ON, Ampl OK, APS OFF, APS Fault, Normal, Master, Slave), and 'Master' status (Master OK, Slave OK). Crowbar trips are set to 0.
- Commands & Status System 2 (DB-B):** Shows similar control buttons. Crowbar trips are set to 103.
- Settings System 1 (DB-A):** Lists parameters for APS V (16500 V), G1 V (-200 V), G2 V (900 V), and FIL V (7.800 V). Fwd Pwr [kW] and Refl Pwr [W] are both 0.
- Settings System 2 (DB-B):** Lists parameters for APS V (16500 V), G1 V (-200 V), G2 V (900 V), and FIL V (7.800 V). Fwd Pwr [kW] and Refl Pwr [W] are both 0.
- Measurements System 1 (DB-A):** Shows Filament Current (185 A), Grid 1 (Control) Voltage (232 V), Grid 2 (Screen) Voltage (0 V), Anode Voltage (0 V), and Driver PS Voltage (72.0 V).
- Measurements System 2 (DB-B):** Shows Filament Current (177 A), Grid 1 (Control) Voltage (197 V), Grid 2 (Screen) Voltage (0 V), Anode Voltage (0 V), and Driver PS Voltage (71.9 V).
- Alarms System 1 (DB-A):** Lists various alarms, with 'Crowbar in' highlighted in a red box.
- Alarms System 2 (DB-B):** Lists various alarms, with 'Crowbar in' highlighted in a red box.

Capacitance

	THALES	This test
K-G1	117 pF	126.2 pF
G1-G2	246 pF	259.0 pF
G2-A	19 pF	23.2 pF

No problem
(constant off-set from our multimeter)



HV test at room temperature

	THALES*		This test	
	HV	current	HV	current
K+/G1-	2 kV	<1 uA	2 kV	0
G1+/G2-	1.5 kV	< 6 uA	1 kV	> 400 uA
G2+/A-	20 kV	12 uA	20 kV	0

Conditioning

Several cycles of applying HV in G1-G2 max 1.5 kV for 3 hours

→ **Dark current in G1-G2 disappeared (<10 uA)**

→ The tube was sent back THALES

*from TH595 755307 test report

	THALES	
	HV	current
K+/G1-	2 kV	<5 uA
G1+/G2-	1.5 kV	< 5 uA
G2+/A-	35 kV	<10 uA

← THALES reproduced our results **after** the conditioning

They forgot water cooling and destroyed the tube during the filament test

→ No test with HV + filament ON + RF

Conclusion

- THALES reproduced our results after the conditioning
 - We did not have a chance to check if the conditioning was also effective with filament ON + HV + RF
 - **The conditioning might just hide the issue only at cold**
- Systematic and careful test is required

Capacitance

	THALES	This test
K-G1	128 pF	126.9 pF
G1-G2	243 pF	244.9 pF
G2-A	20.5 pF	22.5 pF

No problem



HV test at room temperature

	THALES*		This test	
	HV	current	HV	current
K+/G1-	2 kV	<1 uA	800 V	0.5 uA
G1+/G2-	1.5 kV	< 6 uA	600 V	58.3 uA
G1-/G2+	-	-	800 V	0

- Polarity dependence observed
- Dark current slowly decreased with constant HV
- We stopped the test to avoid conditioning of this tube
→ The tube still preserves the problematic status

*from TH595 755307 test report



Agreement with THALES



- The FREIA lab team was glad to receive this clarification and their concerns are now clearer. It is our mutual conclusion, that there wasn't any issues with the returned tube ref. 901204:

- FREIA applied a conditioning (hi-pot) on the tetrode which could explain that Thales doesn't identified any defect
- Thales has observed no cracks on the ceramic and the coma stains disappeared after Thales cleaning. The stains are probably due to a metallic contact (maybe during the installation of the tetrode?)
- Only one arc observed on the top of G2 grid, but the root cause is probably the crowbar firing (FREIA) or the disjunction on the equipment failure (Thales). This arc root cause is not due to a potential tetrode defect
- FREIA said that a second tetrode have the same kind of issue. Freia will test the tetrode (HV insulation test) and will send the results to Thales. A discussion will be conducted (Thales/FREIA) and the decision will be discussed concerning a potential treatment (conditioning)

- The report was sent to THALES on Feb 4th 2022 but they have not answered yet
 - My suggestion is to check everything as much as we can at FREIA before transportation to THALES and add more witnesses (from ESS)
 - We have not applied extensive conditioning yet because it might just hide the issues at cold
 - However, we could also perform the conditioning and mount the tube back to DB station and see what happens
 - If the crowbar issue does not happen, this conditioning can be a solution
- We need a strategical decision making among ESS, THALES, and FREIA