




UPPSALA
UNIVERSITET



ESS weekly meeting (2022 W08)

A. Miyazaki et al

General planning: almost the end of CM08

FREIA Planning		2022-01-19		2022												
		January					February				March				Apr	
Equipment	Responsible	3	10	17	24	31	7	14	21	28	7	14	21	28	4	11
		week #														
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Liquefier & 2K pumps	Esat		█	█	█			█	█			█	█			
RF power stations	Mykhailo		█		█		█		█		█		█		█	
Cryomodule test stan	Akira		█	CM07	█	█	CM08	█	█	█	CM09	█	█	█	█	█

We are here

CM08 to ESS
CM10 from Orsay

- We are trying to catch up with the initial plan and try to be ready on W10
- **How long can you wait for the decision?**



W07 & W08 progress / W09 & W10 planning



week		W07											
date		MON 14-feb		TUE 15-feb		WED 16-feb		THU 17-feb		FRI 18-feb		SAT 19-feb	SUN 20-feb
		m	a	m	a	m	a	m	a	m	a		
present CM	CM08	LHe cooling	leak between insulation vac and Lhe	warming up		leak test		reconnect cryolines		coupler conditioning	start LN2 cooling		
next CM	CM09			reception test VNA									

week		W08											
date		MON 21-feb		TUE 22-feb		WED 23-feb		THU 24-feb		FRI 25-feb		SAT 26-feb	SUN 27-feb
		m	a	m	a	m	a	m	a	m	a		
present CM	CM08	LHe cooling		4K filling	2K pumping	2K pumping retry	MP conditioning only CAV OUT	CTS & MP cond of CAV IN		move CTS & static heat load	dynamic heat load	warming up	
				coupler conditioning	RF calibration, f vs p	RF interlock setup							
next CM	CM09			doorknob mounting	leak checked								
next next CM	CM10	preparation at Orsay											

We are here

week		W09													
date		MON 28-feb		TUE 01-mar		WED 02-mar		THU 03-mar		FRI 04-mar		SAT 05-mar	SUN 06-mar		
		m	a	m	a	m	a	m	a	m	a				
previous CM	CM08	warming up completed / open the bunker		disconnect cryogenics	swap modules	N2 filling		out going test		out going test		waiting in the box			
present CM	CM09					connect cryogenics		connect vacuum pumps		pumping vacuum					
next CM	CM10	preparation at Orsay										departure from Orsay		transport	

week		W10													
date		MON 07-mar		TUE 08-mar		WED 09-mar		THU 10-mar		FRI 11-mar		SAT 12-mar	SUN 13-mar		
		m	a	m	a	m	a	m	a	m	a				
previous CM	CM08	waiting in the box		departure to ESS		preparing report		publish report							
present CM	CM09	coupler warm conditioning										purging		N2 cooling	
next CM	CM10	transport from Orsay						arrival at UU		reception test					




CM08: cooling down



STOP

Setting | measurement | frequency vs. T record | frequency vs. Pressure record

- frequency_Cav1 (Hz)
- frequency_Cav2 (Hz)
- Temperature (Cav1)
- Temperature (Cav2)
- Helium pressure (mbar)
- Temperature (inlet)




No leak this time

LT01 shows a “negative” offset




Courtesy Rocio



LT02 is used as a regulation target


Coupler cold conditioning



Esys tripped by anode
alarm and G2 over current

CAV IN

CAV OUT




$$df/dp = -20.61 \text{ Hz/mbar}$$

$$df/dp = -15.59 \text{ Hz/mbar}$$


We found an offset in GHe pressure reading (PT03)

- We have used MKS to read PT03 and control CV551
- Before CM08, we added Siemens PLC ADC read-out of PT03 to control CV04 and improve static heat load measurement
- Input impedance issue in MKS and PLC made an offset in pressure value
- The real pressure drop was higher so df/dp must be lower → to be checked

CM08 cavities at 2K without CTS engaged



	CAV IN	CAV OUT
f0 [MHz]	352.113	352.113
QL	1.82e5	1.66e5




Over Voltage Limit

Filament PS

- This is a standard power supply for high current
- We are looking for a solution


→ CM08 test is on-going only with DB station
 → Twice the time for cavity measurements ☹️

CAV OUT reach 10.4 MV/m with doubt



- We needed 277 kW to reach 9MV/m from Eacc estimate with Qt
- No strong field emission while VT at Orsay saw FE from 9MV/m

CM08 CAVOUT field decay




	CAV IN	CAV OUT
f0 [MHz]	352.113	352.113
QL (VNA)	1.82e5	1.66e5
QL (decay)	Not yet	1.77e5


CTS reached 352.210 MHz but...



CTS1 performance



CTS2 performance



Backlash before the linear zone for both CTSs

The new Beckhoff driver was used from the beginning

W07 & W08 progress / W09 & W10 planning



week		W07											
date		MON 14-feb		TUE 15-feb		WED 16-feb		THU 17-feb		FRI 18-feb		SAT 19-feb	SUN 20-feb
		m	a	m	a	m	a	m	a	m	a		
present CM	CM08	LHe cooling	leak between insulation vac and Lhe	warming up		leak test		reconnect cryolines		coupler conditioning	start LN2 cooling		
next CM	CM09			reception test VNA									

week		W08											
date		MON 21-feb		TUE 22-feb		WED 23-feb		THU 24-feb		FRI 25-feb		SAT 26-feb	SUN 27-feb
		m	a	m	a	m	a	m	a	m	a		
present CM	CM08	LHe cooling		4K filling	2K pumping	2K pumping retry	MP conditioning only CAV OUT	CTS & MP cond of CAV IN		move CTS & static heat load	dynamic heat load	warming up	
next CM	CM09			coupler conditioning	RF calibration, f vs p	RF interlock setup							
next next CM	CM10			doorknob mounting	leak checked								

If we cannot warm up this weekend

week		W09											
date		MON 28-feb		TUE 01-mar		WED 02-mar		THU 03-mar		FRI 04-mar		SAT 05-mar	SUN 06-mar
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM08	warming up completed / open the bunker		disconnect cryogenics	swap modules	N2 filling		out going test		out going test		waiting in the box	
present CM	CM09					connect cryogenics		connect cryo pumps		pumping / cool			
next CM	CM10												

Preparation for shipping will be not possible in W09

week		W10											
date		MON 07-mar		TUE 08-mar		WED 09-mar		THU 10-mar		FRI 11-mar		SAT 12-mar	SUN 13-mar
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM08	waiting in the box		departure to ESS		preparing report		publish report					
present CM	CM09			coupler warm conditioning						purging	N2 cooling		
next CM	CM10	transport from Orsay				arrival at UU		reception test					