





UPPSALA
UNIVERSITET



ESS weekly meeting (2022 W35)

A. Miyazaki, et al



- CM11 will be shipped to ESS on September 8th (W36)
- We are preparing for CM12 tests
- CM10's will be ready for shipping with the same box as CM11's (W37 or W38)
- CM09 should be assembled with a new cavity string → Update (?)
- CM13's cavities were tested at IJCLab (?)



Progress of W34&W35, and planning of W36&W37




week		W34											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		22-aug		23-aug		24-aug		25-aug		26-aug		27-aug	28-aug
		m	a	m	a	m	a	m	a	m	a		
present CM	CM11	Major power cut		fix Kaessor	filling Dewar	4K filling / 2K pumping	CAVIN motor stress test				start warming up	vent insulation vacuum	warming up
							preparation	CAVOUT MP conditioning	CAVOUT test LLRF				
next CM	CM12	reception at FREIA		reception test		doornob mounting / water leak check							

week		W35											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		29-aug		30-aug		31-aug		01-sep		02-sep		03-sep	04-sep
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM11	warming up completed	disconnect lines			swap the modules	N2 filling	doorknob dismounting		out-going test			
present CM	CM12	waiting at the docking area			waveguide connection		connect cryo lines	connect vacuum		pumping vacuum			


We are here

week		W36											
date		MON		TUE		WED		THU		FRI		SAT	SUN
		05-sep		06-sep		07-sep		08-sep		09-sep		10-sep	11-sep
		m	a	m	a	m	a	m	a	m	a		
previous CM	CM11	waiting in the docking area						departure to ESS		arrival at ESS			
present CM	CM12	warm coupler conditioning								LN2 cooling			


week		W37												
date		MON		TUE		WED		THU		FRI		SAT	SUN	
		12-sep		13-sep		14-sep		15-sep		16-sep		17-sep	18-sep	
		m	a	m	a	m	a	m	a	m	a			
present CM	CM12	start LHe cooling		4K filling		2 K pumping	calibration and interlock setup		CTS test		MP conditioning			
next CM	CM10	preparation at ESS												



X-ray vs E_{acc} (linear)




X-ray vs E_{acc} (log)



- The field reached 12 MV/m without impacting cryogenics
- As usual the case, Q_t used in the plots seems underestimating the E_{acc} (12 MV/m \rightarrow 13.3 MV/m)
- We skipped the RF conditioning of this cavity because the performance seemed sufficiently good


Qt 1,78E+11 VT

Qt_Toms Method
2,15023
Qt_fr_Prefl_max
2,13015 CM




We lost only 1-2 days for recovery

CM11: out gas after the power cut




CM11: CAVIN motor stress test (CTS1)





10 cycles = 84400 turns
A few more cycles for
cavity tests so the total
turns are more than
100k turns

- No major issues were observed during the tests
- One strange behavior was that the limit switch position was shifted by 25 turns (lost?)
 - This happened twice
- More stress tests in coming modules?



CM11: 3rd warming up & out gassing




CM11: outgassing during warming up summary



1st warming up

2nd warming up

3rd warming up




Cf. CM06

Cf. CM07

Cf. CM08

Cf. CM10





CM11: outgassing during warming up summary



1st warming up

2nd warming up

3rd warming up




Did the
thermal
cycles get
rid of CH?

CM11: CAVIN water condensation



- Increase the heater regulation target to 290-295 K to 295-300 K
- Pt100 may not be attached nicely

CM11: LT02 is shorted to the ground



- It seems like an issue on the LEMO connector side
 - We added a kapton film to insulate pins
- The modification in the LHe probe is after CM12
 - CM11 will be anyway fixed at ESS

CM12: reception



Reception "LEMO" test CM-12 23 Aug 2022 HZ

LC01 (Ohm)

1	190	143.4
2		
3	201	150.6
4		
5	187	147.2
6	198	153.1
7		
8		
9	191.5	153.5
10		
11	200.4	160.2
12		
13	189.1	148.2
14		
15	196.6	154.7
16		
17	190.9	157.7
18		
19	194.6	157.0
20		
21	190.1	144.1
22		
23	196.7	148
24		

LC02 (Ohm)

25	214.6	142.6
26		
27	227.2	143.4
28		
29	215.5	142.9
30		
31	232.2	143.0
32		
33	189	148.4
34		
35	194.5	158.1
36		
37	240.9	142.5
38		
39	206.6	140.3
40		
41	216.8	142.2
42		
43	232.6	143.5
44		
45		
46	191.4	147.2
47		
48	196.9	152.1

Calc Formula Result = (S1-S2)/(S1+S2)*100

Reception "LEMO" test CM-12 23 Aug 2022 HZ

LC02 (Ohm)

1	85.5
2	
3	85.7
4	
5	83.0
6	
7	82.3
8	

LC03 (Ohm)

1	2.4
2	
3	2.5
4	
5	2.1
6	
7	2.4
8	
9	2.5
10	
11	2.0
12	

LC04 (uF)

1	14.09
2	
3	13.95
4	
5	14.08
6	
7	14.44
8	

LC07 (Ohm)

1	10	276.1
2		
3	5	381
4		
5	9.9	374
6		
7	5	378.8
8		

24, 25 must be > than 23, 26

Cav_IN (Ohm)

1-2	108.6
1-3	
1-4	
2-3	
2-4	
3-4	


Heater 2.1

Cav_OUT (Ohm)


1-2	108.6
1-3	
1-4	
2-3	
2-4	
3-4	

Heater 2.0

Diagram: A square wave and a circle with four quadrants labeled 1, 2, 3, 4.



CavIN



CavOUT



CM11 & CM12 swapped



CM12: flange issue again ☹️

- The welded flange seems distorted and the flange ring from CM02 did not fit
- The flange ring with CM12 did not fit either
- The one with CM11 fit → we swapped the flange

