


FREIA Status Report

Follow-up Meeting UH2015/06
(vertical cryostat, Gersemi)

Rocío Santiago Kern

- Working on the interfaces for the new TLs
 - LN2 line modification
 - TL from ICB to ESS CM
 - Two (2) exhaust TLs from CM to FREIA's recovery system
- Ongoing discussions with CERN regarding the magnet and the cavity inserts
- Preparing HNOSS for the arrival of Germaine (double spoke) with power coupler in August
- Testing of the 2nd RF power station


- No need for 80 K measurements: no need to redefine piping to accomplish this temperature in the VCS
- Need more openings in the top flange and in the λ -plate





Missing

- burst disk
- mole shafts (x3)

In general, add as many feedthroughs as possible (on both top flange and through λ -plate)





- The weight of the insert is very important
 - The crane will be upgraded to max. 7 ton
 - The magnet weight is 5.2 ton
 - Thus the insert containing all equipment (current leads, connectors, valves, etc) **must** be lower than 1.8 ton
- The flatness of the round collar where the λ -plate sits and the λ -plate itself (0.1 mm) is an issue
 - For the round collar first weld and then machine
- The feedthroughs are also an issue and grease must not be used



- Because of necessary HV tests for the magnet:
 - All equipment in contact with magnet and ground **must** be able to withstand 500V, but have to be tested at 3 kV for at least one minute
 - Proper HV insulation is needed
 - It **must** be possible to remove all connections from the top of the insert
 - All subsystems (VB, VCS, heater,...) must be properly grounded









Q&A