



# ESS spoke CM02 (2<sup>nd</sup> run) /CM05 weekly meeting 202103025 Han Li







- ➤ CM05 incoming test
- ➤ CM02 cooldown
- >FPC cold conditioning
- >CTS test
- >RF performance
- > Test plan



## CM05 incoming test



#### ➤ All sensors and electrical continuity are OK


Cables verification CM05 at IJCLab v1				Cables verification CM05 at UU			t UU	v1			
Socket assembly		Verified by : G.Theron			Socket assembly		Verified by :				
Socket name	PID name	Electrical value (Ω) (before shipping)	C/NC			Socket	name	PID name	Electrical value (Ω) (before shipping)	C/	NC
	TT04	68.31	С					TT04	69,15	C	
	TT05	68,74	С				TT05	69,45	С		
	TT06	74,3	С				TT06	75,05	С		
	TT07	62.22	С		LCO1		TT07	62,8	С		
LC01	TT08	67.25	С				TT08	67,65	C		
	TT09	69.53	С				TT09	69,8	C		
LOUI	TT10	108.08	С				TT10	104,75	С		
	TT11	108.14	С					TT11	106,45	С	
	TT12	67.12	С				TT12	67,8	С		
	TT20	108.18	С				TT20	104,25	С		
	TT21	108.24	С				TT21	114,3	С		
	TT22	69.24	С				TT22	69,9	С		
DT Causalan	TT120	107,64	С			DT C	TT120	106,6	С		
PT Coupler	TT220	107,61	С			PT Coupler TT220		TT220	106,4	C	
	EH01	84.47	С				EH01	83,4	C		
	EH02	84.56	С			LC02	EH02	84,4	С		
LC02	EH10	83.06	С			LC02	EH10	82,9	С		
	EH20	82.28	С				EH20	82	С		
	SM10	2.43 / 2.46	С				SM10	2,3 / 2,4	С		
1.000	LS10	2.11	С		LC03		LS10	1,9	С		
LC03	SM20	2.50 / 2.49	С				SM20	2,4 / 2,3	С		
	LS20	2.02	С				LS20	1,9	С		
LC07	LT01	369.11	С		1.007	LT01	366,6	С			
	LT02	369.86	С		LC07		LT02	367,55	С		
Socket name	PID name	Electrical value (µF) (before shipment)	C/NC			Socket	name	PID name	Electrical value (µF) (before shipment)	C/:	NC
	PZ10	12.86	С			PZ10	14	C			
LC04	PZ11	12.84	С		LC04		PZ11	13,91	С		
	PZ20	12.71	С				PZ20	13,86	C		
	PZ21	12.70	С				PZ21	14,21	С		



#### CM05 incoming test



➤ NO vibration/shock above threshold has been logged.






#### CM02 cooldown



- Cooldown to 4 K on last Friday.
- > Set the system with standby mode to 20 K during the weekend.
- > Take the advantage of weekend to cool sown the whole system, mainly CTS






## Observation during standby mode



> Strange cavity temperature spike while there is LHe in the tank






## Observation during standby mode



- Beam vacuum spike
- correlating to the coupler temperature
- Cavity temperature seems not affect the outgassing
- Should be just outgassing due to FPC temperature increasing






#### 2 K cooldown



- Cooldown to 2 K took a bit more than one day.
- ➤ It looks we took a long time to reach "31 mbar"
- ➤ Because reading from the PT03 was not correct (due to the changes made in the connections between the output of the amplifier of PT03 signal and the compactRIO analog input )






### FPC cold conditioning



- > FPC cold conditioning performed with 353 MHZ
- Good vacuum baseline 4E-10 mbar
- Only small outgassing at 76 dBm has been observed
- > FPC cold conditioning took 2 hours (including 0.5 hour downtime)







## Cavity parameters



Same issue with QL for CAV\_IN, even with different doorknob installation.





CAV\_IN CAV\_OUT


Cavity parameters						
		4 K	2K	QL		
First run	Cav_in	352.151	352.132	1.54E5		
Second run		352.151	352.133	1.54E5		
First run	Cav_out	352.114	352.094	1.94E5		
Second run		352.116	352.098	1.89E5		




## Pressure sensitivity



- ➤ Measure from 1 bar to 31mbar (from 4K to 2K)
- > Similar result as last run.






Pressure sensitivity					
First run	Cav_in	17.5 Hz/mbar			
Second run		17.5 Hz/mbar			
First run	Cav_out	18.6 Hz/mbar			
Second run		19.6Hz/ mbar			




#### CTS test



- ➤ Both CTSs work well with 0.6 A driving current.
- No missing step has been observed.
- Both CTSs meet the target frequency (CTS1 1.2 mm & CTS2 1.75 mm)







	Position for target frequency		
First run	Cav_in		
Second run		90.6 KHz/mm	1.2 mm
First run	Cav_out	85 KHz/mm	1.74 mm
Second run		86.7 KHz /mm	1.74 mm





#### Piezo test

















#### Piezo test













## Preliminary time plan



Test item	time	comment
CM04 Warm up (RGA connect) CM02 arrival	15 <sup>th</sup> -21 <sup>th</sup> Feb.	
CM02 installation CM04 Disconnect, packing, shipment	1 <sup>st</sup> - 12 <sup>th</sup> Mar.	
CM02 FPC warm conditioning	15 <sup>th</sup> -17 <sup>th</sup> Mar.	CM02
CM alignment measurement	16 <sup>th</sup> Mar.	CM02
Heater repair	18 <sup>th</sup>	
CM cooldown to 4 K	19 <sup>th</sup> Mar.	
FPC cold conditioning	22 <sup>th</sup> Mar.	Simultaneously
CM cooldown to 2 K	24 <sup>rd</sup> Mar.	
CTS test	24 <sup>th</sup> Mar.	CTS measurement
alignment at cold	25 <sup>th</sup> Mar.	
Cavity conditioning (on resonance) Heat load/Q measurement	25 <sup>th -</sup> 26 <sup>th</sup> Mar.	Open loop
Warm up	27 <sup>th</sup> -31 <sup>st</sup> Mar	
alignment at warm	1 <sup>st</sup> Apr.	
Disconnect, packing, shipment	2 <sup>nd</sup> -9 <sup>th</sup> Apr.	