



ESS spoke CM02 (2nd run) /CM05
weekly meeting
20210401
Han Li



- CM05 incoming test
- CM02 RF performance
- CM02 warm up
- Test plan




CM05 incoming test




- All sensors and electrical continuity are OK

Cables verification CM05 at IJCLab			v1
Socket assembly		Verified by : G.Theron	
Socket name	PID name	Electrical value (Ω) (before shipping)	C / NC
LC01	TT04	68.31	C
	TT05	68,74	C
	TT06	74,3	C
	TT07	62.22	C
	TT08	67.25	C
	TT09	69.53	C
	TT10	108.08	C
	TT11	108.14	C
	TT12	67.12	C
	TT20	108.18	C
	TT21	108.24	C
	TT22	69.24	C
PT Coupler	TT120	107,64	C
	TT220	107,61	C
LC02	EH01	84.47	C
	EH02	84.56	C
	EH10	83.06	C
	EH20	82.28	C
LC03	SM10	2.43 / 2.46	C
	LS10	2.11	C
	SM20	2.50 / 2.49	C
	LS20	2.02	C
LC07	LT01	369.11	C
	LT02	369.86	C
Socket name	PID name	Electrical value (μF) (before shipment)	C / NC
LC04	PZ10	12.86	C
	PZ11	12.84	C
	PZ20	12.71	C
	PZ21	12.70	C


Cables verification CM05 at UU			v1
Socket assembly		Verified by :	
Socket name	PID name	Electrical value (Ω) (before shipping)	C / NC
LC01	TT04	69,15	C
	TT05	69,45	C
	TT06	75,05	C
	TT07	62,8	C
	TT08	67,65	C
	TT09	69,8	C
	TT10	104,75	C
	TT11	106,45	C
	TT12	67,8	C
	TT20	104,25	C
	TT21	114,3	C
	TT22	69,9	C
PT Coupler	TT120	106,6	C
	TT220	106,4	C
LC02	EH01	83,4	C
	EH02	84,4	C
	EH10	82,9	C
	EH20	82	C
LC03	SM10	2,3 / 2,4	C
	LS10	1,9	C
	SM20	2,4 / 2,3	C
	LS20	1,9	C
LC07	LT01	366,6	C
	LT02	367,55	C
Socket name	PID name	Electrical value (μF) (before shipment)	C / NC
LC04	PZ10	14	C
	PZ11	13,91	C
	PZ20	13,86	C
	PZ21	14,21	C



➤ Similar as Orsay's outgoing result.



CAV_IN



CAV_OUT

		frequency @RT	QL
Cav_in	UU	351.542	9061
	Orsay	351.546	8822
Cav_out	UU	351.602	9484
	Orsay	351.601	8910

Hardware:

- Doorknob ✓
- Sensors and gauges: arc detector, electron pickup ✓
- Waveguide bellows mounting ✓
- Safety valve mounting
- Pressure gauge mounting
- Turbo-pump mounting for insulation vacuum
- Cryogenic jumper
- View ports for alignment
- Beam vacuum pumping cart connection
- FPC water cooling pipe connection
- Cabling: arc, e-pickup, lemo connector...
- CM alignment checking with insulation vacuum
- Close bunker





CM02 RF performance




Will be the first CM ship to ESS!!

Test	Item	Unit	Acceptant criteria	Measured value
External Q	Cavity "IN"		$1.75\text{E}+05 < \text{QL} < 2.85\text{E}+05$	1.54E+05
	Cavity "OUT"		$1.75\text{E}+05 < \text{QL} < 2.85\text{E}+05$	2.2E+05
Frequency @ 2K (CTS OFF)	Cavity "IN"	MHz	>352.089 <352.175	352.134
	Cavity "OUT"	MHz	>352.089 <352.175	352.098
Eacc max	Cavity "IN"	MV/m	≤ 12	12
	Cavity "OUT"	MV/m	≤ 12	12
Heat losses	Static losses (RF OFF)	W	$<10.7 (?)$	14.3
	Dynamic losses (Eacc=9MV/m)	W	<5	1.3

CAV_IN:

- Max Eacc 12 MV/m (limit by measurement)
- Field emission onset 9 MV/m
- MP region 4-5 MV/m, 6-7 MV/m
- Q0 at 9 MV/m 5.34×10^9




	FE onset	Arcing at doorknob	Quench point
1 st test (last December)	9 MV/m	11 MV/m	11.4
2 nd test	9 MV/m	11 MV/m	>12

Manage to process the arcing in the 2nd run





CAV_OUT:

- Max Eacc 12 MV/m (limit by measurement)
- Field emission onset 12 MV/m
- MP region 4-5 MV/m, 6-8 MV/m
- Q0 at 9 MV/m 3×10^{10} (with measurement uncertainty 0.5 W)



- Both CTSs work well with 0.6 A driving current.
- No missing step has been observed.
- Both CTSs meet the target frequency (CTS1 1.2 mm & CTS2 1.75 mm)




Tuning sensitivity			Position for target frequency
First run	Cav_in	--	--
Second run		90.6 KHz/mm	1.2 mm
First run	Cav_out	85 KHz/mm	1.74 mm
Second run		86.7 KHz /mm	1.74 mm

CM alignment checking



date 20210315			
Measurement at room temperature	Side B	Y (mm)	Z (mm)
	View port in B	/	/
	Cross B1	0.87 (red)	0.41 (red)
	Cross B2	0.53 (red)	0.25 (red)
	Cross B3	0.50 (red)	0.81 (black)
	Cross B4	0.84 (red)	0.06 (red)
	View port out B	/	/

date 20210325			
Measurement at cold	Side B	Y (mm)	Z (mm)
	View port in B	/	/
	Cross B1	0.05 (black)	0.52 (red)
	Cross B2	0.59 (black)	0.34 (red)
	Cross B3	0.77 (black)	0.66 (black)
	Cross B4	0.1 (black)	0.30 (red)
	View port out B	/	/



Conclusion:

- Mainly displacement at Y axis
- ~ 1 mm from 300K to 2 K
- Alignment instrument was moved mistakenly by people so we loose the reference at warm.


- It took 4 days for warming up to RT
- Break insulation vacuum with N2

Del	Plot	Name	DBRType	Units	Processing	Scale	Time (local)	Value	Notes
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CM:TT06:sRdV	DBR_SCALAR_DOUBLE	K		linear	2021-03-29 09:03:45	2.266232991262593	
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CM:TT04:sRdV	DBR_SCALAR_DOUBLE	K		linear	2021-03-29 09:03:45	2.182886968974246	
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CM:TT05:sRdV	DBR_SCALAR_DOUBLE	K		linear	2021-03-29 09:03:45	2.6095725097572213	
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-CM:TT07:sRdV	DBR_SCALAR_DOUBLE	K		linear	2021-03-29 09:03:45	2.283904383133397	
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-Vac:PT10:sRdV	DBR_SCALAR_DOUBLE	K		linear	2021-03-29 09:03:45	2.2526315789473685e-10	
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CM-Vac:PT20:sRdV	DBR_SCALAR_DOUBLE	K		linear	2021-03-29 09:03:45	2.5450000000000005e-10	

WINDOW SIZE: 1 year 1 month 2 w 1 w 2.5 d 1 d 18 h 12 h 8 h 4 h 2 h 1 h 30 m 10 m 5 m 1 m 30 s END: 2021-03-31 20 :56 :23 NOW < >

Break insulation vacuum


AUTO



Outgassing at 4K and ~20K

Outgassing at above 220K

- Outgassing of H₂ and N₂ have been observed by RGA





Preliminary time plan



Test item	time	comment
CM04 Warm up (RGA connect) CM02 arrival	15 th -21 th Feb.	
CM02 installation CM04 Disconnect, packing, shipment	1 st - 12 th Mar.	
CM02 FPC warm conditioning	15 th -17 th Mar.	CM02
CM alignment measurement	16 th Mar.	CM02
Heater repair	18 th	
CM cooldown to 4 K	19 th Mar.	
FPC cold conditioning	22 th Mar.	Simultaneously
CM cooldown to 2 K	24 rd Mar.	
CTS test	24 th Mar.	CTS measurement
alignment at cold	25 th Mar.	
Cavity conditioning (on resonance) Heat load/Q measurement	25 th -26 th Mar.	Open loop
Warm up	27 th -31 st Mar	
alignment at warm	1 st Apr.	
Disconnect, packing, shipment	2 nd -9 th Apr.	