



# ESS spoke CM02 (2<sup>nd</sup> run) /CM05 weekly meeting 20210408 Han Li

#### CM status





- ➤ CM02 dismounting
- ➤ CM05 installation
- ➤Test plan



## CM02 dismounting



- ➤ Dismount with valve-box, waveguide ∨
- ➤ Move out of the bunker ∨
- ➤ Fill the insulation vacuum with dry nitrogen ∨
- Dismount the doorknob
- Electric continuity check
- Outgoing test
- Mount shock sensors
- Packing





### CM05 installation



#### Hardware:

- ➤ Doorknob √
- ➤ Sensors and gauges: arc detector, electron pickup √
- ➤ Waveguide bellows mounting √
- ➤ Safety valve mounting √
- ➤ Pressure gauge mounting √
- ➤ Turbo-pump mounting for insulation vacuum √
- ➤ View ports for alignment √
- Cryogenic jumper
- > Beam vacuum pumping cart connection
- > FPC water cooling pipe connection
- Cabling: arc, e-pickup, lemo connector...
- CM alignment checking with insulation vacuum
- Close buncker





# Preliminary time plan



Test item	time	comment
CM04 Warm up (RGA connect) CM02 arrival	15 <sup>th</sup> -21 <sup>th</sup> Feb.	
CM02 installation CM04 Disconnect, packing, shipment	1 <sup>st</sup> - 12 <sup>th</sup> Mar.	
CM02 FPC warm conditioning	15 <sup>th</sup> -17 <sup>th</sup> Mar.	CM02
CM alignment measurement	16 <sup>th</sup> Mar.	CM02
Heater repair	18 <sup>th</sup>	
CM cooldown to 4 K	19 <sup>th</sup> Mar.	
FPC cold conditioning	22 <sup>th</sup> Mar.	Simultaneously
CM cooldown to 2 K	24 <sup>rd</sup> Mar.	
CTS test	24 <sup>th</sup> Mar.	CTS measurement
alignment at cold	25 <sup>th</sup> Mar.	
Cavity conditioning (on resonance) Heat load/Q measurement	25 <sup>th</sup> -26 <sup>th</sup> Mar.	Open loop
Warm up	27 <sup>th</sup> -31 <sup>st</sup> Mar	
alignment at warm	1 <sup>st</sup> Apr.	
Disconnect, packing, shipment CM05 installation	2 <sup>nd</sup> -9 <sup>th</sup> Apr.	
CM05 FPC warm conditioning	12 <sup>th</sup> – 14 <sup>th</sup> Apr.	